

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2024

User: 01097990

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0028

Pay Period: 06/27/2024
to 07/31/2024

Contract Location:

SR.133 BEG.N.OF COUNTY LINE RD(CR 459)&EXT.N.OF HOL
540);ALSO INCL.CONST.OF 2 BRIDGES& APPR. OVER SPRIN

Time Allowed: 1050 Days

Elapsed Calender Days: 843 Days

Percent Time: 80.29

District: 4

Area: 05

Contractor:

OXFORD CONSTRUCTION COMPANY
3200 PALMYRA RD.

Date Let: 10/22/2021

Date Awarded: 11/05/2021

Date Contract Executed: 12/11/2021

Date Notice to Proceed: 04/11/2022

Date Work Began: 05/31/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 02/23/2025

ALBANY GA 31707-1221

Phone: (229)883-3232

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$52,422,466.48

Original Contract Amount \$47,771,103.82

Funds Available \$37,379,067.93

Percent Complete 28.70%

Counties:

Dougherty

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000473	\$52,422,466.48	\$47,771,103.82	\$37,379,067.93	28.70%	\$1,309,898.34

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2024

User: 01097990

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0028

Pay Period: 06/27/2024
to 07/31/2024

Project Number: 0000473 SR 133 - CNST OF A BRIDGE

Federal State Project Number: 0000473

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$15,043,398.55	\$13,733,500.21	\$1,309,898.34
Total Earnings	\$15,043,398.55	\$13,733,500.21	\$1,309,898.34
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$15,043,398.55	\$13,733,500.21	\$1,309,898.34
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$15,043,398.55	\$13,733,500.21	

Total Payable: **\$1,309,898.34**

Rpt-ID: RCPEsprj

Georgia

Date: 08/02/2024

User: 01097990

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0028

Pay Period: 06/27/2024
to 07/31/2024

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.587		
				750000.000	.010		
					.597	\$7,500.00	\$447,750.00
		0000473					
0026	201-1500	CLEARING & GRUBBING -	LS	.000	.609		
				6272658.000	.013		
					.622	\$81,544.55	\$3,901,593.28
		New Price Adjustment					
0036	206-0002	BORROW EXCAV, INCL MATL	CY	.000	49,731.200		
				7.610	3,890.000		
					53,621.200	\$29,602.90	\$408,057.33
		New Adjusted Price					
0076	318-3000	AGGR SURF CRS	TN	.000	1,187.520		
				32.360	253.000		
					1,440.520	\$8,187.08	\$46,615.23
		New Adjusted Price					
0091	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	7,183.310		
		TL & H LIME		84.820	6,717.090		
					13,900.400	\$569,743.57	\$1,179,031.93
		New Adjusted Price					
0101	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	1,894.190		
		L & H LIME		87.920	312.650		
					2,206.840	\$27,488.19	\$194,025.37
		New Adjusted Price					
0105	413-0750	TACK COAT	GL	91,770.000	2,034.000		
				1.000	1,479.000		
					3,513.000	\$1,479.00	\$3,513.00
0156	441-3999	CONCRETE V GUTTER	LF	.000	468.340		
				21.680	.000		
					468.340	\$0.00	\$10,153.61
		New Adjusted Price					
0201	500-3002	CLASS AA CONCRETE	CY	.000	655.800		
				1924.060	.000		
					655.800	\$0.00	\$1,261,798.55
		New Adjusted Price					

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2024

User: 01097990

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0028

Pay Period: 06/27/2024
to 07/31/2024

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0206	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	.000	73.841		
				1374.800	10.110		
					83.951	\$13,899.23	\$115,415.83
		New Adjusted Price					
0245	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	3,629.000	1,549.600		
				42.000	341.700		
					1,891.300	\$14,351.40	\$79,434.60
0395	668-1100	CATCH BASIN, GP 1	EA	3.000	9.500		
				3185.000	.000		
					9.500	\$0.00	\$30,257.50
0400	668-2100	DROP INLET, GP 1	EA	185.000	36.500		
				2935.000	.000		
					36.500	\$0.00	\$107,127.50
Category Amount:						\$753,795.92	\$7,784,773.73
Category Number: 0300 Temporary Erosion Control							
0465	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		29,520.000	12,605.688		
				10.500	259.500		
					12,865.188	\$2,724.75	\$135,084.47
0550	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		26,150.000	57,179.000		
				0.260	1,985.000		
					59,164.000	\$516.10	\$15,382.64
0555	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		36,750.000	32,171.000		
				0.790	1,560.000		
					33,731.000	\$1,232.40	\$26,647.49
0560	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		14,760.000	5,495.000		
				2.600	2,039.000		
					7,534.000	\$5,301.40	\$19,588.40

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2024

User: 01097990

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0028

Pay Period: 06/27/2024
to 07/31/2024

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0300		Temporary Erosion Control					
0650	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	202.000	17.000		
				52.000	2.000		
					19.000	\$104.00	\$988.00
0665	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	23.000		
				1045.000	1.000		
					24.000	\$1,045.00	\$25,080.00
0670	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	52,300.000	37,790.500		
				2.350	45.750		
					37,836.250	\$107.51	\$88,915.19
0675	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	73,500.000	56,715.750		
				3.950	279.000		
					56,994.750	\$1,102.05	\$225,129.26
0680	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	30,200.000	29,534.000		
				2.450	20.000		
					29,554.000	\$49.00	\$72,407.30
Category Amount:						\$12,182.21	\$609,222.75
Category Number: 0801		BRIDGES					
0971	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000	1.000		
				480386.780	.000		
					1.000	\$.00	\$480,386.78
		New Adjusted Price					
0981	500-2100	CONCRETE BARRIER	LF	.000	198.000		
				134.140	.000		
					198.000	\$.00	\$26,559.72
		New Adjusted Price					
0986	500-3101	CLASS A CONCRETE	CY	.000	38.000		
				2137.150	.000		
					38.000	\$.00	\$81,211.70
		New Adjusted Price					

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2024

User: 01097990

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0028

Pay Period: 06/27/2024
to 07/31/2024

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGES							
0991	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		.000	516.000		
				426.170	.000		
					516.000	\$.00	\$219,903.72
		New Price Adjustment (LT)					
Category Amount:						\$0.00	\$808,061.92
Category Number: 0100 ROADWAY							
1050	163-0301	CONSTRUCT AND REMOVE CONSTRUCTION EX EA		24.000	11.000		
				1675.000	1.000		
					12.000	\$1,675.00	\$20,100.00
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	41,566.280		
				1.000	38,050.920		
					79,617.200	\$38,050.92	\$79,617.20
		(IN#9)					
9105	301-4171	PRE-MIXED SOIL-CEM STAB BASE CRS, 10 IN, 11 SY		.000	63,906.430		
				17.100	20,521.120		
					84,427.550	\$350,911.15	\$1,443,711.11
		PMX S-CEM STB BASE X,10",MT&HL					
		ITEM ADDED BY SA					
9110	424-5089	SINGLE SURFACE TRTMT, STN SIZE 89, GP 1 OF SY		.000	25,947.780		
				1.710	32,120.550		
					58,068.330	\$54,926.14	\$99,296.84
		S SURF TRT STN SZ89 GP10R2					
		ITEM ADDED BY SA					
9115	301-5000	PORTLAND CEMENT	TN	.000	2,183.020		
				175.000	562.040		
					2,745.060	\$98,357.00	\$480,385.50
		PORTLAND CEMENT					
		ITEM ADDED BY SA					
Category Amount:						\$543,920.21	\$2,123,110.65
Project Total Amount:						\$1,309,898.34	\$15,043,398.55