

Rpt-ID: RCPESPRJ

Georgia

Date: 08/29/2024

User: 01097990

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0029

Pay Period: 08/01/2024
to 08/28/2024

Contract Location:

SR.133 BEG.N.OF COUNTY LINE RD(CR 459)&EXT.N.OF HOL
540);ALSO INCL.CONST.OF 2 BRIDGES& APPR. OVER SPRIN

Time Allowed: 1050 Days
Elapsed Calender Days: 871 Days
Percent Time: 82.95

District: 4

Area: 05

Contractor:

OXFORD CONSTRUCTION COMPANY
3200 PALMYRA RD.

Date Let: 10/22/2021
Date Awarded: 11/05/2021
Date Contract Executed: 12/11/2021
Date Notice to Proceed: 04/11/2022
Date Work Began: 05/31/2022
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 02/23/2025

ALBANY GA 31707-1221
Phone: (229)883-3232

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$52,420,207.19
Original Contract Amount \$47,771,103.82
Funds Available \$35,926,199.30
Percent Complete 31.46%

Counties:

Dougherty

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000473	\$52,420,207.19	\$47,771,103.82	\$35,926,199.30	31.46%	\$1,450,609.34

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/29/2024

User: 01097990

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0029

Pay Period: 08/01/2024
to 08/28/2024

Project Number: 0000473 SR 133 - CNST OF A BRIDGE

Federal State Project Number: 0000473

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$16,494,007.89	\$15,043,398.55	\$1,450,609.34
Total Earnings	\$16,494,007.89	\$15,043,398.55	\$1,450,609.34
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$16,494,007.89	\$15,043,398.55	\$1,450,609.34
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$16,494,007.89	\$15,043,398.55	
Total Payable:			\$1,450,609.34

Rpt-ID: RCPESPRJ

Georgia

Date: 08/29/2024

User: 01097990

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0029

Pay Period: 08/01/2024
to 08/28/2024

Project Number 0000473

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.597		
				750000.000	.009		
					.606	\$6,750.00	\$454,500.00
		0000473					
0026	201-1500	CLEARING & GRUBBING -	LS	.000	.622		
				6272658.000	.006		
					.628	\$37,635.95	\$3,939,229.22
		New Price Adjustment					
0031	205-0001	UNCLASS EXCAV	CY	.000	159,316.605		
				6.070	2,208.880		
					161,525.485	\$13,407.90	\$980,459.69
		New Adjusted Price					
0036	206-0002	BORROW EXCAV, INCL MATL	CY	.000	53,621.200		
				7.610	4,460.000		
					58,081.200	\$33,940.60	\$441,997.93
		New Adjusted Price					
0056	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	.000	.000		
				14.150	15,033.330		
					15,033.330	\$212,721.62	\$212,721.62
		New Adjusted Price					
0066	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	.000	3,553.330		
				22.840	1,999.780		
					5,553.110	\$45,674.98	\$126,833.03
		New Adjusted Price					
0076	318-3000	AGGR SURF CRS	TN	.000	1,440.520		
				32.360	453.760		
					1,894.280	\$14,683.67	\$61,298.90
		New Adjusted Price					
0091	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	13,900.400		
				84.820	6,321.570		
					20,221.970	\$536,195.57	\$1,715,227.50
		New Adjusted Price					
0096	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000	.000		
				91.400	1,978.620		
					1,978.620	\$180,845.87	\$180,845.87
		New Adjusted Price					

Rpt-ID: RCPEsprj

Georgia

Date: 08/29/2024

User: 01097990

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0029

Pay Period: 08/01/2024
to 08/28/2024

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0101	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	2,206.840		
		L & H LIME		87.920	2,396.790		
					4,603.630	\$210,725.78	\$404,751.15
		New Adjusted Price					
0105	413-0750	TACK COAT	GL	91,770.000	3,513.000		
				1.000	2,029.000		
					5,542.000	\$2,029.00	\$5,542.00
		New Adjusted Price					
0116	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		.000	.000		
				206.550	126.667		
					126.667	\$26,163.07	\$26,163.07
		New Adjusted Price					
0156	441-3999	CONCRETE V GUTTER	LF	.000	468.340		
				21.680	1,641.000		
					2,109.340	\$35,576.88	\$45,730.49
		New Adjusted Price					
0201	500-3002	CLASS AA CONCRETE	CY	.000	655.800		
				1924.060	.000		
					655.800	\$0.00	\$1,261,798.55
		New Adjusted Price					
0206	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	.000	83.951		
				1374.800	7.500		
					91.451	\$10,311.00	\$125,726.83
		New Adjusted Price					
0221	550-5180	STORM DRAIN PIPE, 18 IN, CLASS III	LF	.000	6,835.040		
				39.940	78.000		
					6,913.040	\$3,115.32	\$276,106.82
		New Adjusted Price					
0395	668-1100	CATCH BASIN, GP 1	EA	3.000	9.500		
				3185.000	3.000		
					12.500	\$9,555.00	\$39,812.50

Rpt-ID: RCPESPRJ

Georgia

Date: 08/29/2024

User: 01097990

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0029

Pay Period: 08/01/2024
to 08/28/2024

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0400	668-2100	DROP INLET, GP 1	EA	185.000	36.500		
				2935.000	1.500		
					38.000	\$4,402.50	\$111,530.00
Category Amount:						\$1,383,734.71	\$10,410,275.17
Category Number: 0300 Temporary Erosion Control							
0440	163-0232	TEMPORARY GRASSING	AC	56.000	54.286		
				415.000	.480		
					54.766	\$199.20	\$22,727.89
0445	163-0240	MULCH	TN	3,000.000	1,176.510		
				75.000	31.460		
					1,207.970	\$2,359.50	\$90,597.75
0465	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		29,520.000	12,865.188		
				10.500	13.500		
					12,878.688	\$141.75	\$135,226.22
0545	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		202.000	54.000		
				235.000	2.250		
					56.250	\$528.75	\$13,218.75
0550	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		26,150.000	59,164.000		
				0.260	307.000		
					59,471.000	\$79.82	\$15,462.46
0555	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		36,750.000	33,731.000		
				0.790	1,189.000		
					34,920.000	\$939.31	\$27,586.80
0560	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		14,760.000	7,534.000		
				2.600	718.000		
					8,252.000	\$1,866.80	\$21,455.20

Rpt-ID: RCPEsprj

Georgia

Date: 08/29/2024

User: 01097990

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0029

Pay Period: 08/01/2024
to 08/28/2024

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0300		Temporary Erosion Control					
0645	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	39.000	1.000		
				52.000	2.000		
					3.000	\$104.00	\$156.00
0650	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	202.000	19.000		
				52.000	9.000		
					28.000	\$468.00	\$1,456.00
0665	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	24.000		
				1045.000	1.000		
					25.000	\$1,045.00	\$26,125.00
0675	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	73,500.000	56,994.750		
				3.950	48.750		
					57,043.500	\$192.56	\$225,321.83
Category Amount:						\$7,924.69	\$579,333.90
Category Number: 0400		Permanent Erosion Control					
0755	700-6910	PERMANENT GRASSING	AC	112.000	35.793		
				1135.000	1.810		
					37.603	\$2,054.35	\$42,679.41
Category Amount:						\$2,054.35	\$42,679.41
Category Number: 0801		BRIDGES					
0971	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000	1.000		
				480386.780	.000		
					1.000	\$.00	\$480,386.78
		New Adjusted Price					
0981	500-2100	CONCRETE BARRIER	LF	.000	198.000		
				134.140	.000		
					198.000	\$.00	\$26,559.72
		New Adjusted Price					
0986	500-3101	CLASS A CONCRETE	CY	.000	38.000		
				2137.150	.000		
					38.000	\$.00	\$81,211.70
		New Adjusted Price					

Rpt-ID: RCPESPRJ

Georgia

Date: 08/29/2024

User: 01097990

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0029

Pay Period: 08/01/2024
to 08/28/2024

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1 Supplemental Description 2			Qty To Date		
Category Number:		0801 BRIDGES					
0991	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		.000	516.000		
				426.170	.000		
					516.000	\$.00	\$219,903.72
		New Price Adjustment (LT)					
Category Amount:						\$0.00	\$808,061.92
Category Number:		0100 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	79,617.200		
				1.000	56,895.590		
					136,512.790	\$56,895.59	\$136,512.79
		(IN#9)					
Category Amount:						\$56,895.59	\$136,512.79
Project Total Amount:						\$1,450,609.34	\$16,494,007.89