

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2024

User: 01097990

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0030

Pay Period: 08/29/2024
to 09/30/2024

Contract Location:

SR.133 BEG.N.OF COUNTY LINE RD(CR 459)&EXT.N.OF HOL
540);ALSO INCL.CONST.OF 2 BRIDGES& APPR. OVER SPRIN

Time Allowed: 1050 Days

Elapsed Calender Days: 904 Days

Percent Time: 86.10

District: 4

Area: 05

Contractor:

OXFORD CONSTRUCTION COMPANY
3200 PALMYRA RD.

Date Let: 10/22/2021

Date Awarded: 11/05/2021

Date Contract Executed: 12/11/2021

Date Notice to Proceed: 04/11/2022

ALBANY GA 31707-1221

Date Work Began: 05/31/2022

Phone: (229)883-3232

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 02/23/2025

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$52,405,174.46

Original Contract Amount \$47,771,103.82

Funds Available \$34,574,335.55

Percent Complete 34.02%

Counties:

Dougherty

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000473	\$52,405,174.46	\$47,771,103.82	\$34,574,335.55	34.02%	\$1,336,831.02

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2024

User: 01097990

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0030

Pay Period: 08/29/2024
to 09/30/2024

Project Number: 0000473 SR 133 - CNST OF A BRIDGE

Federal State Project Number: 0000473

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$17,830,838.91	\$16,494,007.89	\$1,336,831.02
Total Earnings	\$17,830,838.91	\$16,494,007.89	\$1,336,831.02
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$17,830,838.91	\$16,494,007.89	\$1,336,831.02
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$17,830,838.91	\$16,494,007.89	

Total Payable: **\$1,336,831.02**

Rpt-ID: RCPEsprj

Georgia

Date: 10/01/2024

User: 01097990

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0030

Pay Period: 08/29/2024

to 09/30/2024

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.606		
				750000.000	.012		
					.618	\$9,000.00	\$463,500.00
		0000473					
001	002-0037	REDUCTION OF PAY FOR -	TN	.000	.000		
				-16.296	922.480		
					922.480	\$-15,032.73	(\$15,032.73)
		PAY PENALTY FOR FAILING ASPHLAT LOT					
0010	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENLEA		41.000	23.000		
				4525.000	8.000		
					31.000	\$36,200.00	\$140,275.00
0026	201-1500	CLEARING & GRUBBING -	LS	.000	.628		
				6272658.000	.009		
					.637	\$56,453.92	\$3,995,683.15
		New Price Adjustment					
0031	205-0001	UNCLASS EXCAV	CY	.000	161,525.485		
				6.070	1,610.000		
					163,135.485	\$9,772.70	\$990,232.39
		New Adjusted Price					
0036	206-0002	BORROW EXCAV, INCL MATL	CY	.000	58,081.200		
				7.610	3,040.000		
					61,121.200	\$23,134.40	\$465,132.33
		New Adjusted Price					
0076	318-3000	AGGR SURF CRS	TN	.000	1,894.280		
				32.360	236.080		
					2,130.360	\$7,639.55	\$68,938.45
		New Adjusted Price					
0091	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	20,221.970		
		TL & H LIME		84.820	4,662.580		
					24,884.550	\$395,480.04	\$2,110,707.53
		New Adjusted Price					
0096	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	1,978.620		
		MATL & H LIME		91.400	.000		
					1,978.620	\$.00	\$180,845.87
		New Adjusted Price					

Rpt-ID: RCPEsprj

Georgia

Date: 10/01/2024

User: 01097990

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0030

Pay Period: 08/29/2024
to 09/30/2024

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0101	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	4,603.630		
		L & H LIME		87.920	3,634.450		
					8,238.080	\$319,540.84	\$724,291.99
		New Adjusted Price					
0105	413-0750	TACK COAT	GL	91,770.000	5,542.000		
				1.000	3,026.000		
					8,568.000	\$3,026.00	\$8,568.00
		New Adjusted Price					
0116	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		.000	126.670		
				206.550	.000		
					126.670	\$0.00	\$26,163.69
		New Adjusted Price					
0156	441-3999	CONCRETE V GUTTER	LF	.000	2,109.340		
				21.680	.000		
					2,109.340	\$0.00	\$45,730.49
		New Adjusted Price					
0201	500-3002	CLASS AA CONCRETE	CY	.000	655.800		
				1924.060	.000		
					655.800	\$0.00	\$1,261,798.55
		New Adjusted Price					
0206	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	.000	91.451		
				1374.800	10.500		
					101.951	\$14,435.40	\$140,162.23
		New Adjusted Price					
0250	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	1,245.000	382.000		
				52.350	50.000		
					432.000	\$2,617.50	\$22,615.20
		New Adjusted Price					
0255	550-2300	SIDE DRAIN PIPE, 30 IN, H 1-10	LF	849.000	271.300		
				68.900	128.000		
					399.300	\$8,819.20	\$27,511.77
		New Adjusted Price					
0345	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	16,827.000	5,629.500		
				46.550	2,101.500		
					7,731.000	\$97,824.83	\$359,878.05

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2024

User: 01097990

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0030

Pay Period: 08/29/2024

to 09/30/2024

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0371	641-1200	GUARDRAIL, TP W	LF	.000	.000		
				30.520	1,866.000		
					1,866.000	\$56,950.32	\$56,950.32
		New Adjusted Price					
0376	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	.000	.000		
				1837.500	6.000		
					6.000	\$11,025.00	\$11,025.00
		New Adjusted Price					
0381	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	.000	.000		
				3678.150	5.000		
					5.000	\$18,390.75	\$18,390.75
		New Adjusted Price					
0395	668-1100	CATCH BASIN, GP 1	EA	3.000	12.500		
				3185.000	3.000		
					15.500	\$9,555.00	\$49,367.50
0400	668-2100	DROP INLET, GP 1	EA	185.000	38.000		
				2935.000	4.000		
					42.000	\$11,740.00	\$123,270.00
Category Amount:						\$1,076,572.72	\$11,276,005.53
Category Number: 0300 Temporary Erosion Control							
0440	163-0232	TEMPORARY GRASSING	AC	56.000	54.766		
				415.000	2.390		
					57.156	\$991.85	\$23,719.74
0445	163-0240	MULCH	TN	3,000.000	1,207.970		
				75.000	90.830		
					1,298.800	\$6,812.25	\$97,410.00
0665	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	25.000		
				1045.000	1.000		
					26.000	\$1,045.00	\$27,170.00
Category Amount:						\$8,849.10	\$148,299.74

Rpt-ID: RCPEsprj

Georgia

Date: 10/01/2024

User: 01097990

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0030

Pay Period: 08/29/2024
to 09/30/2024

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0400 Permanent Erosion Control					
0755	700-6910	PERMANENT GRASSING	AC	112.000	37.603		
				1135.000	3.270		
					40.873	\$3,711.45	\$46,390.86
Category Amount:						\$3,711.45	\$46,390.86
Category Number:		0801 BRIDGES					
0971	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000	1.000		
				480386.780	.000		
					1.000	\$0.00	\$480,386.78
		New Adjusted Price					
0981	500-2100	CONCRETE BARRIER	LF	.000	198.000		
				134.140	.000		
					198.000	\$0.00	\$26,559.72
		New Adjusted Price					
0986	500-3101	CLASS A CONCRETE	CY	.000	38.000		
				2137.150	.000		
					38.000	\$0.00	\$81,211.70
		New Adjusted Price					
0991	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		.000	516.000		
				426.170	.000		
					516.000	\$0.00	\$219,903.72
		New Price Adjustment (LT)					
Category Amount:						\$0.00	\$808,061.92
Category Number:		0100 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	136,512.790		
				1.000	40,369.450		
					176,882.240	\$40,369.45	\$176,882.24
		(IN#9)					
9105	301-4171	PRE-MIXED SOIL-CEM STAB BASE CRS, 10 IN, IN SY		.000	84,427.550		
				17.100	9,817.430		
					94,244.980	\$167,878.05	\$1,611,589.16
		PMX S-CEM STB BASE X,10",MT&HL					
		ITEM ADDED BY SA					

Rpt-ID: RCPEsprj

Georgia

Date: 10/01/2024

User: 01097990

Department of Transportation
Estimate Summary By Project

Page 7 of 7

Contract ID: B3CBA2102082-0

Estimate Number: 0030

Pay Period: 08/29/2024
to 09/30/2024

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0100 ROADWAY					
9115	301-5000	PORTLAND CEMENT	TN	.000	2,745.060		
				175.000	225.430		
					2,970.490	\$39,450.25	\$519,835.75
		PORTLAND CEMENT					
		ITEM ADDED BY SA					
Category Amount:						\$247,697.75	\$2,308,307.15
Project Total Amount:						\$1,336,831.02	\$17,830,838.91