

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: 01097990

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0032

Pay Period: 10/12/2024
to 10/30/2024

Contract Location:

SR.133 BEG.N.OF COUNTY LINE RD(CR 459)&EXT.N.OF HOL
540);ALSO INCL.CONST.OF 2 BRIDGES& APPR. OVER SPRIN

Time Allowed: 1050 Days

Elapsed Calender Days: 934 Days

Percent Time: 88.95

District: 4

Area: 05

Contractor:

OXFORD CONSTRUCTION COMPANY
229-883-2962

Date Let: 10/22/2021

Date Awarded: 11/05/2021

Date Contract Executed: 12/11/2021

Date Notice to Proceed: 04/11/2022

ALBANY GA 31707-1221

Date Work Began: 05/31/2022

Phone: (229)883-2962

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 02/23/2025

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$52,405,174.46

Original Contract Amount \$47,771,103.82

Funds Available \$32,958,798.73

Percent Complete 37.11%

Counties:

Dougherty

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000473	\$52,405,174.46	\$47,771,103.82	\$32,958,798.73	37.11%	\$931,788.33

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: 01097990

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0032

Pay Period: 10/12/2024
to 10/30/2024

Project Number: 0000473 SR 133 - CNST OF A BRIDGE

Federal State Project Number: 0000473

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$19,446,375.73	\$18,514,587.40	\$931,788.33
Total Earnings	\$19,446,375.73	\$18,514,587.40	\$931,788.33
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$19,446,375.73	\$18,514,587.40	\$931,788.33
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$19,446,375.73	\$18,514,587.40	

Total Payable: **\$931,788.33**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: 01097990

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0032

Pay Period: 10/12/2024
to 10/30/2024

Project Number 0000473

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.618		
				750000.000	.020		
					.638	\$15,000.00	\$478,500.00
		0000473					
0026	201-1500	CLEARING & GRUBBING -	LS	.000	.637		
				6272658.000	.009		
					.646	\$56,453.92	\$4,052,137.07
		New Price Adjustment					
0031	205-0001	UNCLASS EXCAV	CY	.000	163,135.485		
				6.070	8,700.000		
					171,835.485	\$52,809.00	\$1,043,041.39
		New Adjusted Price					
0036	206-0002	BORROW EXCAV, INCL MATL	CY	.000	61,121.200		
				7.610	7,160.000		
					68,281.200	\$54,487.60	\$519,619.93
		New Adjusted Price					
0081	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	466.730		
				92.340	.000		
					466.730	\$0.00	\$43,097.85
		New Adjusted Price					
0091	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	25,627.380		
				84.820	.000		
					25,627.380	\$0.00	\$2,173,714.37
		New Adjusted Price					
0096	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000	1,978.620		
				91.400	.000		
					1,978.620	\$0.00	\$180,845.87
		New Adjusted Price					
0101	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	9,057.990		
				87.920	.000		
					9,057.990	\$0.00	\$796,378.48
		New Adjusted Price					
0116	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		.000	126.667		
				206.550	126.667		
					253.334	\$26,163.07	\$52,326.14
		New Adjusted Price					

Rpt-ID: RCPEsprj

Georgia

Date: 11/06/2024

User: 01097990

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0032

Pay Period: 10/12/2024
to 10/30/2024

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0136	441-0301	CONC SPILLWAY, TP 1	EA	.000	.000		
				3053.940	1.000		
					1.000	\$3,053.94	\$3,053.94
		New Adjusted Price					
0146	441-0740	CONCRETE MEDIAN, 4 IN	SY	.000	.000		
				45.090	160.000		
					160.000	\$7,214.40	\$7,214.40
		New Adjusted Price					
0156	441-3999	CONCRETE V GUTTER	LF	.000	2,109.340		
				21.680	477.000		
					2,586.340	\$10,341.36	\$56,071.85
		New Adjusted Price					
0201	500-3002	CLASS AA CONCRETE	CY	.000	655.800		
				1924.060	.000		
					655.800	\$.00	\$1,261,798.55
		New Adjusted Price					
0206	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	.000	101.951		
				1374.800	10.000		
					111.951	\$13,748.00	\$153,910.23
		New Adjusted Price					
0221	550-5180	STORM DRAIN PIPE, 18 IN, CLASS III	LF	.000	6,913.040		
				39.940	242.000		
					7,155.040	\$9,665.48	\$285,772.30
		New Adjusted Price					
0255	550-2300	SIDE DRAIN PIPE, 30 IN, H 1-10	LF	849.000	399.300		
				68.900	60.000		
					459.300	\$4,134.00	\$31,645.77
		New Adjusted Price					
0371	641-1200	GUARDRAIL, TP W	LF	.000	1,866.000		
				30.520	2,312.000		
					4,178.000	\$70,562.24	\$127,512.56
		New Adjusted Price					
0376	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	.000	6.000		
				1837.500	8.000		
					14.000	\$14,700.00	\$25,725.00
		New Adjusted Price					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: 01097990

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0032

Pay Period: 10/12/2024
to 10/30/2024

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0381	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT EA		.000	5.000		
				3678.150	6.000		
					11.000	\$22,068.90	\$40,459.65
		New Adjusted Price					
0395	668-1100	CATCH BASIN, GP 1	EA	3.000	15.500		
				3185.000	2.000		
					17.500	\$6,370.00	\$55,737.50
0400	668-2100	DROP INLET, GP 1	EA	185.000	42.000		
				2935.000	.000		
					42.000	\$.00	\$123,270.00
0426	668-8011	SAFETY GRATE, TP 1	SF	.000	.000		
				77.200	263.620		
					263.620	\$20,351.46	\$20,351.46
		New Adjusted Price					
Category Amount:						\$387,123.37	\$11,532,184.31
Category Number:		0300 Temporary Erosion Control					
0440	163-0232	TEMPORARY GRASSING	AC	56.000	57.156		
				415.000	.070		
					57.226	\$29.05	\$23,748.79
0445	163-0240	MULCH	TN	3,000.000	1,330.710		
				75.000	41.080		
					1,371.790	\$3,081.00	\$102,884.25
0665	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	26.000		
				1045.000	1.000		
					27.000	\$1,045.00	\$28,215.00
Category Amount:						\$4,155.05	\$154,848.04

Rpt-ID: RCPESPRJ

Georgia

Date: 11/06/2024

User: 01097990

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0032

Pay Period: 10/12/2024
to 10/30/2024

Project Number 0000473

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0400 Permanent Erosion Control							
0755	700-6910	PERMANENT GRASSING	AC	112.000 1135.000	40.873 3.410 44.283	\$3,870.35	\$50,261.21
Category Amount:						\$3,870.35	\$50,261.21
Category Number: 0801 BRIDGES							
0971	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000 480386.780	1.000 .000 1.000	\$0.00	\$480,386.78
		New Adjusted Price					
0981	500-2100	CONCRETE BARRIER	LF	.000 134.140	198.000 .000 198.000	\$0.00	\$26,559.72
		New Adjusted Price					
0986	500-3101	CLASS A CONCRETE	CY	.000 2137.150	38.000 .000 38.000	\$0.00	\$81,211.70
		New Adjusted Price					
0991	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		.000 426.170	516.000 .000 516.000	\$0.00	\$219,903.72
		New Price Adjustment (LT)					
Category Amount:						\$0.00	\$808,061.92
Category Number: 0100 ROADWAY							
9105	301-4171	PRE-MIXED SOIL-CEM STAB BASE CRS, 10 IN, 11 SY		.000 17.100	108,784.980 21,231.100 130,016.080	\$363,051.81	\$2,223,274.97
		PMX S-CEM STB BASE X, 10", MT&HL					
		ITEM ADDED BY SA					
9115	301-5000	PORTLAND CEMENT	TN	.000 175.000	2,970.490 991.930 3,962.420	\$173,587.75	\$693,423.50
		PORTLAND CEMENT					
		ITEM ADDED BY SA					
Category Amount:						\$536,639.56	\$2,916,698.47
Project Total Amount:						\$931,788.33	\$19,446,375.73