

Rpt-ID: RCPESPRJ

Georgia

Date: 12/03/2024

User: 01097990

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0033

Pay Period: 10/31/2024
to 11/29/2024

Contract Location:

SR.133 BEG.N.OF COUNTY LINE RD(CR 459)&EXT.N.OF HOL
540);ALSO INCL.CONST.OF 2 BRIDGES& APPR. OVER SPRIN

Time Allowed: 1050 Days

Elapsed Calender Days: 964 Days

Percent Time: 91.81

District: 4

Area: 05

Contractor:

OXFORD CONSTRUCTION COMPANY
229-883-2962

Date Let: 10/22/2021

Date Awarded: 11/05/2021

Date Contract Executed: 12/11/2021

Date Notice to Proceed: 04/11/2022

ALBANY GA 31707-1221

Date Work Began: 05/31/2022

Phone: (229)883-2962

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 02/23/2025

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$52,405,174.46

Original Contract Amount \$47,771,103.82

Funds Available \$32,508,006.83

Percent Complete 37.97%

Counties:

Dougherty

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000473	\$52,405,174.46	\$47,771,103.82	\$32,508,006.83	37.97%	\$450,791.90

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/03/2024

User: 01097990

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0033

Pay Period: 10/31/2024
to 11/29/2024

Project Number: 0000473 SR 133 - CNST OF A BRIDGE

Federal State Project Number: 0000473

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$19,897,167.63	\$19,446,375.73	\$450,791.90
Total Earnings	\$19,897,167.63	\$19,446,375.73	\$450,791.90
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$19,897,167.63	\$19,446,375.73	\$450,791.90
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$19,897,167.63	\$19,446,375.73	
Total Payable:			\$450,791.90

Rpt-ID: RCPESPRJ

Georgia

Date: 12/03/2024

User: 01097990

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0033

Pay Period: 10/31/2024
to 11/29/2024

Project Number 0000473

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.638		
				750000.000	.025		
					.663	\$18,750.00	\$497,250.00
		0000473					
0026	201-1500	CLEARING & GRUBBING -	LS	.000	.646		
				6272658.000	.026		
					.672	\$163,089.11	\$4,215,226.18
		New Price Adjustment					
0031	205-0001	UNCLASS EXCAV	CY	.000	171,835.485		
				6.070	100.000		
					171,935.485	\$607.00	\$1,043,648.39
		New Adjusted Price					
0036	206-0002	BORROW EXCAV, INCL MATL	CY	.000	68,281.200		
				7.610	150.000		
					68,431.200	\$1,141.50	\$520,761.43
		New Adjusted Price					
0041	207-0203	FOUND BKFILL MATL, TP II	CY	.000	573.925		
				159.350	29.000		
					602.925	\$4,621.15	\$96,076.10
		New Adjusted Price					
0066	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	.000	6,230.443		
				22.840	2,173.889		
					8,404.332	\$49,651.62	\$191,954.94
		New Adjusted Price					
0081	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	466.730		
				92.340	.000		
					466.730	\$0.00	\$43,097.85
		New Adjusted Price					
0091	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	25,627.380		
				84.820	.000		
					25,627.380	\$0.00	\$2,173,714.37
		New Adjusted Price					
0096	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000	1,978.620		
				91.400	.000		
					1,978.620	\$0.00	\$180,845.87
		New Adjusted Price					

Rpt-ID: RCPEsprj

Georgia

Date: 12/03/2024

User: 01097990

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0033

Pay Period: 10/31/2024
to 11/29/2024

Project Number 0000473

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2	Units	Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1		Unit Price	Qty To Date	This Period	
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0101	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	9,057.990		
		L & H LIME		87.920	.000		
					9,057.990	\$.00	\$796,378.48
		New Adjusted Price					
0116	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		.000	253.330		
				206.550	.000		
					253.330	\$.00	\$52,325.31
		New Adjusted Price					
0136	441-0301	CONC SPILLWAY, TP 1	EA	.000	1.000		
				3053.940	.000		
					1.000	\$.00	\$3,053.94
		New Adjusted Price					
0156	441-3999	CONCRETE V GUTTER	LF	.000	2,586.340		
				21.680	.000		
					2,586.340	\$.00	\$56,071.85
		New Adjusted Price					
0201	500-3002	CLASS AA CONCRETE	CY	.000	655.804		
				1924.060	51.299		
					707.103	\$98,702.35	\$1,360,508.60
		New Adjusted Price					
0206	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	.000	111.951		
				1374.800	15.450		
					127.401	\$21,240.66	\$175,150.89
		New Adjusted Price					
0211	511-1000	BAR REINF STEEL	LB	.000	62,554.841		
				2.210	10,855.805		
					73,410.646	\$23,991.33	\$162,237.53
		New Adjusted Price					
0221	550-5180	STORM DRAIN PIPE, 18 IN, CLASS III	LF	.000	7,155.040		
				39.940	59.200		
					7,214.240	\$2,364.45	\$288,136.75
		New Adjusted Price					
0250	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	1,245.000	432.000		
				52.350	60.000		
					492.000	\$3,141.00	\$25,756.20

Rpt-ID: RCPEsprj

Georgia

Date: 12/03/2024

User: 01097990

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0033

Pay Period: 10/31/2024
to 11/29/2024

Project Number 0000473

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2	Units	Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1		Unit Price	Qty To Date	This	
		Supplemental Description 2				Period	
Category Number:		0100 ROADWAY					
0280	550-3430	SAFETY END SECTION 30 IN, SIDE DRAIN, 4:1 S EA		9.000	4.000		
				1860.000	3.000		
					7.000	\$5,580.00	\$13,020.00
0295	550-3630	SAFETY END SECTION 30 IN, SIDE DRAIN, 6:1 S EA		9.000	4.000		
				2025.000	2.000		
					6.000	\$4,050.00	\$12,150.00
0331	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	.000	335.549		
				61.250	84.000		
					419.549	\$5,145.00	\$25,697.38
		New Adjusted Price					
0335	603-7000	PLASTIC FILTER FABRIC	SY	4,265.000	549.414		
				6.000	84.000		
					633.414	\$504.00	\$3,800.48
0371	641-1200	GUARDRAIL, TP W	LF	.000	4,178.000		
				30.520	-640.500		
					3,537.500	\$-19,548.06	\$107,964.50
		New Adjusted Price					
0376	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	.000	14.000		
				1837.500	-2.000		
					12.000	\$-3,675.00	\$22,050.00
		New Adjusted Price					
0395	668-1100	CATCH BASIN, GP 1	EA	3.000	17.500		
				3185.000	.000		
					17.500	\$0.00	\$55,737.50
0400	668-2100	DROP INLET, GP 1	EA	185.000	42.000		
				2935.000	.000		
					42.000	\$0.00	\$123,270.00

Category Amount:

\$379,356.11

\$12,245,884.54

Rpt-ID: RCPESPRJ

Georgia

Date: 12/03/2024

User: 01097990

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0033

Pay Period: 10/31/2024
to 11/29/2024

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0300 Temporary Erosion Control					
0465	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		29,520.000	12,878.688		
				10.500	57.750		
					12,936.438	\$606.38	\$135,832.60
0545	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TRAP EA		202.000	56.250		
				235.000	.750		
					57.000	\$176.25	\$13,395.00
0555	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TR LF		36,750.000	34,920.000		
				0.790	2,379.000		
					37,299.000	\$1,879.41	\$29,466.21
0560	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		14,760.000	8,252.000		
				2.600	300.000		
					8,552.000	\$780.00	\$22,235.20
0650	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		202.000	28.000		
				52.000	2.000		
					30.000	\$104.00	\$1,560.00
0665	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	27.000		
				1045.000	1.000		
					28.000	\$1,045.00	\$29,260.00
Category Amount:						\$4,591.04	\$231,749.01
Category Number:		0801 BRIDGES					
0971	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000	1.000		
				480386.780	.000		
					1.000	\$.00	\$480,386.78
		New Adjusted Price					
0981	500-2100	CONCRETE BARRIER	LF	.000	198.000		
				134.140	.000		
					198.000	\$.00	\$26,559.72
		New Adjusted Price					

Rpt-ID: RCPEsprj

Georgia

Date: 12/03/2024

User: 01097990

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0033

Pay Period: 10/31/2024
to 11/29/2024

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0801 BRIDGES					
0986	500-3101	CLASS A CONCRETE	CY	.000	38.000		
				2137.150	.000		
					38.000	\$.00	\$81,211.70
		New Adjusted Price					
0991	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		.000	516.000		
				426.170	.000		
					516.000	\$.00	\$219,903.72
		New Price Adjustment (LT)					
				Category Amount:		\$0.00	\$808,061.92
	Category Number:	0100 ROADWAY					
9105	301-4171	PRE-MIXED SOIL-CEM STAB BASE CRS, 10 IN, 11 SY		.000	130,016.080		
				17.100	3,150.000		
					133,166.080	\$53,865.00	\$2,277,139.97
		PMX S-CEM STB BASE X,10",MT&HL					
		ITEM ADDED BY SA					
9115	301-5000	PORTLAND CEMENT	TN	.000	3,962.420		
				175.000	74.170		
					4,036.590	\$12,979.75	\$706,403.25
		PORTLAND CEMENT					
		ITEM ADDED BY SA					
				Category Amount:		\$66,844.75	\$2,983,543.22
				Project Total Amount:		\$450,791.90	\$19,897,167.63