

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2025

User: 01097990

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0034

Pay Period: 11/30/2024
to 12/31/2024

Contract Location:

SR.133 BEG.N.OF COUNTY LINE RD(CR 459)&EXT.N.OF HOL
540);ALSO INCL.CONST.OF 2 BRIDGES& APPR. OVER SPRIN

Time Allowed: 1050 Days

Elapsed Calender Days: 996 Days

Percent Time: 94.86

District: 4

Area: 05

Contractor:

OXFORD CONSTRUCTION COMPANY
229-883-2962

Date Let: 10/22/2021

Date Awarded: 11/05/2021

Date Contract Executed: 12/11/2021

Date Notice to Proceed: 04/11/2022

ALBANY GA 31707-1221

Date Work Began: 05/31/2022

Phone: (229)883-2962

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 02/23/2025

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$52,405,174.46

Original Contract Amount \$47,771,103.82

Funds Available \$31,112,615.03

Percent Complete 40.63%

Counties:

Dougherty

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000473	\$52,405,174.46	\$47,771,103.82	\$31,112,615.03	40.63%	\$1,395,391.80

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2025

User: 01097990

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0034

Pay Period: 11/30/2024
to 12/31/2024

Project Number: 0000473 SR 133 - CNST OF A BRIDGE

Federal State Project Number: 0000473

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$21,292,559.43	\$19,897,167.63	\$1,395,391.80
Total Earnings	\$21,292,559.43	\$19,897,167.63	\$1,395,391.80
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$21,292,559.43	\$19,897,167.63	\$1,395,391.80
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$21,292,559.43	\$19,897,167.63	
Total Payable:			\$1,395,391.80

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2025

User: 01097990

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0034

Pay Period: 11/30/2024
to 12/31/2024

Project Number 0000473

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.663		
				750000.000	.011		
					.674	\$8,250.00	\$505,500.00
		0000473					
0026	201-1500	CLEARING & GRUBBING -	LS	.000	.672		
				6272658.000	.017		
					.689	\$106,635.19	\$4,321,861.36
		New Price Adjustment					
0031	205-0001	UNCLASS EXCAV	CY	.000	171,935.485		
				6.070	3,900.000		
					175,835.485	\$23,673.00	\$1,067,321.39
		New Adjusted Price					
0036	206-0002	BORROW EXCAV, INCL MATL	CY	.000	68,431.200		
				7.610	470.000		
					68,901.200	\$3,576.70	\$524,338.13
		New Adjusted Price					
0041	207-0203	FOUND BKFILL MATL, TP II	CY	.000	602.925		
				159.350	69.000		
					671.925	\$10,995.15	\$107,071.25
		New Adjusted Price					
0081	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	466.730		
				92.340	.000		
					466.730	\$0.00	\$43,097.85
		New Adjusted Price					
0091	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	25,627.380		
				84.820	6,479.500		
					32,106.880	\$549,591.19	\$2,723,305.56
		New Adjusted Price					
0096	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000	1,978.620		
				91.400	.000		
					1,978.620	\$0.00	\$180,845.87
		New Adjusted Price					
0101	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	9,057.990		
				87.920	1,886.180		
					10,944.170	\$165,832.95	\$962,211.43
		New Adjusted Price					

Rpt-ID: RCPEsprj

Georgia

Date: 01/03/2025

User: 01097990

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0034

Pay Period: 11/30/2024
to 12/31/2024

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0105	413-0750	TACK COAT	GL	91,770.000	8,986.000		
				1.000	2,184.000		
					11,170.000	\$2,184.00	\$11,170.00
0116	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		.000	253.330		
				206.550	.000		
					253.330	\$.00	\$52,325.31
		New Adjusted Price					
0136	441-0301	CONC SPILLWAY, TP 1	EA	.000	1.000		
				3053.940	.000		
					1.000	\$.00	\$3,053.94
		New Adjusted Price					
0156	441-3999	CONCRETE V GUTTER	LF	.000	2,586.340		
				21.680	956.000		
					3,542.340	\$20,726.08	\$76,797.93
		New Adjusted Price					
0201	500-3002	CLASS AA CONCRETE	CY	.000	707.103		
				1924.060	159.279		
					866.382	\$306,462.35	\$1,666,970.95
		New Adjusted Price					
0206	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	.000	127.401		
				1374.800	6.000		
					133.401	\$8,248.80	\$183,399.69
		New Adjusted Price					
0211	511-1000	BAR REINF STEEL	LB	.000	73,410.646		
				2.210	6,894.540		
					80,305.186	\$15,236.93	\$177,474.46
		New Adjusted Price					
0221	550-5180	STORM DRAIN PIPE, 18 IN, CLASS III	LF	.000	7,214.240		
				39.940	449.220		
					7,663.460	\$17,941.85	\$306,078.59
		New Adjusted Price					
0331	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	.000	419.549		
				61.250	421.000		
					840.549	\$25,786.25	\$51,483.63
		New Adjusted Price					

Rpt-ID: RCPEsprj

Georgia

Date: 01/03/2025

User: 01097990

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0034

Pay Period: 11/30/2024
to 12/31/2024

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0335	603-7000	PLASTIC FILTER FABRIC	SY	4,265.000	633.414		
				6.000	78.220		
					711.634	\$469.32	\$4,269.80
0395	668-1100	CATCH BASIN, GP 1	EA	3.000	17.500		
				3185.000	4.500		
					22.000	\$14,332.50	\$70,070.00
0400	668-2100	DROP INLET, GP 1	EA	185.000	42.000		
				2935.000	1.500		
					43.500	\$4,402.50	\$127,672.50
0426	668-8011	SAFETY GRATE, TP 1	SF	.000	263.620		
				77.200	433.660		
					697.280	\$33,478.55	\$53,830.02
		New Adjusted Price					
0431	668-8012	SAFETY GRATE, TP 2	SF	.000	.000		
				79.300	74.940		
					74.940	\$5,942.74	\$5,942.74
		New Adjusted Price					
0436	668-8013	SAFETY GRATE, TP 3	SF	.000	.000		
				81.000	307.440		
					307.440	\$24,902.64	\$24,902.64
		New Adjusted Price					
Category Amount:						\$1,348,668.69	\$13,250,995.04
Category Number: 0300		Temporary Erosion Control					
0445	163-0240	MULCH	TN	3,000.000	1,371.790		
				75.000	5.740		
					1,377.530	\$430.50	\$103,314.75
0460	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	39.000	1.500		
				1050.000	2.250		
					3.750	\$2,362.50	\$3,937.50

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2025

User: 01097990

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0034

Pay Period: 11/30/2024
to 12/31/2024

Project Number 0000473

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 Temporary Erosion Control							
0465	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		29,520.000	12,936.438		
				10.500	126.000		
					13,062.438	\$1,323.00	\$137,155.60
0545	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TR EA		202.000	57.000		
				235.000	27.750		
					84.750	\$6,521.25	\$19,916.25
0550	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TR LF		26,150.000	59,471.000		
				0.260	1,000.000		
					60,471.000	\$260.00	\$15,722.46
0555	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TR LF		36,750.000	37,299.000		
				0.790	775.000		
					38,074.000	\$612.25	\$30,078.46
0560	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		14,760.000	8,552.000		
				2.600	280.000		
					8,832.000	\$728.00	\$22,963.20
0665	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	28.000		
				1045.000	1.000		
					29.000	\$1,045.00	\$30,305.00
Category Amount:						\$13,282.50	\$363,393.22
Category Number: 0801 BRIDGES							
0971	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000	1.000		
				480386.780	.000		
					1.000	\$.00	\$480,386.78
		New Adjusted Price					
0981	500-2100	CONCRETE BARRIER	LF	.000	198.000		
				134.140	.000		
					198.000	\$.00	\$26,559.72
		New Adjusted Price					

Rpt-ID: RCPEsprj

Georgia

Date: 01/03/2025

User: 01097990

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0034

Pay Period: 11/30/2024
to 12/31/2024

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1 Supplemental Description 2			Qty To Date		
Category Number: 0801 BRIDGES							
0986	500-3101	CLASS A CONCRETE	CY	.000	38.000		
				2137.150	.000		
					38.000	\$.00	\$81,211.70
		New Adjusted Price					
0991	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		.000	516.000		
				426.170	.000		
					516.000	\$.00	\$219,903.72
		New Price Adjustment (LT)					
Category Amount:						\$0.00	\$808,061.92
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	188,412.680		
				1.000	33,440.610		
					221,853.290	\$33,440.61	\$221,853.29
		(IN#9)					
Category Amount:						\$33,440.61	\$221,853.29
Project Total Amount:						\$1,395,391.80	\$21,292,559.43