

Rpt-ID: RCPESPRJ

Georgia

Date: 02/28/2025

User: 01097990

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0036

Pay Period: 02/01/2025
to 02/27/2025

Contract Location:

SR.133 BEG.N.OF COUNTY LINE RD(CR 459)&EXT.N.OF HOL
540);ALSO INCL.CONST.OF 2 BRIDGES& APPR. OVER SPRIN

Time Allowed: 1074 Days

Elapsed Calender Days: 1054 Days

Percent Time: 98.14

District: 4

Area: 05

Contractor:

OXFORD CONSTRUCTION COMPANY
229-883-2962

Date Let: 10/22/2021

Date Awarded: 11/05/2021

Date Contract Executed: 12/11/2021

Date Notice to Proceed: 04/11/2022

ALBANY GA 31707-1221

Date Work Began: 05/31/2022

Phone: (229)883-2962

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 03/19/2025

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$52,666,566.56

Original Contract Amount \$47,771,103.82

Funds Available \$29,197,147.64

Percent Complete 44.56%

Counties:

Dougherty

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000473	\$52,666,566.56	\$47,771,103.82	\$29,197,147.64	44.56%	\$463,715.02

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/28/2025

User: 01097990

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0036

Pay Period: 02/01/2025
to 02/27/2025

Project Number: 0000473 SR 133 - CNST OF A BRIDGE

Federal State Project Number: 0000473

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$23,469,418.92	\$23,005,703.90	\$463,715.02
Total Earnings	\$23,469,418.92	\$23,005,703.90	\$463,715.02
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$23,469,418.92	\$23,005,703.90	\$463,715.02
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$23,469,418.92	\$23,005,703.90	
		Total Payable:	\$463,715.02

Rpt-ID: RCPESPRJ

Georgia

Date: 02/28/2025

User: 01097990

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0036

Pay Period: 02/01/2025
to 02/27/2025

Project Number 0000473

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.681		
				750000.000	.004		
					.685	\$3,000.00	\$513,750.00
		0000473					
0026	201-1500	CLEARING & GRUBBING -	LS	.000	.691		
				6272658.000	.003		
					.694	\$18,817.97	\$4,353,224.65
		New Price Adjustment					
0031	205-0001	UNCLASS EXCAV	CY	.000	179,465.485		
				6.070	1,440.000		
					180,905.485	\$8,740.80	\$1,098,096.29
		New Adjusted Price					
0036	206-0002	BORROW EXCAV, INCL MATL	CY	.000	72,071.200		
				7.610	2,296.000		
					74,367.200	\$17,472.56	\$565,934.39
		New Adjusted Price					
0076	318-3000	AGGR SURF CRS	TN	.000	2,130.360		
				32.360	280.000		
					2,410.360	\$9,060.80	\$77,999.25
		New Adjusted Price					
0081	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	466.730		
				92.340	.000		
					466.730	\$0.00	\$43,097.85
		New Adjusted Price					
0091	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	40,567.800		
				84.820	.000		
					40,567.800	\$0.00	\$3,440,960.80
		New Adjusted Price					
0096	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000	1,978.620		
				91.400	.000		
					1,978.620	\$0.00	\$180,845.87
		New Adjusted Price					
0101	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	14,122.290		
				87.920	.000		
					14,122.290	\$0.00	\$1,241,631.74
		New Adjusted Price					

Rpt-ID: RCPEsprj

Georgia

Date: 02/28/2025

User: 01097990

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0036

Pay Period: 02/01/2025
to 02/27/2025

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0105	413-0750	TACK COAT	GL	91,770.000	13,317.000		
				1.000	812.000		
					14,129.000	\$812.00	\$14,129.00
0116	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		.000	253.330		
				206.550	.000		
					253.330	\$.00	\$52,325.31
		New Adjusted Price					
0136	441-0301	CONC SPILLWAY, TP 1	EA	.000	1.000		
				3053.940	.000		
					1.000	\$.00	\$3,053.94
		New Adjusted Price					
0156	441-3999	CONCRETE V GUTTER	LF	.000	4,177.340		
				21.680	1,001.000		
					5,178.340	\$21,701.68	\$112,266.41
		New Adjusted Price					
0201	500-3002	CLASS AA CONCRETE	CY	.000	866.382		
				1924.060	92.530		
					958.912	\$178,033.27	\$1,845,004.22
		New Adjusted Price					
0206	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	.000	136.701		
				1374.800	8.000		
					144.701	\$10,998.40	\$198,934.93
		New Adjusted Price					
0211	511-1000	BAR REINF STEEL	LB	.000	80,305.186		
				2.210	15,218.499		
					95,523.685	\$33,632.88	\$211,107.34
		New Adjusted Price					
0326	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	.000	210.889		
				111.830	255.778		
					466.667	\$28,603.65	\$52,187.37
		New Adjusted Price					
0335	603-7000	PLASTIC FILTER FABRIC	SY	4,265.000	1,132.634		
				6.000	268.000		
					1,400.634	\$1,608.00	\$8,403.80

Rpt-ID: RCPEsprj

Georgia

Date: 02/28/2025

User: 01097990

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0036

Pay Period: 02/01/2025
to 02/27/2025

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0395	668-1100	CATCH BASIN, GP 1	EA	3.000	25.000		
				3185.000	5.000		
					30.000	\$15,925.00	\$95,550.00
0400	668-2100	DROP INLET, GP 1	EA	185.000	47.000		
				2935.000	3.500		
					50.500	\$10,272.50	\$148,217.50
Category Amount:						\$358,679.51	\$14,256,720.66
Category Number:		0300 Temporary Erosion Control					
0550	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		26,150.000	63,181.000		
				0.260	13,950.000		
					77,131.000	\$3,627.00	\$20,054.06
0555	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		36,750.000	38,274.000		
				0.790	14,858.000		
					53,132.000	\$11,737.82	\$41,974.28
0560	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF	LF	14,760.000	9,332.000		
				2.600	1,100.000		
					10,432.000	\$2,860.00	\$27,123.20
0645	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3 EA	EA	39.000	3.000		
				52.000	1.000		
					4.000	\$52.00	\$208.00
0665	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	30.000		
				1045.000	1.000		
					31.000	\$1,045.00	\$32,395.00
Category Amount:						\$19,321.82	\$121,754.54
Category Number:		0801 BRIDGES					
0971	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000	1.000		
				480386.780	.000		
					1.000	\$.00	\$480,386.78
		New Adjusted Price					

Rpt-ID: RCPESPRJ

Georgia

Date: 02/28/2025

User: 01097990

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0036

Pay Period: 02/01/2025
to 02/27/2025

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
0981	500-2100	CONCRETE BARRIER	LF	.000	198.000		
				134.140	.000		
					198.000	\$.00	\$26,559.72
		New Adjusted Price					
0986	500-3101	CLASS A CONCRETE	CY	.000	38.000		
				2137.150	.000		
					38.000	\$.00	\$81,211.70
		New Adjusted Price					
0991	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO	LF	.000	516.000		
				426.170	.000		
					516.000	\$.00	\$219,903.72
		New Price Adjustment (LT)					
Category Amount:						\$0.00	\$808,061.92
Category Number:		0100 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	262,910.670		
				1.000	172.290		
					263,082.960	\$172.29	\$263,082.96
		(IN#9)					
9995	004-0008	EXTRA WORK -	CY	.000	6,501.000		
				13.100	2,604.000		
					9,105.000	\$34,112.40	\$119,275.50
		Unclassified Excavation with Offsite Disposal					
9997	004-0008	EXTRA WORK -	CY	.000	6,501.000		
				19.750	2,604.000		
					9,105.000	\$51,429.00	\$179,823.75
		Offsite Borrow 36" Sand					
Category Amount:						\$85,713.69	\$562,182.21
Project Total Amount:						\$463,715.02	\$23,469,418.92