

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: 01097990

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0037

Pay Period: 02/28/2025
to 03/31/2025

Contract Location:

SR.133 BEG.N.OF COUNTY LINE RD(CR 459)&EXT.N.OF HOL
540);ALSO INCL.CONST.OF 2 BRIDGES& APPR. OVER SPRIN

Time Allowed: 1074 Days

Elapsed Calender Days: 1086 Days

Percent Time: 101.12

District: 4

Area: 05

Contractor:

OXFORD CONSTRUCTION COMPANY
229-883-2962

Date Let: 10/22/2021

Date Awarded: 11/05/2021

Date Contract Executed: 12/11/2021

Date Notice to Proceed: 04/11/2022

ALBANY GA 31707-1221

Date Work Began: 05/31/2022

Phone: (229)883-2962

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 03/19/2025

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$52,666,566.56

Original Contract Amount \$47,771,103.82

Funds Available \$28,984,700.70

Percent Complete 45.14%

Counties:

Dougherty

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000473	\$52,666,566.56	\$47,771,103.82	\$28,984,700.70	44.97%	\$212,446.94

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: 01097990

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0037

Pay Period: 02/28/2025
to 03/31/2025

Project Number: 0000473 SR 133 - CNST OF A BRIDGE

Federal State Project Number: 0000473

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$23,773,641.86	\$23,469,418.92	\$304,222.94
Total Earnings	\$23,773,641.86	\$23,469,418.92	\$304,222.94
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$23,773,641.86	\$23,469,418.92	\$304,222.94
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$91,776.00)	\$0.00	(\$91,776.00)
Total:	\$23,681,865.86	\$23,469,418.92	
		Total Payable:	\$212,446.94

Rpt-ID: RCPEsprj

Georgia

Date: 04/03/2025

User: 01097990

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0037

Pay Period: 02/28/2025
to 03/31/2025

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.685		
				750000.000	.005		
					.690	\$3,750.00	\$517,500.00
		0000473					
0026	201-1500	CLEARING & GRUBBING -	LS	.000	.694		
				6272658.000	.003		
					.697	\$18,817.97	\$4,372,042.63
		New Price Adjustment					
0031	205-0001	UNCLASS EXCAV	CY	.000	180,905.485		
				6.070	2,525.000		
					183,430.485	\$15,326.75	\$1,113,423.04
		New Adjusted Price					
0036	206-0002	BORROW EXCAV, INCL MATL	CY	.000	74,367.200		
				7.610	3,030.000		
					77,397.200	\$23,058.30	\$588,992.69
		New Adjusted Price					
0081	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	466.730		
				92.340	.000		
					466.730	\$0.00	\$43,097.85
		New Adjusted Price					
0091	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	40,567.800		
		TL & H LIME		84.820	.000		
					40,567.800	\$0.00	\$3,440,960.80
		New Adjusted Price					
0096	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	1,978.620		
		MATL & H LIME		91.400	.000		
					1,978.620	\$0.00	\$180,845.87
		New Adjusted Price					
0101	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	14,122.290		
		L & H LIME		87.920	994.080		
					15,116.370	\$87,399.51	\$1,329,031.25
		New Adjusted Price					
0105	413-0750	TACK COAT	GL	91,770.000	14,129.000		
				1.000	327.000		
					14,456.000	\$327.00	\$14,456.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/03/2025

User: 01097990

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0037

Pay Period: 02/28/2025
to 03/31/2025

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0116	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		.000	253.330		
				206.550	.000		
					253.330	\$.00	\$52,325.31
		New Adjusted Price					
0136	441-0301	CONC SPILLWAY, TP 1	EA	.000	1.000		
				3053.940	.000		
					1.000	\$.00	\$3,053.94
		New Adjusted Price					
0156	441-3999	CONCRETE V GUTTER	LF	.000	5,178.340		
				21.680	.000		
					5,178.340	\$.00	\$112,266.41
		New Adjusted Price					
0201	500-3002	CLASS AA CONCRETE	CY	.000	958.910		
				1924.060	.000		
					958.910	\$.00	\$1,845,000.37
		New Adjusted Price					
0206	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	.000	144.701		
				1374.800	4.500		
					149.201	\$6,186.60	\$205,121.53
		New Adjusted Price					
0245	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	3,629.000	1,935.300		
				42.000	260.000		
					2,195.300	\$10,920.00	\$92,202.60
		New Adjusted Price					
0270	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 S EA		60.000	22.000		
				540.000	5.000		
					27.000	\$2,700.00	\$14,580.00
		New Adjusted Price					
0285	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		63.000	21.000		
				610.000	5.000		
					26.000	\$3,050.00	\$15,860.00
		New Adjusted Price					
0395	668-1100	CATCH BASIN, GP 1	EA	3.000	30.000		
				3185.000	.000		
					30.000	\$.00	\$95,550.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: 01097990

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0037

Pay Period: 02/28/2025
to 03/31/2025

Project Number 0000473

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0400	668-2100	DROP INLET, GP 1	EA	185.000 2935.000	50.500 .000 50.500	\$0.00	\$148,217.50
Category Amount:						\$171,536.13	\$14,184,527.79
Category Number: 0300 Temporary Erosion Control							
0440	163-0232	TEMPORARY GRASSING	AC	56.000 415.000	62.115 .087 62.202	\$36.11	\$25,813.83
0445	163-0240	MULCH	TN	3,000.000 75.000	1,405.570 15.970 1,421.540	\$1,197.75	\$106,615.50
0465	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		29,520.000 10.500	13,430.688 488.250 13,918.938	\$5,126.63	\$146,148.85
0545	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		202.000 235.000	84.750 21.750 106.500	\$5,111.25	\$25,027.50
0550	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		26,150.000 0.260	77,131.000 15,228.000 92,359.000	\$3,959.28	\$24,013.34
0555	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		36,750.000 0.790	53,132.000 13,710.000 66,842.000	\$10,830.90	\$52,805.18
0665	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 1045.000	31.000 1.000 32.000	\$1,045.00	\$33,440.00
Category Amount:						\$27,306.92	\$413,864.20

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: 01097990

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0037

Pay Period: 02/28/2025
to 03/31/2025

Project Number 0000473

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0400 Permanent Erosion Control							
0755	700-6910	PERMANENT GRASSING	AC	112.000	44.283		
				1135.000	4.060		
					48.343	\$4,608.10	\$54,869.31
Category Amount:						\$4,608.10	\$54,869.31
Category Number: 0801 BRIDGES							
0971	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000	1.000		
				480386.780	.000		
					1.000	\$0.00	\$480,386.78
		New Adjusted Price					
0981	500-2100	CONCRETE BARRIER	LF	.000	198.000		
				134.140	.000		
					198.000	\$0.00	\$26,559.72
		New Adjusted Price					
0986	500-3101	CLASS A CONCRETE	CY	.000	38.000		
				2137.150	.000		
					38.000	\$0.00	\$81,211.70
		New Adjusted Price					
0991	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		.000	516.000		
				426.170	.000		
					516.000	\$0.00	\$219,903.72
		New Price Adjustment (LT)					
Category Amount:						\$0.00	\$808,061.92
Category Number: 0100 ROADWAY							
1050	163-0301	CONSTRUCT AND REMOVE CONSTRUCTION EX EA		24.000	12.000		
				1675.000	1.000		
					13.000	\$1,675.00	\$21,775.00
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	263,082.960		
				1.000	4,151.000		
					267,233.960	\$4,151.00	\$267,233.96
		(IN#9)					

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2025

User: 01097990

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0037

Pay Period: 02/28/2025
to 03/31/2025

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
9995	004-0008	EXTRA WORK -	CY	.000	9,105.000		
				13.100	7,247.770		
					16,352.770	\$94,945.79	\$214,221.29
		Unclassified Excavation with Offsite Disposal					
Category Amount:						\$100,771.79	\$503,230.25
Project Total Amount:						\$304,222.94	\$23,773,641.86