

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: 01097990

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0038

Pay Period: 04/01/2025
to 04/30/2025

Contract Location:

SR.133 BEG.N.OF COUNTY LINE RD(CR 459)&EXT.N.OF HOL
540);ALSO INCL.CONST.OF 2 BRIDGES& APPR. OVER SPRIN

Time Allowed: 1229 Days

Elapsed Calender Days: 1116 Days

Percent Time: 90.81

District: 4

Area: 05

Contractor:

OXFORD CONSTRUCTION COMPANY
229-883-2962

Date Let: 10/22/2021

Date Awarded: 11/05/2021

Date Contract Executed: 12/11/2021

Date Notice to Proceed: 04/11/2022

ALBANY GA 31707-1221

Date Work Began: 05/31/2022

Phone: (229)883-2962

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/21/2025

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$52,666,566.56

Original Contract Amount \$47,771,103.82

Funds Available \$28,313,744.85

Percent Complete 46.24%

Counties:

Dougherty

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000473	\$52,666,566.56	\$47,771,103.82	\$28,313,744.85	46.24%	\$670,955.85

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: 01097990

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0038

Pay Period: 04/01/2025
to 04/30/2025

Project Number: 0000473 SR 133 - CNST OF A BRIDGE

Federal State Project Number: 0000473

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$24,352,821.71	\$23,773,641.86	\$579,179.85
Total Earnings	\$24,352,821.71	\$23,773,641.86	\$579,179.85
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$24,352,821.71	\$23,773,641.86	\$579,179.85
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	(\$91,776.00)	\$91,776.00
Total:	\$24,352,821.71	\$23,681,865.86	
		Total Payable:	\$670,955.85

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: 01097990

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0038

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0000473

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.690		
				750000.000	.011		
					.701	\$8,250.00	\$525,750.00
		0000473					
0026	201-1500	CLEARING & GRUBBING -	LS	.000	.697		
				6272658.000	.006		
					.703	\$37,635.95	\$4,409,678.57
		New Price Adjustment					
0056	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	.000	15,799.997		
				14.150	7,316.111		
					23,116.108	\$103,522.97	\$327,092.93
		New Adjusted Price					
0061	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	.000	2,360.016		
				18.490	800.000		
					3,160.016	\$14,792.00	\$58,428.70
		New Adjusted Price					
0071	310-5120	GR AGGR BASE CRS, 12 INCH, INCL MATL	SY	.000	6,567.120		
				26.500	635.556		
					7,202.676	\$16,842.23	\$190,870.91
		New Adjusted Price					
0081	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	466.730		
				92.340	.000		
					466.730	\$0.00	\$43,097.85
		New Adjusted Price					
0091	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	40,567.800		
				84.820	.000		
					40,567.800	\$0.00	\$3,440,960.80
		New Adjusted Price					
0096	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000	1,978.620		
				91.400	.000		
					1,978.620	\$0.00	\$180,845.87
		New Adjusted Price					
0101	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	15,116.370		
				87.920	.000		
					15,116.370	\$0.00	\$1,329,031.25
		New Adjusted Price					

Rpt-ID: RCPEsprj

Georgia

Date: 05/02/2025

User: 01097990

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0038

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0000473

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0116	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		.000	253.330		
				206.550	.000		
					253.330	\$.00	\$52,325.31
		New Adjusted Price					
0136	441-0301	CONC SPILLWAY, TP 1	EA	.000	1.000		
				3053.940	.000		
					1.000	\$.00	\$3,053.94
		New Adjusted Price					
0156	441-3999	CONCRETE V GUTTER	LF	.000	5,178.340		
				21.680	.000		
					5,178.340	\$.00	\$112,266.41
		New Adjusted Price					
0201	500-3002	CLASS AA CONCRETE	CY	.000	958.910		
				1924.060	.000		
					958.910	\$.00	\$1,845,000.37
		New Adjusted Price					
0206	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	.000	149.200		
				1374.800	.000		
					149.200	\$.00	\$205,120.16
		New Adjusted Price					
0221	550-5180	STORM DRAIN PIPE, 18 IN, CLASS III	LF	.000	7,726.540		
				39.940	356.700		
					8,083.240	\$14,246.60	\$322,844.61
		New Adjusted Price					
0245	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	3,629.000	2,195.300		
				42.000	100.000		
					2,295.300	\$4,200.00	\$96,402.60
		New Adjusted Price					
0270	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 S EA		60.000	27.000		
				540.000	2.000		
					29.000	\$1,080.00	\$15,660.00
		New Adjusted Price					
0285	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		63.000	26.000		
				610.000	2.000		
					28.000	\$1,220.00	\$17,080.00
		New Adjusted Price					

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: 01097990

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0038

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0301	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	.000	7.000		
				973.410	2.000		
					9.000	\$1,946.82	\$8,760.69
		New Adjusted Price					
0326	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	.000	466.667		
				111.830	171.000		
					637.667	\$19,122.93	\$71,310.30
		New Adjusted Price					
0335	603-7000	PLASTIC FILTER FABRIC	SY	4,265.000	1,400.634		
				6.000	171.000		
					1,571.634	\$1,026.00	\$9,429.80
0395	668-1100	CATCH BASIN, GP 1	EA	3.000	30.000		
				3185.000	.000		
					30.000	\$.00	\$95,550.00
0400	668-2100	DROP INLET, GP 1	EA	185.000	50.500		
				2935.000	.000		
					50.500	\$.00	\$148,217.50
Category Amount:						\$223,885.50	\$13,508,778.57
Category Number: 0300		Temporary Erosion Control					
0465	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		29,520.000	13,918.938		
				10.500	756.000		
					14,674.938	\$7,938.00	\$154,086.85
0550	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		26,150.000	92,359.000		
				0.260	1,379.000		
					93,738.000	\$358.54	\$24,371.88
0555	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		36,750.000	66,842.000		
				0.790	768.000		
					67,610.000	\$606.72	\$53,411.90

Rpt-ID: RCPESPRJ

Georgia

Date: 05/02/2025

User: 01097990

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0038

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0000473

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 Temporary Erosion Control							
0665	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 1045.000	32.000 1.000 33.000	\$1,045.00	\$34,485.00
0675	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	73,500.000 3.950	57,043.500 726.000 57,769.500	\$2,867.70	\$228,189.53
0680	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	30,200.000 2.450	29,554.000 4,794.000 34,348.000	\$11,745.30	\$84,152.60
Category Amount:						\$24,561.26	\$578,697.76
Category Number: 0801 BRIDGES							
0971	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000 480386.780	1.000 .000 1.000	\$0.00	\$480,386.78
		New Adjusted Price					
0981	500-2100	CONCRETE BARRIER	LF	.000 134.140	198.000 .000 198.000	\$0.00	\$26,559.72
		New Adjusted Price					
0986	500-3101	CLASS A CONCRETE	CY	.000 2137.150	38.000 .000 38.000	\$0.00	\$81,211.70
		New Adjusted Price					
0991	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		.000 426.170	516.000 .000 516.000	\$0.00	\$219,903.72
		New Price Adjustment (LT)					
Category Amount:						\$0.00	\$808,061.92
Category Number: 0100 ROADWAY							
9105	301-4171	PRE-MIXED SOIL-CEM STAB BASE CRS, 10 IN, 11 SY		.000 17.100	133,166.080 4,053.340 137,219.420	\$69,312.11	\$2,346,452.08
		PMX S-CEM STB BASE X,10",MT&HL					
		ITEM ADDED BY SA					

Rpt-ID: RCPEsprj

Georgia

Date: 05/02/2025

User: 01097990

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0038

Pay Period: 04/01/2025

to 04/30/2025

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
9115	301-5000	PORTLAND CEMENT	TN	.000	4,036.590		
				175.000	292.810		
					4,329.400	\$51,241.75	\$757,645.00
		PORTLAND CEMENT					
		ITEM ADDED BY SA					
9995	004-0008	EXTRA WORK -	CY	.000	16,352.770		
				13.100	6,398.150		
					22,750.920	\$83,815.77	\$298,037.05
		Unclassified Excavation with Offsite Disposal					
9997	004-0008	EXTRA WORK -	CY	.000	9,105.000		
				19.750	6,398.150		
					15,503.150	\$126,363.46	\$306,187.21
		Offsite Borrow 36" Sand					
Category Amount:						\$330,733.09	\$3,708,321.34
Project Total Amount:						\$579,179.85	\$24,352,821.71