

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2025

User: 01097990

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0039

Pay Period: 05/01/2025
to 05/30/2025

Contract Location:

SR.133 BEG.N.OF COUNTY LINE RD(CR 459)&EXT.N.OF HOL
540);ALSO INCL.CONST.OF 2 BRIDGES& APPR. OVER SPRIN

Time Allowed: 1229 Days

Elapsed Calender Days: 1146 Days

Percent Time: 93.25

District: 4

Area: 05

Contractor:

OXFORD CONSTRUCTION COMPANY
229-883-2962

Date Let: 10/22/2021

Date Awarded: 11/05/2021

Date Contract Executed: 12/11/2021

Date Notice to Proceed: 04/11/2022

ALBANY GA 31707-1221

Date Work Began: 05/31/2022

Phone: (229)883-2962

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/21/2025

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$52,666,566.56

Original Contract Amount \$47,771,103.82

Funds Available \$27,788,201.20

Percent Complete 47.24%

Counties:

Dougherty

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000473	\$52,666,566.56	\$47,771,103.82	\$27,788,201.20	47.24%	\$525,543.65

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2025

User: 01097990

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0039

Pay Period: 05/01/2025
to 05/30/2025

Project Number: 0000473 SR 133 - CNST OF A BRIDGE

Federal State Project Number: 0000473

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$24,878,365.36	\$24,352,821.71	\$525,543.65
Total Earnings	\$24,878,365.36	\$24,352,821.71	\$525,543.65
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$24,878,365.36	\$24,352,821.71	\$525,543.65
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$24,878,365.36	\$24,352,821.71	

Total Payable: **\$525,543.65**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2025

User: 01097990

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0039

Pay Period: 05/01/2025
to 05/30/2025

Project Number 0000473

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.701		
				750000.000	.004		
					.705	\$3,000.00	\$528,750.00
		0000473					
0026	201-1500	CLEARING & GRUBBING -	LS	.000	.703		
				6272658.000	.003		
					.706	\$18,817.97	\$4,428,496.55
		New Price Adjustment					
0031	205-0001	UNCLASS EXCAV	CY	.000	183,430.485		
				6.070	300.000		
					183,730.485	\$1,821.00	\$1,115,244.04
		New Adjusted Price					
0036	206-0002	BORROW EXCAV, INCL MATL	CY	.000	77,397.200		
				7.610	3,220.000		
					80,617.200	\$24,504.20	\$613,496.89
		New Adjusted Price					
0081	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	466.730		
				92.340	.000		
					466.730	\$0.00	\$43,097.85
		New Adjusted Price					
0091	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	40,567.800		
				84.820	.000		
					40,567.800	\$0.00	\$3,440,960.80
		New Adjusted Price					
0096	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000	1,978.620		
				91.400	.000		
					1,978.620	\$0.00	\$180,845.87
		New Adjusted Price					
0101	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	15,116.370		
				87.920	.000		
					15,116.370	\$0.00	\$1,329,031.25
		New Adjusted Price					
0116	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		.000	253.330		
				206.550	.000		
					253.330	\$0.00	\$52,325.31
		New Adjusted Price					

Rpt-ID: RCPEsprj

Georgia

Date: 06/03/2025

User: 01097990

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0039

Pay Period: 05/01/2025
to 05/30/2025

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0136	441-0301	CONC SPILLWAY, TP 1	EA	.000	1.000		
				3053.940	.000		
					1.000	\$.00	\$3,053.94
		New Adjusted Price					
0156	441-3999	CONCRETE V GUTTER	LF	.000	5,178.340		
				21.680	878.000		
					6,056.340	\$19,035.04	\$131,301.45
		New Adjusted Price					
0201	500-3002	CLASS AA CONCRETE	CY	.000	958.910		
				1924.060	.000		
					958.910	\$.00	\$1,845,000.37
		New Adjusted Price					
0206	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	.000	149.201		
				1374.800	6.000		
					155.201	\$8,248.80	\$213,370.33
		New Adjusted Price					
0245	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	3,629.000	2,295.300		
				42.000	64.000		
					2,359.300	\$2,688.00	\$99,090.60
0270	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 S	EA	60.000	29.000		
				540.000	1.000		
					30.000	\$540.00	\$16,200.00
0285	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S	EA	63.000	28.000		
				610.000	1.000		
					29.000	\$610.00	\$17,690.00
0395	668-1100	CATCH BASIN, GP 1	EA	3.000	30.000		
				3185.000	2.000		
					32.000	\$6,370.00	\$101,920.00

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2025

User: 01097990

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0039

Pay Period: 05/01/2025
to 05/30/2025

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0400	668-2100	DROP INLET, GP 1	EA	185.000	50.500		
				2935.000	.000		
					50.500	\$.00	\$148,217.50
Category Amount:						\$85,635.01	\$14,308,092.75
Category Number:		0300 Temporary Erosion Control					
0440	163-0232	TEMPORARY GRASSING	AC	56.000	62.202		
				415.000	4.730		
					66.932	\$1,962.95	\$27,776.78
0465	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		29,520.000	14,674.938		
				10.500	255.000		
					14,929.938	\$2,677.50	\$156,764.35
0550	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		26,150.000	93,738.000		
				0.260	1,830.000		
					95,568.000	\$475.80	\$24,847.68
0555	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		36,750.000	67,610.000		
				0.790	9,211.000		
					76,821.000	\$7,276.69	\$60,688.59
0560	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		14,760.000	10,432.000		
				2.600	2,975.000		
					13,407.000	\$7,735.00	\$34,858.20
0650	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	202.000	35.000		
				52.000	6.000		
					41.000	\$312.00	\$2,132.00
0665	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	33.000		
				1045.000	1.000		
					34.000	\$1,045.00	\$35,530.00
Category Amount:						\$21,484.94	\$342,597.60

Rpt-ID: RCPESPRJ

Georgia

Date: 06/03/2025

User: 01097990

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0039

Pay Period: 05/01/2025
to 05/30/2025

Project Number 0000473

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0400 Permanent Erosion Control							
0755	700-6910	PERMANENT GRASSING	AC	112.000 1135.000	48.343 14.290 62.633	\$16,219.15	\$71,088.46
Category Amount:						\$16,219.15	\$71,088.46
Category Number: 0801 BRIDGES							
0971	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000 480386.780	1.000 .000 1.000	\$0.00	\$480,386.78
		New Adjusted Price					
0981	500-2100	CONCRETE BARRIER	LF	.000 134.140	198.000 728.000 926.000	\$97,653.92	\$124,213.64
		New Adjusted Price					
0986	500-3101	CLASS A CONCRETE	CY	.000 2137.150	38.000 .000 38.000	\$0.00	\$81,211.70
		New Adjusted Price					
0991	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		.000 426.170	516.000 .000 516.000	\$0.00	\$219,903.72
		New Price Adjustment (LT)					
Category Amount:						\$97,653.92	\$905,715.84
Category Number: 0100 ROADWAY							
9995	004-0008	EXTRA WORK -	CY	.000 13.100	22,750.920 23,248.140 45,999.060	\$304,550.63	\$602,587.69
		Unclassified Excavation with Offsite Disposal					
Category Amount:						\$304,550.63	\$602,587.69
Project Total Amount:						\$525,543.65	\$24,878,365.36