

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: 01097990

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0040

Pay Period: 05/31/2025
to 06/30/2025

Contract Location:

SR.133 BEG.N.OF COUNTY LINE RD(CR 459)&EXT.N.OF HOL
540);ALSO INCL.CONST.OF 2 BRIDGES& APPR. OVER SPRIN

Time Allowed: 1229 Days

Elapsed Calender Days: 1177 Days

Percent Time: 95.77

District: 4

Area: 05

Contractor:

OXFORD CONSTRUCTION COMPANY
229-883-2962

Date Let: 10/22/2021

Date Awarded: 11/05/2021

Date Contract Executed: 12/11/2021

Date Notice to Proceed: 04/11/2022

ALBANY GA 31707-1221

Date Work Began: 05/31/2022

Phone: (229)883-2962

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/21/2025

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$52,666,566.56

Original Contract Amount \$47,771,103.82

Funds Available \$27,213,316.86

Percent Complete 48.33%

Counties:

Dougherty

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000473	\$52,666,566.56	\$47,771,103.82	\$27,213,316.86	48.33%	\$574,884.34

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: 01097990

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0040

Pay Period: 05/31/2025
to 06/30/2025

Project Number: 0000473 SR 133 - CNST OF A BRIDGE

Federal State Project Number: 0000473

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$25,453,249.70	\$24,878,365.36	\$574,884.34
Total Earnings	\$25,453,249.70	\$24,878,365.36	\$574,884.34
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$25,453,249.70	\$24,878,365.36	\$574,884.34
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$25,453,249.70	\$24,878,365.36	
Total Payable:			\$574,884.34

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: 01097990

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0040

Pay Period: 05/31/2025

to 06/30/2025

Project Number 0000473

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.705		
				750000.000	.004		
					.709	\$3,000.00	\$531,750.00
		0000473					
0026	201-1500	CLEARING & GRUBBING -	LS	.000	.706		
				6272658.000	.003		
					.709	\$18,817.97	\$4,447,314.52
		New Price Adjustment					
0031	205-0001	UNCLASS EXCAV	CY	.000	183,730.485		
				6.070	4,626.990		
					188,357.475	\$28,085.83	\$1,143,329.87
		New Adjusted Price					
0036	206-0002	BORROW EXCAV, INCL MATL	CY	.000	80,617.200		
				7.610	11,020.000		
					91,637.200	\$83,862.20	\$697,359.09
		New Adjusted Price					
0076	318-3000	AGGR SURF CRS	TN	.000	2,410.360		
				32.360	34.310		
					2,444.670	\$1,110.27	\$79,109.52
		New Adjusted Price					
0081	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	466.730		
				92.340	245.890		
					712.620	\$22,705.48	\$65,803.33
		New Adjusted Price					
0091	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	40,567.800		
				84.820	3,068.270		
					43,636.070	\$260,250.66	\$3,701,211.46
		New Adjusted Price					
0096	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000	1,978.620		
				91.400	.000		
					1,978.620	\$.00	\$180,845.87
		New Adjusted Price					
0101	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	15,116.370		
				87.920	764.140		
					15,880.510	\$67,183.19	\$1,396,214.44
		New Adjusted Price					

Rpt-ID: RCPEsprj

Georgia

Date: 07/01/2025

User: 01097990

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0040

Pay Period: 05/31/2025
to 06/30/2025

Project Number 0000473

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0105	413-0750	TACK COAT	GL	91,770.000 1.000	14,456.000 591.000 15,047.000	\$591.00	\$15,047.00
0116	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		.000 206.550	253.330 .000 253.330	\$0.00	\$52,325.31
		New Adjusted Price					
0136	441-0301	CONC SPILLWAY, TP 1	EA	.000 3053.940	1.000 .000 1.000	\$0.00	\$3,053.94
		New Adjusted Price					
0156	441-3999	CONCRETE V GUTTER	LF	.000 21.680	6,056.340 .000 6,056.340	\$0.00	\$131,301.45
		New Adjusted Price					
0201	500-3002	CLASS AA CONCRETE	CY	.000 1924.060	958.910 .000 958.910	\$0.00	\$1,845,000.37
		New Adjusted Price					
0206	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	.000 1374.800	155.200 .000 155.200	\$0.00	\$213,368.96
		New Adjusted Price					
0221	550-5180	STORM DRAIN PIPE, 18 IN, CLASS III	LF	.000 39.940	8,083.240 386.400 8,469.640	\$15,432.82	\$338,277.42
		New Adjusted Price					
0301	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	.000 973.410	9.000 2.000 11.000	\$1,946.82	\$10,707.51
		New Adjusted Price					
0345	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	16,827.000 46.550	10,131.742 728.000 10,859.742	\$33,888.40	\$505,520.99

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: 01097990

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0040

Pay Period: 05/31/2025

to 06/30/2025

Project Number 0000473

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0371	641-1200	GUARDRAIL, TP W	LF	.000 30.520	3,537.500 635.000 4,172.500	\$19,380.20	\$127,344.70
		New Adjusted Price					
0381	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT EA		.000 3678.150	11.000 1.000 12.000	\$3,678.15	\$44,137.80
		New Adjusted Price					
0395	668-1100	CATCH BASIN, GP 1	EA	3.000 3185.000	32.000 1.000 33.000	\$3,185.00	\$105,105.00
0400	668-2100	DROP INLET, GP 1	EA	185.000 2935.000	50.500 .000 50.500	\$.00	\$148,217.50
Category Amount:						\$563,117.99	\$15,782,346.05
Category Number: 0300 Temporary Erosion Control							
0445	163-0240	MULCH	TN	3,000.000 75.000	1,421.540 44.880 1,466.420	\$3,366.00	\$109,981.50
0465	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		29,520.000 10.500	14,929.938 64.750 14,994.688	\$679.88	\$157,444.22
0550	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		26,150.000 0.260	95,568.000 300.000 95,868.000	\$78.00	\$24,925.68
0555	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		36,750.000 0.790	76,821.000 475.000 77,296.000	\$375.25	\$61,063.84

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: 01097990

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0040

Pay Period: 05/31/2025
to 06/30/2025

Project Number 0000473

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 Temporary Erosion Control							
0560	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	14,760.000	13,407.000		
				2.600	1,140.000		
					14,547.000	\$2,964.00	\$37,822.20
0665	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	34.000		
				1045.000	1.000		
					35.000	\$1,045.00	\$36,575.00
Category Amount:						\$8,508.13	\$427,812.44
Category Number: 0801 BRIDGES							
0971	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000	1.000		
				480386.780	.000		
					1.000	\$.00	\$480,386.78
		New Adjusted Price					
0981	500-2100	CONCRETE BARRIER	LF	.000	926.000		
				134.140	-728.000		
					198.000	\$-97,653.92	\$26,559.72
		New Adjusted Price					
0986	500-3101	CLASS A CONCRETE	CY	.000	38.000		
				2137.150	.000		
					38.000	\$.00	\$81,211.70
		New Adjusted Price					
0991	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		.000	516.000		
				426.170	.000		
					516.000	\$.00	\$219,903.72
		New Price Adjustment (LT)					
Category Amount:						\$-97,653.92	\$808,061.92
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	267,233.960		
				1.000	17,267.460		
					284,501.420	\$17,267.46	\$284,501.42
		(IN#9)					
9110	424-5089	SINGLE SURFACE TRTMT, STN SIZE 89, GP 1 OF SY		.000	129,170.200		
				1.710	6,532.230		
					135,702.430	\$11,170.11	\$232,051.16
		S SURF TRT STN SZ89 GP10R2					
		ITEM ADDED BY SA					

Rpt-ID: RCPESPRJ

Georgia

Date: 07/01/2025

User: 01097990

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0040

Pay Period: 05/31/2025
to 06/30/2025

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9995	004-0008	EXTRA WORK -	CY	.000	45,999.060		
				13.100	5,532.410		
					51,531.470	\$72,474.57	\$675,062.26
		Unclassified Excavation with Offsite Disposal					
Category Amount:						\$100,912.14	\$1,191,614.84
Project Total Amount:						\$574,884.34	\$25,453,249.70