

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2025

User: 01097990

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0041

Pay Period: 07/01/2025
to 07/31/2025

Contract Location:

SR.133 BEG.N.OF COUNTY LINE RD(CR 459)&EXT.N.OF HOL
540);ALSO INCL.CONST.OF 2 BRIDGES& APPR. OVER SPRIN

Time Allowed: 1229 Days

Elapsed Calender Days: 1208 Days

Percent Time: 98.29

District: 4

Area: 05

Contractor:

OXFORD CONSTRUCTION COMPANY
229-883-2962

Date Let: 10/22/2021

Date Awarded: 11/05/2021

Date Contract Executed: 12/11/2021

Date Notice to Proceed: 04/11/2022

ALBANY GA 31707-1221

Date Work Began: 05/31/2022

Phone: (229)883-2962

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/21/2025

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$52,666,566.56

Original Contract Amount \$47,771,103.82

Funds Available \$26,183,774.74

Percent Complete 50.28%

Counties:

Dougherty

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000473	\$52,666,566.56	\$47,771,103.82	\$26,183,774.74	50.28%	\$1,029,542.12

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2025

User: 01097990

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0041

Pay Period: 07/01/2025
to 07/31/2025

Project Number: 0000473 SR 133 - CNST OF A BRIDGE

Federal State Project Number: 0000473

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$26,482,791.82	\$25,453,249.70	\$1,029,542.12
Total Earnings	\$26,482,791.82	\$25,453,249.70	\$1,029,542.12
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$26,482,791.82	\$25,453,249.70	\$1,029,542.12
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$26,482,791.82	\$25,453,249.70	

Total Payable: \$1,029,542.12

Rpt-ID: RCPEsprj

Georgia

Date: 08/01/2025

User: 01097990

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0041

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.709		
				750000.000	.004		
					.713	\$3,000.00	\$534,750.00
		0000473					
0026	201-1500	CLEARING & GRUBBING -	LS	.000	.709		
				6272658.000	.002		
					.711	\$12,545.32	\$4,459,859.84
		New Price Adjustment					
0036	206-0002	BORROW EXCAV, INCL MATL	CY	.000	91,637.200		
				7.610	2,980.000		
					94,617.200	\$22,677.80	\$720,036.89
		New Adjusted Price					
0076	318-3000	AGGR SURF CRS	TN	.000	2,444.670		
				32.360	238.940		
					2,683.610	\$7,732.10	\$86,841.62
		New Adjusted Price					
0081	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	712.620		
				92.340	.000		
					712.620	\$.00	\$65,803.33
		New Adjusted Price					
0091	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	43,636.070		
		TL & H LIME		84.820	1,412.360		
					45,048.430	\$119,796.38	\$3,821,007.83
		New Adjusted Price					
0096	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	1,978.620		
		MATL & H LIME		91.400	.000		
					1,978.620	\$.00	\$180,845.87
		New Adjusted Price					
0101	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	15,880.510		
		L & H LIME		87.920	3,556.780		
					19,437.290	\$312,712.10	\$1,708,926.54
		New Adjusted Price					
0105	413-0750	TACK COAT	GL	91,770.000	15,047.000		
				1.000	1,477.000		
					16,524.000	\$1,477.00	\$16,524.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/01/2025

User: 01097990

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0041

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0000473

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0116	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		.000	253.330		
				206.550	.000		
					253.330	\$.00	\$52,325.31
		New Adjusted Price					
0136	441-0301	CONC SPILLWAY, TP 1	EA	.000	1.000		
				3053.940	.000		
					1.000	\$.00	\$3,053.94
		New Adjusted Price					
0146	441-0740	CONCRETE MEDIAN, 4 IN	SY	.000	160.000		
				45.090	299.000		
					459.000	\$13,481.91	\$20,696.31
		New Adjusted Price					
0156	441-3999	CONCRETE V GUTTER	LF	.000	6,056.340		
				21.680	.000		
					6,056.340	\$.00	\$131,301.45
		New Adjusted Price					
0201	500-3002	CLASS AA CONCRETE	CY	.000	958.910		
				1924.060	.000		
					958.910	\$.00	\$1,845,000.37
		New Adjusted Price					
0206	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	.000	155.200		
				1374.800	.000		
					155.200	\$.00	\$213,368.96
		New Adjusted Price					
0221	550-5180	STORM DRAIN PIPE, 18 IN, CLASS III	LF	.000	8,469.640		
				39.940	176.300		
					8,645.940	\$7,041.42	\$345,318.84
		New Adjusted Price					
0236	550-5360	STORM DRAIN PIPE, 36 IN, CLASS III	LF	.000	466.300		
				95.170	85.500		
					551.800	\$8,137.04	\$52,514.81
		New Adjusted Price					
0241	550-5420	STORM DRAIN PIPE, 42 IN, CLASS III	LF	.000	226.400		
				115.330	75.550		
					301.950	\$8,713.18	\$34,823.89
		New Adjusted Price					

Rpt-ID: RCPEsprj

Georgia

Date: 08/01/2025

User: 01097990

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0041

Pay Period: 07/01/2025

to 07/31/2025

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0100 ROADWAY							
0301	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	.000	11.000		
				973.410	1.000		
					12.000	\$973.41	\$11,680.92
		New Adjusted Price					
0366	641-1100	GUARDRAIL, TP T	LF	.000	.000		
				91.350	20.000		
					20.000	\$1,827.00	\$1,827.00
		New Adjusted Price					
0371	641-1200	GUARDRAIL, TP W	LF	.000	4,172.500		
				30.520	450.000		
					4,622.500	\$13,734.00	\$141,078.70
		New Adjusted Price					
0376	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	.000	12.000		
				1837.500	7.000		
					19.000	\$12,862.50	\$34,912.50
		New Adjusted Price					
0381	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	.000	12.000		
				3678.150	7.000		
					19.000	\$25,747.05	\$69,884.85
		New Adjusted Price					
0395	668-1100	CATCH BASIN, GP 1	EA	3.000	33.000		
				3185.000	2.000		
					35.000	\$6,370.00	\$111,475.00
		New Adjusted Price					
0400	668-2100	DROP INLET, GP 1	EA	185.000	50.500		
				2935.000	5.000		
					55.500	\$14,675.00	\$162,892.50
		New Adjusted Price					
Category Amount:						\$593,503.21	\$14,826,751.27
Category Number: 0300 Temporary Erosion Control							
0445	163-0240	MULCH	TN	3,000.000	1,466.420		
				75.000	4.000		
					1,470.420	\$300.00	\$110,281.50

Estimate Summary By Project

Pay Period: 07/01/2025

to 07/31/2025

Project Number 0000473

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount		Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period		Amount
		Supplemental Description 2						
Category Number:		0300	Temporary Erosion Control					
0465	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		29,520.000	14,994.688			
				10.500	466.500			
					15,461.188	\$4,898.25		\$162,342.47
0550	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		26,150.000	95,868.000			
				0.260	1,343.000			
					97,211.000	\$349.18		\$25,274.86
0555	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		36,750.000	77,296.000			
				0.790	4,691.000			
					81,987.000	\$3,705.89		\$64,769.73
0560	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		14,760.000	14,547.000			
				2.600	20.000			
					14,567.000	\$52.00		\$37,874.20
0650	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		202.000	41.000			
				52.000	2.000			
					43.000	\$104.00		\$2,236.00
0665	167-1500	WATER QUALITY INSPECTIONS MO		36.000	35.000			
				1045.000	1.000			
					36.000	\$1,045.00		\$37,620.00
Category Amount:						\$10,454.32		\$440,398.76
Category Number:		0400	Permanent Erosion Control					
0755	700-6910	PERMANENT GRASSING AC		112.000	62.633			
				1135.000	6.510			
					69.143	\$7,388.85		\$78,477.31
Category Amount:						\$7,388.85		\$78,477.31
Category Number:		0801	BRIDGES					
0971	500-1011	SUPERSTR CONCRETE, CL D, BR NO - LS		.000	1.000			
				480386.780	.000			
					1.000	\$.00		\$480,386.78
		New Adjusted Price						

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2025

User: 01097990

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0041

Pay Period: 07/01/2025
to 07/31/2025

Project Number 0000473

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
0981	500-2100	CONCRETE BARRIER	LF	.000 134.140	198.000 .000 198.000	\$0.00	\$26,559.72
		New Adjusted Price					
0986	500-3101	CLASS A CONCRETE	CY	.000 2137.150	38.000 .000 38.000	\$0.00	\$81,211.70
		New Adjusted Price					
0991	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		.000 426.170	516.000 .000 516.000	\$0.00	\$219,903.72
		New Price Adjustment (LT)					
Category Amount:						\$0.00	\$808,061.92
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	284,501.420 21,402.300 305,903.720	\$21,402.30	\$305,903.72
		(IN#9)					
9105	301-4171	PRE-MIXED SOIL-CEM STAB BASE CRS, 10 IN, 11 SY		.000 17.100	137,219.420 15,103.330 152,322.750	\$258,266.94	\$2,604,719.03
		PMX S-CEM STB BASE X,10",MT&HL					
		ITEM ADDED BY SA					
9115	301-5000	PORTLAND CEMENT	TN	.000 175.000	4,329.400 791.580 5,120.980	\$138,526.50	\$896,171.50
		PORTLAND CEMENT					
		ITEM ADDED BY SA					
Category Amount:						\$418,195.74	\$3,806,794.25
Project Total Amount:						\$1,029,542.12	\$26,482,791.82