

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: 01097990

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0042

Pay Period: 08/01/2025
to 09/04/2025

Contract Location:

SR.133 BEG.N.OF COUNTY LINE RD(CR 459)&EXT.N.OF HOL
540);ALSO INCL.CONST.OF 2 BRIDGES& APPR. OVER SPRIN

Time Allowed: 1433 Days

Elapsed Calender Days: 1243 Days

Percent Time: 86.74

District: 4

Area: 05

Contractor:

OXFORD CONSTRUCTION COMPANY
229-883-2962

Date Let: 10/22/2021

Date Awarded: 11/05/2021

Date Contract Executed: 12/11/2021

Date Notice to Proceed: 04/11/2022

ALBANY GA 31707-1221

Date Work Began: 05/31/2022

Phone: (229)883-2962

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 03/13/2026

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$52,666,566.56

Original Contract Amount \$47,771,103.82

Funds Available \$25,151,062.93

Percent Complete 52.24%

Counties:

Dougherty

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000473	\$52,666,566.56	\$47,771,103.82	\$25,151,062.93	52.24%	\$1,032,711.81

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: 01097990

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0042

Pay Period: 08/01/2025
to 09/04/2025

Project Number: 0000473 SR 133 - CNST OF A BRIDGE

Federal State Project Number: 0000473

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$27,515,503.63	\$26,482,791.82	\$1,032,711.81
Total Earnings	\$27,515,503.63	\$26,482,791.82	\$1,032,711.81
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$27,515,503.63	\$26,482,791.82	\$1,032,711.81
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$27,515,503.63	\$26,482,791.82	

Total Payable: **\$1,032,711.81**

Rpt-ID: RCPEsprj

Georgia

Date: 09/05/2025

User: 01097990

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0042

Pay Period: 08/01/2025

to 09/04/2025

Project Number 0000473

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative Amount
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.713		
				750000.000	.004		
					.717	\$3,000.00	\$537,750.00
		0000473					
0010	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENUEA		41.000	31.000		
				4525.000	2.000		
					33.000	\$9,050.00	\$149,325.00
0026	201-1500	CLEARING & GRUBBING -	LS	.000	.711		
				6272658.000	.014		
					.725	\$87,817.21	\$4,547,677.05
		New Price Adjustment					
0071	310-5120	GR AGGR BASE CRS, 12 INCH, INCL MATL	SY	.000	7,202.676		
				26.500	9,275.530		
					16,478.206	\$245,801.55	\$436,672.46
		New Adjusted Price					
0076	318-3000	AGGR SURF CRS	TN	.000	2,683.610		
				32.360	318.430		
					3,002.040	\$10,304.39	\$97,146.01
		New Adjusted Price					
0081	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	712.620		
				92.340	.000		
					712.620	\$0.00	\$65,803.33
		New Adjusted Price					
0091	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	45,048.430		
		TL & H LIME		84.820	4,634.680		
					49,683.110	\$393,113.56	\$4,214,121.39
		New Adjusted Price					
0096	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	1,978.620		
		MATL & H LIME		91.400	.000		
					1,978.620	\$0.00	\$180,845.87
		New Adjusted Price					
0101	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	19,437.290		
		L & H LIME		87.920	156.350		
					19,593.640	\$13,746.29	\$1,722,672.83
		New Adjusted Price					

Rpt-ID: RCPEsprj

Georgia

Date: 09/05/2025

User: 01097990

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0042

Pay Period: 08/01/2025
to 09/04/2025

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0105	413-0750	TACK COAT	GL	91,770.000	16,524.000		
				1.000	236.000		
					16,760.000	\$236.00	\$16,760.00
0116	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		.000	253.330		
				206.550	.000		
					253.330	\$.00	\$52,325.31
		New Adjusted Price					
0136	441-0301	CONC SPILLWAY, TP 1	EA	.000	1.000		
				3053.940	.000		
					1.000	\$.00	\$3,053.94
		New Adjusted Price					
0156	441-3999	CONCRETE V GUTTER	LF	.000	6,056.340		
				21.680	.000		
					6,056.340	\$.00	\$131,301.45
		New Adjusted Price					
0201	500-3002	CLASS AA CONCRETE	CY	.000	958.910		
				1924.060	.000		
					958.910	\$.00	\$1,845,000.37
		New Adjusted Price					
0206	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	.000	155.201		
				1374.800	3.000		
					158.201	\$4,124.40	\$217,494.73
		New Adjusted Price					
0221	550-5180	STORM DRAIN PIPE, 18 IN, CLASS III	LF	.000	8,645.940		
				39.940	69.200		
					8,715.140	\$2,763.85	\$348,082.69
		New Adjusted Price					
0345	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	16,827.000	10,859.742		
				46.550	2,737.500		
					13,597.242	\$127,430.63	\$632,951.62
0395	668-1100	CATCH BASIN, GP 1	EA	3.000	35.000		
				3185.000	1.000		
					36.000	\$3,185.00	\$114,660.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: 01097990

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0042

Pay Period: 08/01/2025
to 09/04/2025

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0400	668-2100	DROP INLET, GP 1	EA	185.000	55.500		
				2935.000	5.500		
					61.000	\$16,142.50	\$179,035.00
Category Amount:						\$916,715.38	\$15,492,679.05
Category Number:		0300 Temporary Erosion Control					
0440	163-0232	TEMPORARY GRASSING	AC	56.000	66.932		
				415.000	.850		
					67.782	\$352.75	\$28,129.53
0445	163-0240	MULCH	TN	3,000.000	1,470.420		
				75.000	17.910		
					1,488.330	\$1,343.25	\$111,624.75
0465	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		29,520.000	15,461.188		
				10.500	93.000		
					15,554.188	\$976.50	\$163,318.97
0545	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		202.000	106.500		
				235.000	14.250		
					120.750	\$3,348.75	\$28,376.25
0550	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		26,150.000	97,211.000		
				0.260	2,206.000		
					99,417.000	\$573.56	\$25,848.42
0555	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		36,750.000	81,987.000		
				0.790	5,609.000		
					87,596.000	\$4,431.11	\$69,200.84
0560	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		14,760.000	14,567.000		
				2.600	269.000		
					14,836.000	\$699.40	\$38,573.60

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: 01097990

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0042

Pay Period: 08/01/2025
to 09/04/2025

Project Number 0000473

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 Temporary Erosion Control							
0650	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	202.000 52.000	43.000 1.000 44.000	\$52.00	\$2,288.00
0665	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 1045.000	36.000 1.000 37.000	\$1,045.00	\$38,665.00
Category Amount:						\$12,822.32	\$506,025.36
Category Number: 0400 Permanent Erosion Control							
0755	700-6910	PERMANENT GRASSING	AC	112.000 1135.000	69.143 5.455 74.598	\$6,191.43	\$84,668.73
Category Amount:						\$6,191.43	\$84,668.73
Category Number: 0801 BRIDGES							
0971	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000 480386.780	1.000 .000 1.000	\$0.00	\$480,386.78
		New Adjusted Price					
0981	500-2100	CONCRETE BARRIER	LF	.000 134.140	198.000 .000 198.000	\$0.00	\$26,559.72
		New Adjusted Price					
0986	500-3101	CLASS A CONCRETE	CY	.000 2137.150	38.000 .000 38.000	\$0.00	\$81,211.70
		New Adjusted Price					
0991	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		.000 426.170	516.000 .000 516.000	\$0.00	\$219,903.72
		New Price Adjustment (LT)					
1016	520-1318	PILING IN PLACE, METAL SHELL, 18 IN OD	LF	.000 284.270	1,017.821 155.590 1,173.411	\$44,229.57	\$333,565.54
		New Adjustment Price					

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: 01097990

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0042

Pay Period: 08/01/2025
to 09/04/2025

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0801 BRIDGES					
1030	523-1100	DYNAMIC PILE TEST	EA	4.000	2.000		
				16275.000	2.000		
					4.000	\$32,550.00	\$65,100.00
					Category Amount:	\$76,779.57	\$1,206,727.46
	Category Number:	0100 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	305,903.720		
				1.000	20,203.110		
					326,106.830	\$20,203.11	\$326,106.83
		(IN#9)					
					Category Amount:	\$20,203.11	\$326,106.83
					Project Total Amount:	\$1,032,711.81	\$27,515,503.63