

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: 01097990

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0043

Pay Period: 09/05/2025
to 09/30/2025

Contract Location:

SR.133 BEG.N.OF COUNTY LINE RD(CR 459)&EXT.N.OF HOL
540);ALSO INCL.CONST.OF 2 BRIDGES& APPR. OVER SPRIN

Time Allowed: 1433 Days

Elapsed Calender Days: 1269 Days

Percent Time: 88.56

District: 4

Area: 05

Contractor:

OXFORD CONSTRUCTION COMPANY
229-883-2962

Date Let: 10/22/2021

Date Awarded: 11/05/2021

Date Contract Executed: 12/11/2021

Date Notice to Proceed: 04/11/2022

ALBANY GA 31707-1221

Date Work Began: 05/31/2022

Phone: (229)883-2962

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 03/13/2026

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$52,666,566.56

Original Contract Amount \$47,771,103.82

Funds Available \$23,236,139.23

Percent Complete 55.88%

Counties:

Dougherty

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000473	\$52,666,566.56	\$47,771,103.82	\$23,236,139.23	55.88%	\$1,914,923.70

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: 01097990

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0043

Pay Period: 09/05/2025
to 09/30/2025

Project Number: 0000473 SR 133 - CNST OF A BRIDGE

Federal State Project Number: 0000473

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$29,430,427.33	\$27,515,503.63	\$1,914,923.70
Total Earnings	\$29,430,427.33	\$27,515,503.63	\$1,914,923.70
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$29,430,427.33	\$27,515,503.63	\$1,914,923.70
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$29,430,427.33	\$27,515,503.63	
Total Payable:			\$1,914,923.70

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2025

User: 01097990

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0043

Pay Period: 09/05/2025
to 09/30/2025

Project Number 0000473

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.717		
				750000.000	.013		
					.730	\$9,750.00	\$547,500.00
		0000473					
0026	201-1500	CLEARING & GRUBBING -	LS	.000	.725		
				6272658.000	.033		
					.758	\$206,997.71	\$4,754,674.76
		New Price Adjustment					
0031	205-0001	UNCLASS EXCAV	CY	.000	188,357.475		
				6.070	5,445.000		
					193,802.475	\$33,051.15	\$1,176,381.02
		New Adjusted Price					
0036	206-0002	BORROW EXCAV, INCL MATL	CY	.000	94,617.200		
				7.610	7,680.000		
					102,297.200	\$58,444.80	\$778,481.69
		New Adjusted Price					
0056	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	.000	23,116.108		
				14.150	5,575.555		
					28,691.663	\$78,894.10	\$405,987.03
		New Adjusted Price					
0066	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	.000	8,404.332		
				22.840	473.667		
					8,877.999	\$10,818.55	\$202,773.50
		New Adjusted Price					
0071	310-5120	GR AGGR BASE CRS, 12 INCH, INCL MATL	SY	.000	16,478.206		
				26.500	3,713.333		
					20,191.539	\$98,403.32	\$535,075.78
		New Adjusted Price					
0076	318-3000	AGGR SURF CRS	TN	.000	3,002.040		
				32.360	348.520		
					3,350.560	\$11,278.11	\$108,424.12
		New Adjusted Price					
0081	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	712.620		
				92.340	.000		
					712.620	\$.00	\$65,803.33
		New Adjusted Price					

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2025

User: 01097990

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0043

Pay Period: 09/05/2025
to 09/30/2025

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0091	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	49,683.110		
		TL & H LIME		84.820	1,041.790		
					50,724.900	\$88,364.63	\$4,302,486.02
		New Adjusted Price					
0096	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	1,978.620		
		MATL & H LIME		91.400	.000		
					1,978.620	\$.00	\$180,845.87
		New Adjusted Price					
0101	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	19,593.640		
		L & H LIME		87.920	518.090		
					20,111.730	\$45,550.47	\$1,768,223.30
		New Adjusted Price					
0105	413-0750	TACK COAT	GL	91,770.000	16,760.000		
				1.000	986.000		
					17,746.000	\$986.00	\$17,746.00
		New Adjusted Price					
0116	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		.000	253.330		
				206.550	.000		
					253.330	\$.00	\$52,325.31
		New Adjusted Price					
0136	441-0301	CONC SPILLWAY, TP 1	EA	.000	1.000		
				3053.940	.000		
					1.000	\$.00	\$3,053.94
		New Adjusted Price					
0156	441-3999	CONCRETE V GUTTER	LF	.000	6,056.340		
				21.680	.000		
					6,056.340	\$.00	\$131,301.45
		New Adjusted Price					
0201	500-3002	CLASS AA CONCRETE	CY	.000	958.910		
				1924.060	.000		
					958.910	\$.00	\$1,845,000.37
		New Adjusted Price					
0206	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	.000	158.201		
				1374.800	25.000		
					183.201	\$34,370.00	\$251,864.73
		New Adjusted Price					

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2025

User: 01097990

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0043

Pay Period: 09/05/2025
to 09/30/2025

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0221	550-5180	STORM DRAIN PIPE, 18 IN, CLASS III	LF	.000	8,715.140		
				39.940	662.300		
					9,377.440	\$26,452.26	\$374,534.95
		New Adjusted Price					
0245	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	3,629.000	2,359.300		
				42.000	54.000		
					2,413.300	\$2,268.00	\$101,358.60
0250	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	1,245.000	492.000		
				52.350	456.000		
					948.000	\$23,871.60	\$49,627.80
0255	550-2300	SIDE DRAIN PIPE, 30 IN, H 1-10	LF	849.000	459.300		
				68.900	40.000		
					499.300	\$2,756.00	\$34,401.77
0275	550-3424	SAFETY END SECTION 24 IN, SIDE DRAIN, 4:1 S EA		20.000	6.000		
				845.000	6.000		
					12.000	\$5,070.00	\$10,140.00
0280	550-3430	SAFETY END SECTION 30 IN, SIDE DRAIN, 4:1 S EA		9.000	7.000		
				1860.000	1.000		
					8.000	\$1,860.00	\$14,880.00
0290	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 S EA		20.000	6.000		
				930.000	6.000		
					12.000	\$5,580.00	\$11,160.00
0295	550-3630	SAFETY END SECTION 30 IN, SIDE DRAIN, 6:1 S EA		9.000	6.000		
				2025.000	1.000		
					7.000	\$2,025.00	\$14,175.00
0331	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	.000	918.769		
				61.250	568.000		
					1,486.769	\$34,790.00	\$91,064.60
		New Adjusted Price					

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: 01097990

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0043

Pay Period: 09/05/2025
to 09/30/2025

Project Number 0000473

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0335	603-7000	PLASTIC FILTER FABRIC	SY	4,265.000 6.000	1,571.634 568.000 2,139.634	\$3,408.00	\$12,837.80
0366	641-1100	GUARDRAIL, TP T	LF	.000 91.350	20.000 21.000 41.000	\$1,918.35	\$3,745.35
		New Adjusted Price					
0371	641-1200	GUARDRAIL, TP W	LF	.000 30.520	4,622.500 400.000 5,022.500	\$12,208.00	\$153,286.70
		New Adjusted Price					
0395	668-1100	CATCH BASIN, GP 1	EA	3.000 3185.000	36.000 2.000 38.000	\$6,370.00	\$121,030.00
0400	668-2100	DROP INLET, GP 1	EA	185.000 2935.000	61.000 1.500 62.500	\$4,402.50	\$183,437.50
Category Amount:						\$809,888.55	\$18,303,628.29
Category Number: 0300 Temporary Erosion Control							
0440	163-0232	TEMPORARY GRASSING	AC	56.000 415.000	67.782 15.920 83.702	\$6,606.80	\$34,736.33
0465	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		29,520.000 10.500	15,554.188 507.750 16,061.938	\$5,331.38	\$168,650.35
0545	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		202.000 235.000	120.750 13.500 134.250	\$3,172.50	\$31,548.75

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: 01097990

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0043

Pay Period: 09/05/2025
to 09/30/2025

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0300 Temporary Erosion Control					
0550	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		26,150.000	99,417.000		
				0.260	3,515.000		
					102,932.000	\$913.90	\$26,762.32
0555	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		36,750.000	87,596.000		
				0.790	1,902.000		
					89,498.000	\$1,502.58	\$70,703.42
0560	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		14,760.000	14,836.000		
				2.600	812.000		
					15,648.000	\$2,111.20	\$40,684.80
0650	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		202.000	44.000		
				52.000	2.000		
					46.000	\$104.00	\$2,392.00
0665	167-1500	WATER QUALITY INSPECTIONS MO		36.000	37.000		
				1045.000	1.000		
					38.000	\$1,045.00	\$39,710.00
Category Amount:						\$20,787.36	\$415,187.97
Category Number:		0400 Permanent Erosion Control					
0755	700-6910	PERMANENT GRASSING AC		112.000	74.598		
				1135.000	3.050		
					77.648	\$3,461.75	\$88,130.48
Category Amount:						\$3,461.75	\$88,130.48
Category Number:		0801 BRIDGES					
0971	500-1011	SUPERSTR CONCRETE, CL D, BR NO - LS		.000	1.000		
				480386.780	.000		
					1.000	\$.00	\$480,386.78
		New Adjusted Price					
0981	500-2100	CONCRETE BARRIER LF		.000	198.000		
				134.140	.000		
					198.000	\$.00	\$26,559.72
		New Adjusted Price					

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2025

User: 01097990

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0043

Pay Period: 09/05/2025

to 09/30/2025

Project Number 0000473

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
0986	500-3101	CLASS A CONCRETE	CY	.000	38.000		
				2137.150	19.100		
					57.100	\$40,819.57	\$122,031.27
		New Adjusted Price					
0991	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		.000	516.000		
				426.170	.000		
					516.000	\$.00	\$219,903.72
		New Price Adjustment (LT)					
1001	511-1000	BAR REINF STEEL	LB	.000	4,764.000		
				2.210	2,382.000		
					7,146.000	\$5,264.22	\$15,792.66
		New Price Adjustment					
1016	520-1318	PILING IN PLACE, METAL SHELL, 18 IN OD	LF	.000	1,173.411		
				284.270	853.084		
					2,026.495	\$242,506.19	\$576,071.73
		New Adjustment Price					
1025	520-5000	PILOT HOLES	LF	61.000	.000		
				472.500	61.000		
					61.000	\$28,822.50	\$28,822.50
1041	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	.000	388.703		
				111.830	443.889		
					832.592	\$49,640.11	\$93,108.76
		New Price Adjustment					
1045	603-7000	PLASTIC FILTER FABRIC	SY	972.000	388.703		
				6.300	443.889		
					832.592	\$2,796.50	\$5,245.33
Category Amount:						\$369,849.09	\$1,567,922.47
Category Number:		0100 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	326,106.830		
				1.000	6,782.720		
					332,889.550	\$6,782.72	\$332,889.55
		(IN#9)					

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2025

User: 01097990

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0043

Pay Period: 09/05/2025
to 09/30/2025

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
		Category Number: 0100 ROADWAY					
9105	301-4171	PRE-MIXED SOIL-CEM STAB BASE CRS, 10 IN, 11 SY		.000	152,322.750		
				17.100	29,716.110		
					182,038.860	\$508,145.48	\$3,112,864.51
		PMX S-CEM STB BASE X,10",MT&HL					
		ITEM ADDED BY SA					
9115	301-5000	PORTLAND CEMENT	TN	.000	5,120.980		
				175.000	1,120.050		
					6,241.030	\$196,008.75	\$1,092,180.25
		PORTLAND CEMENT					
		ITEM ADDED BY SA					
Category Amount:						\$710,936.95	\$4,537,934.31
Project Total Amount:						\$1,914,923.70	\$29,430,427.33