

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: 01097990

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0044

Pay Period: 10/01/2025
to 10/31/2025

Contract Location:

SR.133 BEG.N.OF COUNTY LINE RD(CR 459)&EXT.N.OF HOL
540);ALSO INCL.CONST.OF 2 BRIDGES& APPR. OVER SPRIN

Time Allowed: 1433 Days

Elapsed Calender Days: 1300 Days

Percent Time: 90.72

District: 4

Area: 05

Contractor:

OXFORD CONSTRUCTION COMPANY
229-883-2962

Date Let: 10/22/2021

Date Awarded: 11/05/2021

Date Contract Executed: 12/11/2021

Date Notice to Proceed: 04/11/2022

ALBANY GA 31707-1221

Date Work Began: 05/31/2022

Phone: (229)883-2962

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 03/13/2026

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$52,666,566.56

Original Contract Amount \$47,771,103.82

Funds Available \$20,020,488.39

Percent Complete 61.99%

Counties:

Dougherty

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000473	\$52,666,566.56	\$47,771,103.82	\$20,020,488.39	61.99%	\$3,215,650.84

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: 01097990

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0044

Pay Period: 10/01/2025
to 10/31/2025

Project Number: 0000473 SR 133 - CNST OF A BRIDGE

Federal State Project Number: 0000473

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$32,646,078.17	\$29,430,427.33	\$3,215,650.84
Total Earnings	\$32,646,078.17	\$29,430,427.33	\$3,215,650.84
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$32,646,078.17	\$29,430,427.33	\$3,215,650.84
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$32,646,078.17	\$29,430,427.33	
		Total Payable:	\$3,215,650.84

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: 01097990

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0044

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0000473

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.730		
				750000.000	.010		
					.740	\$7,500.00	\$555,000.00
		0000473					
0026	201-1500	CLEARING & GRUBBING -	LS	.000	.758		
				6272658.000	.005		
					.763	\$31,363.29	\$4,786,038.05
		New Price Adjustment					
0056	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	.000	28,691.663		
				14.150	7,099.445		
					35,791.108	\$100,457.15	\$506,444.18
		New Adjusted Price					
0061	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	.000	3,160.016		
				18.490	3,072.222		
					6,232.238	\$56,805.38	\$115,234.08
		New Adjusted Price					
0066	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	.000	8,877.999		
				22.840	622.222		
					9,500.221	\$14,211.55	\$216,985.05
		New Adjusted Price					
0071	310-5120	GR AGGR BASE CRS, 12 INCH, INCL MATL	SY	.000	20,191.539		
				26.500	6,857.780		
					27,049.319	\$181,731.17	\$716,806.95
		New Adjusted Price					
0081	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	712.620		
				92.340	.000		
					712.620	\$0.00	\$65,803.33
		New Adjusted Price					
0091	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	50,724.900		
				84.820	11,287.940		
					62,012.840	\$957,443.07	\$5,259,929.09
		New Adjusted Price					
0096	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000	1,978.620		
				91.400	.000		
					1,978.620	\$0.00	\$180,845.87
		New Adjusted Price					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: 01097990

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0044

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0000473

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0101	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 87.920	20,111.730 434.670 20,546.400	\$38,216.19	\$1,806,439.49
		New Adjusted Price					
0105	413-0750	TACK COAT	GL	91,770.000 1.000	17,746.000 1,143.000 18,889.000	\$1,143.00	\$18,889.00
0116	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		.000 206.550	253.330 .000 253.330	\$0.00	\$52,325.31
		New Adjusted Price					
0136	441-0301	CONC SPILLWAY, TP 1	EA	.000 3053.940	1.000 .000 1.000	\$0.00	\$3,053.94
		New Adjusted Price					
0146	441-0740	CONCRETE MEDIAN, 4 IN	SY	.000 45.090	459.000 75.900 534.900	\$3,422.33	\$24,118.64
		New Adjusted Price					
0156	441-3999	CONCRETE V GUTTER	LF	.000 21.680	6,056.340 3,731.400 9,787.740	\$80,896.75	\$212,198.20
		New Adjusted Price					
0201	500-3002	CLASS AA CONCRETE	CY	.000 1924.060	958.910 .000 958.910	\$0.00	\$1,845,000.37
		New Adjusted Price					
0206	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	.000 1374.800	183.201 15.810 199.011	\$21,735.59	\$273,600.32
		New Adjusted Price					
0221	550-5180	STORM DRAIN PIPE, 18 IN, CLASS III	LF	.000 39.940	9,377.440 455.600 9,833.040	\$18,196.66	\$392,731.62
		New Adjusted Price					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: 01097990

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0044

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0000473

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0245	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	3,629.000 42.000	2,413.300 58.000 2,471.300	\$2,436.00	\$103,794.60
0270	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 S EA		60.000 540.000	30.000 1.000 31.000	\$540.00	\$16,740.00
0285	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		63.000 610.000	29.000 1.000 30.000	\$610.00	\$18,300.00
0301	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	.000 973.410	12.000 1.000 13.000	\$973.41	\$12,654.33
		New Adjusted Price					
0395	668-1100	CATCH BASIN, GP 1	EA	3.000 3185.000	38.000 3.000 41.000	\$9,555.00	\$130,585.00
0400	668-2100	DROP INLET, GP 1	EA	185.000 2935.000	62.500 4.500 67.000	\$13,207.50	\$196,645.00
Category Amount:						\$1,540,444.04	\$17,510,162.42
Category Number: 0300 Temporary Erosion Control							
0440	163-0232	TEMPORARY GRASSING	AC	56.000 415.000	83.702 1.039 84.741	\$431.19	\$35,167.52
0445	163-0240	MULCH	TN	3,000.000 75.000	1,488.330 88.530 1,576.860	\$6,639.75	\$118,264.50

Rpt-ID: RCPEsprj

Georgia

Date: 11/04/2025

User: 01097990

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0044

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0300 Temporary Erosion Control					
0545	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		202.000	134.250		
				235.000	9.000		
					143.250	\$2,115.00	\$33,663.75
0555	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		36,750.000	89,498.000		
				0.790	1,432.000		
					90,930.000	\$1,131.28	\$71,834.70
0665	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	38.000		
				1045.000	1.000		
					39.000	\$1,045.00	\$40,755.00
0675	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	73,500.000	57,769.500		
				3.950	141.750		
					57,911.250	\$559.91	\$228,749.44
Category Amount:						\$11,922.13	\$528,434.91
Category Number:		0400 Permanent Erosion Control					
0755	700-6910	PERMANENT GRASSING	AC	112.000	77.648		
				1135.000	6.469		
					84.117	\$7,342.32	\$95,472.80
Category Amount:						\$7,342.32	\$95,472.80
Category Number:		0801 BRIDGES					
0971	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000	1.000		
				480386.780	.000		
					1.000	\$.00	\$480,386.78
		New Adjusted Price					
0976	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000	.000		
				480386.780	1.000		
					1.000	\$480,386.78	\$480,386.78
		New Adjusted Price (RT)					
0981	500-2100	CONCRETE BARRIER	LF	.000	198.000		
				134.140	.000		
					198.000	\$.00	\$26,559.72
		New Adjusted Price					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2025

User: 01097990

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0044

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0000473

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
0986	500-3101	CLASS A CONCRETE	CY	.000	57.100		
				2137.150	18.900		
		New Adjusted Price			76.000	\$40,392.14	\$162,423.40
0991	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		.000	516.000		
				426.170	.000		
		New Price Adjustment (LT)			516.000	\$.00	\$219,903.72
0996	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		.000	.000		
				426.170	516.000		
		New Adjusted Price (RT)			516.000	\$219,903.72	\$219,903.72
1001	511-1000	BAR REINF STEEL	LB	.000	7,146.000		
				2.210	2,382.000		
		New Price Adjustment			9,528.000	\$5,264.22	\$21,056.88
1011	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	.000	.000		
				66319.970	1.000		
		New Price Adjustment (RT)			1.000	\$66,319.97	\$66,319.97
Category Amount:						\$812,266.83	\$1,676,940.97
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	332,889.550		
				1.000	50,075.480		
		(IN#9)			382,965.030	\$50,075.48	\$382,965.03
9105	301-4171	PRE-MIXED SOIL-CEM STAB BASE CRS, 10 IN, 11 SY		.000	182,038.860		
				17.100	35,431.100		
		PMX S-CEM STB BASE X,10",MT&HL			217,469.960	\$605,871.81	\$3,718,736.32
		ITEM ADDED BY SA					
9110	424-5089	SINGLE SURFACE TRTMT, STN SIZE 89, GP 1 OF SY		.000	135,702.430		
				1.710	50,474.990		
		S SURF TRT STN SZ89 GP10R2			186,177.420	\$86,312.23	\$318,363.39
		ITEM ADDED BY SA					

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0044

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
	Category Number:	0100 ROADWAY					
9115	301-5000	PORTLAND CEMENT	TN	.000	6,241.030		
				175.000	579.520		
					6,820.550	\$101,416.00	\$1,193,596.25
		PORTLAND CEMENT					
		ITEM ADDED BY SA					
Category Amount:						\$843,675.52	\$5,613,660.99
Project Total Amount:						\$3,215,650.84	\$32,646,078.17