

Rpt-ID: RCPESPRJ

Georgia

Date: 12/03/2025

User: 01097990

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0045

Pay Period: 11/01/2025
to 11/28/2025

Contract Location:

SR.133 BEG.N.OF COUNTY LINE RD(CR 459)&EXT.N.OF HOL
540);ALSO INCL.CONST.OF 2 BRIDGES& APPR. OVER SPRIN

Time Allowed: 1433 Days

Elapsed Calender Days: 1328 Days

Percent Time: 92.67

District: 4

Area: 05

Contractor:

OXFORD CONSTRUCTION COMPANY
229-883-2962

Date Let: 10/22/2021

Date Awarded: 11/05/2021

Date Contract Executed: 12/11/2021

Date Notice to Proceed: 04/11/2022

ALBANY GA 31707-1221

Date Work Began: 05/31/2022

Phone: (229)883-2962

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 03/13/2026

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$52,666,566.56

Original Contract Amount \$47,771,103.82

Funds Available \$18,805,204.39

Percent Complete 64.29%

Counties:

Dougherty

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000473	\$52,666,566.56	\$47,771,103.82	\$18,805,204.39	64.29%	\$1,215,284.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/03/2025

User: 01097990

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0045

Pay Period: 11/01/2025
to 11/28/2025

Project Number: 0000473 SR 133 - CNST OF A BRIDGE

Federal State Project Number: 0000473

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$33,861,362.17	\$32,646,078.17	\$1,215,284.00
Total Earnings	\$33,861,362.17	\$32,646,078.17	\$1,215,284.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$33,861,362.17	\$32,646,078.17	\$1,215,284.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$33,861,362.17	\$32,646,078.17	
		Total Payable:	\$1,215,284.00

Rpt-ID: RCPEsprj

Georgia

Date: 12/03/2025

User: 01097990

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0045

Pay Period: 11/01/2025
to 11/28/2025

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.740		
				750000.000	.009		
					.749	\$6,750.00	\$561,750.00
		0000473					
0026	201-1500	CLEARING & GRUBBING -	LS	.000	.763		
				6272658.000	.006		
					.769	\$37,635.95	\$4,823,674.00
		New Price Adjustment					
0056	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	.000	35,791.108		
				14.150	8,516.000		
					44,307.108	\$120,501.40	\$626,945.58
		New Adjusted Price					
0076	318-3000	AGGR SURF CRS	TN	.000	3,350.560		
				32.360	147.500		
					3,498.060	\$4,773.10	\$113,197.22
		New Adjusted Price					
0081	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	712.620		
				92.340	.000		
					712.620	\$0.00	\$65,803.33
		New Adjusted Price					
0091	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	62,012.840		
		TL & H LIME		84.820	3,545.790		
					65,558.630	\$300,753.91	\$5,560,683.00
		New Adjusted Price					
0096	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	1,978.620		
		MATL & H LIME		91.400	.000		
					1,978.620	\$0.00	\$180,845.87
		New Adjusted Price					
0101	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	20,546.400		
		L & H LIME		87.920	4,476.100		
					25,022.500	\$393,538.71	\$2,199,978.20
		New Adjusted Price					
0105	413-0750	TACK COAT	GL	91,770.000	18,889.000		
				1.000	3,307.000		
					22,196.000	\$3,307.00	\$22,196.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/03/2025

User: 01097990

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0045

Pay Period: 11/01/2025
to 11/28/2025

Project Number 0000473

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0116	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		.000	253.334		
				206.550	260.666		
					514.000	\$53,840.56	\$106,166.70
		New Adjusted Price					
0136	441-0301	CONC SPILLWAY, TP 1	EA	.000	1.000		
				3053.940	.000		
					1.000	\$.00	\$3,053.94
		New Adjusted Price					
0146	441-0740	CONCRETE MEDIAN, 4 IN	SY	.000	534.900		
				45.090	388.730		
					923.630	\$17,527.84	\$41,646.48
		New Adjusted Price					
0156	441-3999	CONCRETE V GUTTER	LF	.000	9,787.740		
				21.680	3,279.400		
					13,067.140	\$71,097.39	\$283,295.60
		New Adjusted Price					
0201	500-3002	CLASS AA CONCRETE	CY	.000	958.910		
				1924.060	.000		
					958.910	\$.00	\$1,845,000.37
		New Adjusted Price					
0206	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	.000	199.011		
				1374.800	4.660		
					203.671	\$6,406.57	\$280,006.89
		New Adjusted Price					
0221	550-5180	STORM DRAIN PIPE, 18 IN, CLASS III	LF	.000	9,833.040		
				39.940	8.000		
					9,841.040	\$319.52	\$393,051.14
		New Adjusted Price					
0231	550-5300	STORM DRAIN PIPE, 30 IN, CLASS III	LF	.000	1,227.860		
				76.210	13.100		
					1,240.960	\$998.35	\$94,573.56
		New Adjusted Price					
0331	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	.000	1,486.769		
				61.250	200.000		
					1,686.769	\$12,250.00	\$103,314.60
		New Adjusted Price					

Rpt-ID: RCPESPRJ

Georgia

Date: 12/03/2025

User: 01097990

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0045

Pay Period: 11/01/2025
to 11/28/2025

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0395	668-1100	CATCH BASIN, GP 1	EA	3.000	41.000		
				3185.000	.000		
					41.000	\$.00	\$130,585.00
0400	668-2100	DROP INLET, GP 1	EA	185.000	67.000		
				2935.000	12.500		
					79.500	\$36,687.50	\$233,332.50
Category Amount:						\$1,066,387.80	\$17,669,099.98
Category Number:		0300 Temporary Erosion Control					
0440	163-0232	TEMPORARY GRASSING	AC	56.000	84.741		
				415.000	2.477		
					87.218	\$1,027.96	\$36,195.47
0445	163-0240	MULCH	TN	3,000.000	1,576.860		
				75.000	20.460		
					1,597.320	\$1,534.50	\$119,799.00
0525	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T	EA	1.000	.750		
				33520.000	.250		
					1.000	\$8,380.00	\$33,520.00
		1704+50					
0665	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	39.000		
				1045.000	1.000		
					40.000	\$1,045.00	\$41,800.00
Category Amount:						\$11,987.46	\$231,314.47
Category Number:		0801 BRIDGES					
0971	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000	1.000		
				480386.780	.000		
					1.000	\$.00	\$480,386.78
		New Adjusted Price					
0976	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000	1.000		
				480386.780	.000		
					1.000	\$.00	\$480,386.78
		New Adjusted Price (RT)					

Rpt-ID: RCPESPRJ

Georgia

Date: 12/03/2025

User: 01097990

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0045

Pay Period: 11/01/2025
to 11/28/2025

Project Number 0000473

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
0981	500-2100	CONCRETE BARRIER	LF	.000 134.140	198.000 198.000 396.000	\$26,559.72	\$53,119.44
		New Adjusted Price					
0986	500-3101	CLASS A CONCRETE	CY	.000 2137.150	76.000 .000 76.000	\$0.00	\$162,423.40
		New Adjusted Price					
0991	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		.000 426.170	516.000 .000 516.000	\$0.00	\$219,903.72
		New Price Adjustment (LT)					
0996	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		.000 426.170	516.000 .000 516.000	\$0.00	\$219,903.72
		New Adjusted Price (RT)					
1035	540-1101	REMOVAL OF EXISTING BR, STA NO -	LS	1.000 78750.000	.000 1.000 1.000	\$78,750.00	\$78,750.00
		1750+22					
Category Amount:						\$105,309.72	\$1,694,873.84
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	382,965.030 31,599.020 414,564.050	\$31,599.02	\$414,564.05
		(IN#9)					
Category Amount:						\$31,599.02	\$414,564.05
Project Total Amount:						\$1,215,284.00	\$33,861,362.17