

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2026

User: 01097990

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0046

Pay Period: 11/29/2025
to 12/31/2025

Contract Location:

SR.133 BEG.N.OF COUNTY LINE RD(CR 459)&EXT.N.OF HOL
540);ALSO INCL.CONST.OF 2 BRIDGES& APPR. OVER SPRIN

Time Allowed: 1433 Days

Elapsed Calender Days: 1361 Days

Percent Time: 94.98

District: 4

Area: 05

Contractor:

OXFORD CONSTRUCTION COMPANY
229-883-2962

Date Let: 10/22/2021

Date Awarded: 11/05/2021

Date Contract Executed: 12/11/2021

Date Notice to Proceed: 04/11/2022

ALBANY GA 31707-1221

Date Work Began: 05/31/2022

Phone: (229)883-2962

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 03/13/2026

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$52,666,566.56

Original Contract Amount \$47,771,103.82

Funds Available \$17,971,348.72

Percent Complete 65.88%

Counties:

Dougherty

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000473	\$52,666,566.56	\$47,771,103.82	\$17,971,348.72	65.88%	\$833,855.67

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2026

User: 01097990

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0046

Pay Period: 11/29/2025
to 12/31/2025

Project Number: 0000473 SR 133 - CNST OF A BRIDGE

Federal State Project Number: 0000473

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$34,695,217.84	\$33,861,362.17	\$833,855.67
Total Earnings	\$34,695,217.84	\$33,861,362.17	\$833,855.67
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$34,695,217.84	\$33,861,362.17	\$833,855.67
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$34,695,217.84	\$33,861,362.17	

Total Payable: **\$833,855.67**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2026

User: 01097990

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0046

Pay Period: 11/29/2025
to 12/31/2025

Project Number 0000473

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.749		
				750000.000	.008		
					.757	\$6,000.00	\$567,750.00
		0000473					
0026	201-1500	CLEARING & GRUBBING -	LS	.000	.769		
				6272658.000	.009		
					.778	\$56,453.92	\$4,880,127.92
		New Price Adjustment					
0031	205-0001	UNCLASS EXCAV	CY	.000	193,802.475		
				6.070	5,160.000		
					198,962.475	\$31,321.20	\$1,207,702.22
		New Adjusted Price					
0081	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	712.620		
				92.340	.000		
					712.620	\$.00	\$65,803.33
		New Adjusted Price					
0091	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	65,558.630		
				84.820	1,283.330		
					66,841.960	\$108,852.05	\$5,669,535.05
		New Adjusted Price					
0096	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000	1,978.620		
				91.400	.000		
					1,978.620	\$.00	\$180,845.87
		New Adjusted Price					
0101	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	25,022.500		
				87.920	4,007.850		
					29,030.350	\$352,370.17	\$2,552,348.37
		New Adjusted Price					
0105	413-0750	TACK COAT	GL	91,770.000	22,196.000		
				1.000	1,649.000		
					23,845.000	\$1,649.00	\$23,845.00
0116	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		.000	514.000		
				206.550	.000		
					514.000	\$.00	\$106,166.70
		New Adjusted Price					

Rpt-ID: RCPEsprj

Georgia

Date: 01/05/2026

User: 01097990

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0046

Pay Period: 11/29/2025
to 12/31/2025

Project Number 0000473

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0136	441-0301	CONC SPILLWAY, TP 1	EA	.000 3053.940	1.000 .000 1.000	\$0.00	\$3,053.94
		New Adjusted Price					
0146	441-0740	CONCRETE MEDIAN, 4 IN	SY	.000 45.090	923.630 523.030 1,446.660	\$23,583.42	\$65,229.90
		New Adjusted Price					
0156	441-3999	CONCRETE V GUTTER	LF	.000 21.680	13,067.140 .000 13,067.140	\$0.00	\$283,295.60
		New Adjusted Price					
0201	500-3002	CLASS AA CONCRETE	CY	.000 1924.060	958.910 .000 958.910	\$0.00	\$1,845,000.37
		New Adjusted Price					
0206	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	.000 1374.800	203.671 2.140 205.811	\$2,942.07	\$282,948.96
		New Adjusted Price					
0221	550-5180	STORM DRAIN PIPE, 18 IN, CLASS III	LF	.000 39.940	9,841.040 217.000 10,058.040	\$8,666.98	\$401,718.12
		New Adjusted Price					
0231	550-5300	STORM DRAIN PIPE, 30 IN, CLASS III	LF	.000 76.210	1,240.960 64.200 1,305.160	\$4,892.68	\$99,466.24
		New Adjusted Price					
0345	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	16,827.000 46.550	13,597.242 703.500 14,300.742	\$32,747.93	\$665,699.54
		New Adjusted Price					
0371	641-1200	GUARDRAIL, TP W	LF	.000 30.520	5,022.500 2,587.500 7,610.000	\$78,970.50	\$232,257.20
		New Adjusted Price					

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2026

User: 01097990

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0046

Pay Period: 11/29/2025
to 12/31/2025

Project Number 0000473

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0376	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	.000 1837.500	19.000 7.000 26.000	\$12,862.50	\$47,775.00
		New Adjusted Price					
0381	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	.000 3678.150	19.000 7.000 26.000	\$25,747.05	\$95,631.90
		New Adjusted Price					
0395	668-1100	CATCH BASIN, GP 1	EA	3.000 3185.000	41.000 .000 41.000	\$0.00	\$130,585.00
0400	668-2100	DROP INLET, GP 1	EA	185.000 2935.000	79.500 3.350 82.850	\$9,832.25	\$243,164.75
Category Amount:						\$756,891.72	\$19,649,950.98
Category Number: 0300 Temporary Erosion Control							
0440	163-0232	TEMPORARY GRASSING	AC	56.000 415.000	87.218 6.070 93.288	\$2,519.05	\$38,714.52
0445	163-0240	MULCH	TN	3,000.000 75.000	1,597.320 30.140 1,627.460	\$2,260.50	\$122,059.50
0485	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T	EA	1.000 17145.000	.750 .250 1.000	\$4,286.25	\$17,145.00
		1447+55					
0495	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T	EA	1.000 13020.000	.750 .250 1.000	\$3,255.00	\$13,020.00
		1461+00					

Rpt-ID: RCPEsprj

Georgia

Date: 01/05/2026

User: 01097990

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0046

Pay Period: 11/29/2025
to 12/31/2025

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0300 Temporary Erosion Control					
0500	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000	.750		
				26110.000	.250		
		1479+00			1.000	\$6,527.50	\$26,110.00
0510	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000	.750		
				13820.000	.250		
		1538+00			1.000	\$3,455.00	\$13,820.00
0515	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000	.750		
				18900.000	.250		
		1666+75			1.000	\$4,725.00	\$18,900.00
0520	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000	.750		
				25855.000	.250		
		1667+00			1.000	\$6,463.75	\$25,855.00
0530	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000	.750		
				47700.000	.250		
		1709+00			1.000	\$11,925.00	\$47,700.00
0550	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, T F LF		26,150.000	102,932.000		
				0.260	200.000		
					103,132.000	\$52.00	\$26,814.32
0555	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, T F LF		36,750.000	90,930.000		
				0.790	7,200.000		
					98,130.000	\$5,688.00	\$77,522.70
0560	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		14,760.000	15,648.000		
				2.600	1,972.000		
					17,620.000	\$5,127.20	\$45,812.00
Category Amount:						\$56,284.25	\$473,473.04

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2026

User: 01097990

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0046

Pay Period: 11/29/2025
to 12/31/2025

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0400 Permanent Erosion Control					
0765	700-8000	FERTILIZER MIXED GRADE	TN	113.000	.000		
				1000.000	1.300		
					1.300	\$1,300.00	\$1,300.00
Category Amount:						\$1,300.00	\$1,300.00
Category Number:		0801 BRIDGES					
0971	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000	1.000		
				480386.780	.000		
					1.000	\$0.00	\$480,386.78
		New Adjusted Price					
0976	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000	1.000		
				480386.780	.000		
					1.000	\$0.00	\$480,386.78
		New Adjusted Price (RT)					
0981	500-2100	CONCRETE BARRIER	LF	.000	396.000		
				134.140	.000		
					396.000	\$0.00	\$53,119.44
		New Adjusted Price					
0986	500-3101	CLASS A CONCRETE	CY	.000	76.000		
				2137.150	.000		
					76.000	\$0.00	\$162,423.40
		New Adjusted Price					
0991	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		.000	516.000		
				426.170	.000		
					516.000	\$0.00	\$219,903.72
		New Price Adjustment (LT)					
0996	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		.000	516.000		
				426.170	.000		
					516.000	\$0.00	\$219,903.72
		New Adjusted Price (RT)					
Category Amount:						\$0.00	\$1,616,123.84

Rpt-ID: RCPEsprj

Georgia

Date: 01/05/2026

User: 01097990

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0046

Pay Period: 11/29/2025
to 12/31/2025

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	414,564.050		
				1.000	19,379.700		
					433,943.750	\$19,379.70	\$433,943.75
		(IN#9)					
					Category Amount:	\$19,379.70	\$433,943.75
					Project Total Amount:	\$833,855.67	\$34,695,217.84