

Rpt-ID: RCPESPRJ

Georgia

Date: 08/09/2024

User: C0004164

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0027

Pay Period: 07/01/2024
to 07/31/2024

Contract Location:

US 144/SR 24 BEGINNING AT THE EATONTON BYPASS AND
TO THE MORGAN COUNTY LINE.

Time Allowed: 1246 Days
Elapsed Calender Days: 850 Days
Percent Time: 68.22

District: 2

Area: 01

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 12/17/2021
Date Awarded: 12/31/2021
Date Contract Executed: 03/29/2022
Date Notice to Proceed: 04/04/2022
Date Work Began: 04/07/2022
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 08/31/2025

SNELLVILLE GA 30078-2233
Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$60,718,687.94
Original Contract Amount \$56,987,956.28
Funds Available \$36,126,471.70
Percent Complete 40.44%

Counties:

Putnam

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013615	\$60,718,687.93	\$56,987,956.27	\$36,126,471.69	40.50%	\$1,785,181.49

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/09/2024

User: C0004164

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0027

Pay Period: 07/01/2024
to 07/31/2024

Project Number: 0013615 US 129/US 441/SR 24 - WIDENING

Federal State Project Number: 0013615

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$24,557,296.44	\$22,772,114.95	\$1,785,181.49
Total Earnings	\$24,557,296.44	\$22,772,114.95	\$1,785,181.49
Stockpiled Materials	\$34,919.80	\$34,919.80	\$0.00
Gross Earnings	\$24,592,216.24	\$22,807,034.75	\$1,785,181.49
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$24,592,216.24	\$22,807,034.75	

Total Payable: \$1,785,181.49

Rpt-ID: RCPEsprj

Georgia

Date: 08/09/2024

User: C0004164

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0027

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	205-0001	UNCLASS EXCAV	CY	745,922.000	550,269.753		
				7.400	2,659.000		
					552,928.753	\$19,676.60	\$4,091,672.77
0030	441-3999	CONCRETE V GUTTER	LF	17,042.000	2,005.000		
				19.500	1,965.000		
					3,970.000	\$38,317.50	\$77,415.00
0035	641-1200	GUARDRAIL, TP W	LF	10,109.000	3,210.510		
				30.000	919.140		
					4,129.650	\$27,574.20	\$123,889.50
0040	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	21.000	4.000		
				1690.000	3.000		
					7.000	\$5,070.00	\$11,830.00
0045	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	19.000	4.000		
				3540.000	3.000		
					7.000	\$10,620.00	\$24,780.00
0050	634-1200	RIGHT OF WAY MARKERS	EA	289.000	252.000		
				123.000	12.000		
					264.000	\$1,476.00	\$32,472.00
0065	318-3000	AGGR SURF CRS	TN	4,000.000	4,884.280		
				39.500	613.360		
					5,497.640	\$24,227.72	\$217,156.78
0070	225-4340	SOIL-LIME TREATED, ROADBED, CL C, 8 IN	SY	469,388.000	177,548.312		
				4.450	16,641.331		
					194,189.643	\$74,053.92	\$864,143.91
0075	225-9001	LIME	TN	6,197.000	1,953.030		
				276.000	210.060		
					2,163.090	\$57,976.56	\$597,012.84

Rpt-ID: RCPEsprj

Georgia

Date: 08/09/2024

User: C0004164

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0027

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0100	310-1101	GR AGGR BASE CRS, INCL MATL	TN	299,806.000	102,280.720		
				35.000	25,817.750		
					128,098.470	\$903,621.25	\$4,483,446.45
0105	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		109,991.000	22,466.498		
		TL & H LIME		84.500	1,383.870		
					23,850.368	\$116,937.02	\$2,015,356.10
0115	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		59,095.000	11,395.080		
		L & H LIME		89.250	2,465.100		
					13,860.180	\$220,010.18	\$1,237,021.07
0120	413-0750	TACK COAT	GL	98,599.000	7,764.000		
				2.850	1,125.000		
					8,889.000	\$3,206.25	\$25,333.65
0130	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		7,540.000	1,176.900		
				101.000	1,623.860		
					2,800.760	\$164,009.86	\$282,876.76
0140	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	29.100	8.010		
				1650.000	.000		
					8.010	\$0.00	\$13,216.50
0175	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	1,080.000	584.600		
				55.250	40.500		
					625.100	\$2,237.63	\$34,536.78
0180	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	1,233.000	958.000		
				84.750	48.700		
					1,006.700	\$4,127.33	\$85,317.83
0195	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		130.000	42.000		
				651.000	2.000		
					44.000	\$1,302.00	\$28,644.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/09/2024

User: C0004164

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0027

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0200	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,807.000	1,034.000		
				46.000	41.000		
					1,075.000	\$1,886.00	\$49,450.00
0205	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 S EA		52.000	28.000		
				944.000	2.000		
					30.000	\$1,888.00	\$28,320.00
0210	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	131.000	77.000		
				911.000	1.000		
					78.000	\$911.00	\$71,058.00
0230	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	15.000	10.000		
				1230.000	1.000		
					11.000	\$1,230.00	\$13,530.00
0240	668-2100	DROP INLET, GP 1	EA	155.000	49.000		
				3760.000	2.000		
					51.000	\$7,520.00	\$191,760.00
0270	150-1000	TRAFFIC CONTROL -	LS	1.000	.582		
				500000.000	.044		
					.626	\$22,000.00	\$313,000.00
		0013615					
0310	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		6,000.000	.000		
				8.000	476.000		
					476.000	\$3,808.00	\$3,808.00
0325	600-0001	FLOWABLE FILL	CY	125.000	51.100		
				406.000	5.000		
					56.100	\$2,030.00	\$22,776.60

Rpt-ID: RCPESPRJ

Georgia

Date: 08/09/2024

User: C0004164

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0027

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0355	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	1.000		
				3390.000	.000		
					1.000	\$.00	\$3,390.00
Category Amount:						\$1,715,717.02	\$14,943,214.54
Category Number: 0400 ROADWAY							
0375	700-6910	PERMANENT GRASSING	AC	343.000	44.281		
				1020.000	7.524		
					51.805	\$7,674.48	\$52,841.10
0385	700-8000	FERTILIZER MIXED GRADE	TN	550.000	54.550		
				1070.000	2.050		
					56.600	\$2,193.50	\$60,562.00
Category Amount:						\$9,867.98	\$113,403.10
Category Number: 0300 ROADWAY							
0420	163-0240	MULCH	TN	5,000.000	437.376		
				53.500	33.158		
					470.534	\$1,773.95	\$25,173.57
0430	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	25.000	13.500		
				838.000	.750		
					14.250	\$628.50	\$11,941.50
0435	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		8,096.000	2,477.650		
				15.000	418.700		
					2,896.350	\$6,280.50	\$43,445.25
0540	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		50,000.000	5,932.000		
				0.100	471.000		
					6,403.000	\$47.10	\$640.30
0545	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	12,000.000	3,023.000		
				0.100	627.000		
					3,650.000	\$62.70	\$365.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/09/2024

User: C0004164

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0027

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0300 ROADWAY					
0615	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	25.000	2.000		
				99.500	7.000		
					9.000	\$696.50	\$895.50
0650	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	26.000		
				9710.000	1.000		
					27.000	\$9,710.00	\$262,170.00
Category Amount:						\$19,199.25	\$344,631.12
Category Number:		0100 ROADWAY					
0955	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	11,161.000	6,430.430		
				53.250	356.410		
					6,786.840	\$18,978.83	\$361,399.23
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	131,406.680		
				1.000	21,418.410		
					152,825.090	\$21,418.41	\$152,825.09
		(IN#9)					
Category Amount:						\$40,397.24	\$514,224.32
Project Total Amount:						\$1,785,181.49	\$24,557,296.44