

Rpt-ID: RCPESPRJ

Georgia

Date: 09/10/2024

User: C0004164

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0028

Pay Period: 08/01/2024
to 08/31/2024

Contract Location:

US 144/SR 24 BEGINNING AT THE EATONTON BYPASS AND
TO THE MORGAN COUNTY LINE.

Time Allowed: 1246 Days

Elapsed Calender Days: 881 Days

Percent Time: 70.71

District: 2

Area: 01

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 12/17/2021

Date Awarded: 12/31/2021

Date Contract Executed: 03/29/2022

Date Notice to Proceed: 04/04/2022

Date Work Began: 04/07/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 08/31/2025

SNELLVILLE GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$60,718,687.94

Original Contract Amount \$56,987,956.28

Funds Available \$34,365,706.99

Percent Complete 43.34%

Counties:

Putnam

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013615	\$60,718,687.93	\$56,987,956.27	\$34,365,706.98	43.40%	\$1,760,764.71

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/10/2024

User: C0004164

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0028

Pay Period: 08/01/2024
to 08/31/2024

Project Number: 0013615 US 129/US 441/SR 24 - WIDENING

Federal State Project Number: 0013615

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$26,318,061.15	\$24,557,296.44	\$1,760,764.71
Total Earnings	\$26,318,061.15	\$24,557,296.44	\$1,760,764.71
Stockpiled Materials	\$34,919.80	\$34,919.80	\$0.00
Gross Earnings	\$26,352,980.95	\$24,592,216.24	\$1,760,764.71
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$26,352,980.95	\$24,592,216.24	

Total Payable: **\$1,760,764.71**

Rpt-ID: RCPEsprj

Georgia

Date: 09/10/2024

User: C0004164

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0028

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0005	205-0001	UNCLASS EXCAV	CY	745,922.000	552,928.753		
				7.400	32,807.000		
					585,735.753	\$242,771.80	\$4,334,444.57
0030	441-3999	CONCRETE V GUTTER	LF	17,042.000	3,970.000		
				19.500	.000		
					3,970.000	\$.00	\$77,415.00
0035	641-1200	GUARDRAIL, TP W	LF	10,109.000	4,129.650		
				30.000	53.500		
					4,183.150	\$1,605.00	\$125,494.50
0050	634-1200	RIGHT OF WAY MARKERS	EA	289.000	264.000		
				123.000	4.000		
					268.000	\$492.00	\$32,964.00
0065	318-3000	AGGR SURF CRS	TN	4,000.000	5,497.640		
				39.500	528.020		
					6,025.660	\$20,856.79	\$238,013.57
0070	225-4340	SOIL-LIME TREATED, ROADBED, CL C, 8 IN	SY	469,388.000	194,189.643		
				4.450	42,769.799		
					236,959.442	\$190,325.61	\$1,054,469.52
0075	225-9001	LIME	TN	6,197.000	2,163.090		
				276.000	473.480		
					2,636.570	\$130,680.48	\$727,693.32
0100	310-1101	GR AGGR BASE CRS, INCL MATL	TN	299,806.000	128,098.470		
				35.000	21,323.520		
					149,421.990	\$746,323.20	\$5,229,769.65
0105	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		109,991.000	23,850.368		
		TL & H LIME		84.500	1,951.220		
					25,801.588	\$164,878.09	\$2,180,234.19

Rpt-ID: RCPEsprj

Georgia

Date: 09/10/2024

User: C0004164

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0028

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0100 ROADWAY							
0115	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		59,095.000	13,860.180		
		L & H LIME		89.250	956.020		
					14,816.200	\$85,324.79	\$1,322,345.85
0120	413-0750	TACK COAT	GL	98,599.000	8,889.000		
				2.850	603.000		
					9,492.000	\$1,718.55	\$27,052.20
0130	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		7,540.000	2,800.760		
				101.000	266.790		
					3,067.550	\$26,945.79	\$309,822.55
0135	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN		1,713.000	.000		
		L BITUM MATL & H LIME		105.000	.000		
					.000	\$.00	\$0.00
0140	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	29.100	8.010		
				1650.000	.000		
					8.010	\$.00	\$13,216.50
0175	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	1,080.000	625.100		
				55.250	120.000		
					745.100	\$6,630.00	\$41,166.78
0195	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		130.000	44.000		
				651.000	6.000		
					50.000	\$3,906.00	\$32,550.00
0200	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,807.000	1,075.000		
				46.000	120.100		
					1,195.100	\$5,524.60	\$54,974.60
0205	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 S EA		52.000	30.000		
				944.000	6.000		
					36.000	\$5,664.00	\$33,984.00

Rpt-ID: RCPEsprj

Georgia

Date: 09/10/2024

User: C0004164

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0028

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0100 ROADWAY							
0210	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	131.000	78.000		
				911.000	13.000		
					91.000	\$11,843.00	\$82,901.00
0240	668-2100	DROP INLET, GP 1	EA	155.000	51.000		
				3760.000	8.000		
					59.000	\$30,080.00	\$221,840.00
0270	150-1000	TRAFFIC CONTROL -	LS	1.000	.626		
				500000.000	.029		
					.655	\$14,500.00	\$327,500.00
		0013615					
0335	668-8013	SAFETY GRATE, TP 3	SF	140.000	.000		
				70.750	140.000		
					140.000	\$9,905.00	\$9,905.00
0355	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	1.000		
				3390.000	.000		
					1.000	\$.00	\$3,390.00
Category Amount:						\$1,699,974.70	\$16,481,146.80
Category Number: 0400 ROADWAY							
0375	700-6910	PERMANENT GRASSING	AC	343.000	51.805		
				1020.000	5.112		
					56.917	\$5,214.24	\$58,055.34
0385	700-8000	FERTILIZER MIXED GRADE	TN	550.000	56.600		
				1070.000	1.275		
					57.875	\$1,364.25	\$61,926.25
0395	716-2000	EROSION CONTROL MATS, SLOPES	SY	125,000.000	121,914.166		
				1.050	2,589.822		
					124,503.988	\$2,719.31	\$130,729.19
Category Amount:						\$9,297.80	\$250,710.78

Rpt-ID: RCPESPRJ

Georgia

Date: 09/10/2024

User: C0004164

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0028

Pay Period: 08/01/2024

to 08/31/2024

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0300 ROADWAY							
0415	163-0232	TEMPORARY GRASSING	AC	175.000	184.315		
				429.000	.873		
					185.188	\$374.52	\$79,445.65
0420	163-0240	MULCH	TN	5,000.000	470.534		
				53.500	14.770		
					485.304	\$790.20	\$25,963.76
0435	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		8,096.000	2,896.350		
				15.000	30.000		
					2,926.350	\$450.00	\$43,895.25
0530	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		150.000	53.250		
				381.000	5.250		
					58.500	\$2,000.25	\$22,288.50
0540	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		50,000.000	6,403.000		
				0.100	144.000		
					6,547.000	\$14.40	\$654.70
0545	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		12,000.000	3,650.000		
				0.100	60.000		
					3,710.000	\$6.00	\$371.00
0650	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	27.000		
				9710.000	1.000		
					28.000	\$9,710.00	\$271,880.00
0660	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	100,000.000	66,615.600		
				3.650	1,263.750		
					67,879.350	\$4,612.69	\$247,759.63
Category Amount:						\$17,958.06	\$692,258.49

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0028

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
Category Number: 0100 ROADWAY							
0945	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,841.000	1,304.300		
				66.750	198.600		
					1,502.900	\$13,256.55	\$100,318.58
0955	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	11,161.000	6,786.840		
				53.250	380.800		
					7,167.640	\$20,277.60	\$381,676.83
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	152,825.090		
				1.000	.000		
					152,825.090	\$.00	\$152,825.09
		(IN#9)					
Category Amount:						\$33,534.15	\$634,820.50
Project Total Amount:						\$1,760,764.71	\$26,318,061.15