

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2024

User: C0004164

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0029

Pay Period: 09/01/2024
to 09/30/2024

Contract Location:

US 144/SR 24 BEGINNING AT THE EATONTON BYPASS AND
TO THE MORGAN COUNTY LINE.

Time Allowed: 1246 Days
Elapsed Calender Days: 911 Days
Percent Time: 73.11

District: 2

Area: 01

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 12/17/2021
Date Awarded: 12/31/2021
Date Contract Executed: 03/29/2022
Date Notice to Proceed: 04/04/2022
Date Work Began: 04/07/2022
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 08/31/2025

SNELLVILLE GA 30078-2233
Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$60,718,687.94
Original Contract Amount \$56,987,956.28
Funds Available \$33,074,469.79
Percent Complete 45.47%

Counties:

Putnam

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013615	\$60,718,687.93	\$56,987,956.27	\$33,074,469.78	45.53%	\$1,291,237.20

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2024

User: C0004164

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0029

Pay Period: 09/01/2024
to 09/30/2024

Project Number: 0013615 US 129/US 441/SR 24 - WIDENING

Federal State Project Number: 0013615

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$27,609,298.35	\$26,318,061.15	\$1,291,237.20
Total Earnings	\$27,609,298.35	\$26,318,061.15	\$1,291,237.20
Stockpiled Materials	\$34,919.80	\$34,919.80	\$0.00
Gross Earnings	\$27,644,218.15	\$26,352,980.95	\$1,291,237.20
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$27,644,218.15	\$26,352,980.95	

Total Payable: **\$1,291,237.20**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2024

User: C0004164

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0029

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number: 0100	ROADWAY					
0005	205-0001	UNCLASS EXCAV	CY	745,922.000	585,735.753		
				7.400	16,706.000		
					602,441.753	\$123,624.40	\$4,458,068.97
0030	441-3999	CONCRETE V GUTTER	LF	17,042.000	3,970.000		
				19.500	.000		
					3,970.000	\$0.00	\$77,415.00
0065	318-3000	AGGR SURF CRS	TN	4,000.000	6,025.660		
				39.500	484.240		
					6,509.900	\$19,127.48	\$257,141.05
0070	225-4340	SOIL-LIME TREATED, ROADBED, CL C, 8 IN	SY	469,388.000	236,959.442		
				4.450	39,944.112		
					276,903.554	\$177,751.30	\$1,232,220.82
0075	225-9001	LIME	TN	6,197.000	2,636.570		
				276.000	466.930		
					3,103.500	\$128,872.68	\$856,566.00
0100	310-1101	GR AGGR BASE CRS, INCL MATL	TN	299,806.000	149,421.990		
				35.000	20,550.290		
					169,972.280	\$719,260.15	\$5,949,029.80
0105	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		109,991.000	25,801.590		
		TL & H LIME		84.500	.000		
					25,801.590	\$0.00	\$2,180,234.36
0115	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		59,095.000	14,816.200		
		L & H LIME		89.250	307.210		
					15,123.410	\$27,418.49	\$1,349,764.34
0120	413-0750	TACK COAT	GL	98,599.000	9,492.000		
				2.850	54.000		
					9,546.000	\$153.90	\$27,206.10

Rpt-ID: RCPEsprj

Georgia

Date: 10/07/2024

User: C0004164

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0029

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0130	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		7,540.000 101.000	3,067.550 .000 3,067.550	\$.00	\$309,822.55
0140	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	29.100 1650.000	8.010 .000 8.010	\$.00	\$13,216.50
0175	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	1,080.000 55.250	745.100 120.400 865.500	\$6,652.10	\$47,818.88
0180	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	1,233.000 84.750	1,006.700 8.000 1,014.700	\$678.00	\$85,995.83
0195	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		130.000 651.000	50.000 12.000 62.000	\$7,812.00	\$40,362.00
0200	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,807.000 46.000	1,195.100 240.700 1,435.800	\$11,072.20	\$66,046.80
0205	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 S EA		52.000 944.000	36.000 8.000 44.000	\$7,552.00	\$41,536.00
0210	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	131.000 911.000	91.000 4.000 95.000	\$3,644.00	\$86,545.00
0230	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	15.000 1230.000	11.000 1.000 12.000	\$1,230.00	\$14,760.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2024

User: C0004164

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0029

Pay Period: 09/01/2024

to 09/30/2024

Project Number 0013615

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0240	668-2100	DROP INLET, GP 1	EA	155.000 3760.000	59.000 .000 59.000	\$0.00	\$221,840.00
0270	150-1000	TRAFFIC CONTROL - 0013615	LS	1.000 500000.000	.655 .029 .684	\$14,500.00	\$342,000.00
0325	600-0001	FLOWABLE FILL	CY	125.000 406.000	56.100 5.519 61.619	\$2,240.71	\$25,017.31
0355	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000 3390.000	1.000 .000 1.000	\$0.00	\$3,390.00
Category Amount:						\$1,251,589.41	\$17,685,997.31
Category Number: 0400 ROADWAY							
0375	700-6910	PERMANENT GRASSING	AC	343.000 1020.000	56.917 2.647 59.564	\$2,699.94	\$60,755.28
0385	700-8000	FERTILIZER MIXED GRADE	TN	550.000 1070.000	57.875 .975 58.850	\$1,043.25	\$62,969.50
0395	716-2000	EROSION CONTROL MATS, SLOPES	SY	125,000.000 1.050	124,503.988 2,312.578 126,816.566	\$2,428.21	\$133,157.39
Category Amount:						\$6,171.40	\$256,882.17
Category Number: 0300 ROADWAY							
0420	163-0240	MULCH	TN	5,000.000 53.500	485.304 5.800 491.104	\$310.30	\$26,274.06

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2024

User: C0004164

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0029

Pay Period: 09/01/2024

to 09/30/2024

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0300 ROADWAY					
0435	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		8,096.000	2,926.350		
				15.000	270.075		
					3,196.425	\$4,051.13	\$47,946.38
0540	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, T5 LF		50,000.000	6,547.000		
				0.100	145.000		
					6,692.000	\$14.50	\$669.20
0545	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		12,000.000	3,710.000		
				0.100	132.000		
					3,842.000	\$13.20	\$384.20
0650	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	28.000		
				9710.000	1.000		
					29.000	\$9,710.00	\$281,590.00
Category Amount:						\$14,099.13	\$356,863.84
	Category Number:	0100 ROADWAY					
0955	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10 LF		11,161.000	7,167.640		
				53.250	343.100		
					7,510.740	\$18,270.08	\$399,946.91
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	152,825.090		
				1.000	1,107.180		
					153,932.270	\$1,107.18	\$153,932.27
		(IN#9)					
Category Amount:						\$19,377.26	\$553,879.18
Project Total Amount:						\$1,291,237.20	\$27,609,298.35