

Rpt-ID: RCPESPRJ

Georgia

Date: 11/20/2024

User: C0004164

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0030

Pay Period: 10/01/2024
to 10/31/2024

Contract Location:

US 144/SR 24 BEGINNING AT THE EATONTON BYPASS AND
TO THE MORGAN COUNTY LINE.

Time Allowed: 1246 Days

Elapsed Calender Days: 942 Days

Percent Time: 75.60

District: 2

Area: 01

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 12/17/2021

Date Awarded: 12/31/2021

Date Contract Executed: 03/29/2022

Date Notice to Proceed: 04/04/2022

Date Work Began: 04/07/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 08/31/2025

SNELLVILLE GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$60,718,687.94

Original Contract Amount \$56,987,956.28

Funds Available \$31,637,829.96

Percent Complete 47.84%

Counties:

Putnam

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013615	\$60,718,687.93	\$56,987,956.27	\$31,637,829.95	47.89%	\$1,436,639.83

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/20/2024

User: C0004164

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0030

Pay Period: 10/01/2024
to 10/31/2024

Project Number: 0013615 US 129/US 441/SR 24 - WIDENING

Federal State Project Number: 0013615

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$29,045,938.18	\$27,609,298.35	\$1,436,639.83
Total Earnings	\$29,045,938.18	\$27,609,298.35	\$1,436,639.83
Stockpiled Materials	\$34,919.80	\$34,919.80	\$0.00
Gross Earnings	\$29,080,857.98	\$27,644,218.15	\$1,436,639.83
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$29,080,857.98	\$27,644,218.15	

Total Payable: **\$1,436,639.83**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/20/2024

User: C0004164

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0030

Pay Period: 10/01/2024
to 10/31/2024

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0005	205-0001	UNCLASS EXCAV	CY	745,922.000	602,441.753		
				7.400	22,915.000		
					625,356.753	\$169,571.00	\$4,627,639.97
0030	441-3999	CONCRETE V GUTTER	LF	17,042.000	3,970.000		
				19.500	4,322.000		
					8,292.000	\$84,279.00	\$161,694.00
0065	318-3000	AGGR SURF CRS	TN	4,000.000	6,509.900		
				39.500	220.240		
					6,730.140	\$8,699.48	\$265,840.53
0070	225-4340	SOIL-LIME TREATED, ROADBED, CL C, 8 IN	SY	469,388.000	276,903.554		
				4.450	15,064.662		
					291,968.216	\$67,037.75	\$1,299,258.56
0075	225-9001	LIME	TN	6,197.000	3,103.500		
				276.000	184.030		
					3,287.530	\$50,792.28	\$907,358.28
0100	310-1101	GR AGGR BASE CRS, INCL MATL	TN	299,806.000	169,972.280		
				35.000	14,304.180		
					184,276.460	\$500,646.30	\$6,449,676.10
0105	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		109,991.000	25,801.588		
				84.500	4,690.810		
					30,492.398	\$396,373.45	\$2,576,607.63
0115	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		59,095.000	15,123.410		
				89.250	229.730		
					15,353.140	\$20,503.40	\$1,370,267.75
0120	413-0750	TACK COAT	GL	98,599.000	9,546.000		
				2.850	171.000		
					9,717.000	\$487.35	\$27,693.45

Estimate Summary By Project

Pay Period: 10/01/2024
to 10/31/2024

Project Number 0013615

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0130	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		7,540.000	3,067.550		
				101.000	.000		
					3,067.550	\$.00	\$309,822.55
0140	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	29.100	8.010		
				1650.000	.000		
					8.010	\$.00	\$13,216.50
0175	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	1,080.000	865.500		
				55.250	40.200		
					905.700	\$2,221.05	\$50,039.93
0195	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		130.000	62.000		
				651.000	6.000		
					68.000	\$3,906.00	\$44,268.00
0200	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,807.000	1,435.800		
				46.000	120.300		
					1,556.100	\$5,533.80	\$71,580.60
0205	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 S EA		52.000	44.000		
				944.000	2.000		
					46.000	\$1,888.00	\$43,424.00
0240	668-2100	DROP INLET, GP 1	EA	155.000	59.000		
				3760.000	3.000		
					62.000	\$11,280.00	\$233,120.00
0250	441-0740	CONCRETE MEDIAN, 4 IN	SY	6,547.000	636.927		
				38.000	305.581		
					942.508	\$11,612.08	\$35,815.30
0270	150-1000	TRAFFIC CONTROL -	LS	1.000	.684		
				500000.000	.021		
					.705	\$10,500.00	\$352,500.00
		0013615					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/20/2024

User: C0004164

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0030

Pay Period: 10/01/2024

to 10/31/2024

Project Number 0013615

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0320	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,248.000 76.000	.000 174.339 174.339	\$13,249.76	\$13,249.76
0325	600-0001	FLOWABLE FILL	CY	125.000 406.000	61.619 41.000 102.619	\$16,646.00	\$41,663.31
0355	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000 3390.000	1.000 .000 1.000	\$0.00	\$3,390.00
Category Amount:						\$1,375,226.70	\$18,898,126.22
Category Number: 0400 ROADWAY							
0375	700-6910	PERMANENT GRASSING	AC	343.000 1020.000	59.564 6.474 66.038	\$6,603.48	\$67,358.76
0385	700-8000	FERTILIZER MIXED GRADE	TN	550.000 1070.000	58.850 2.950 61.800	\$3,156.50	\$66,126.00
0395	716-2000	EROSION CONTROL MATS, SLOPES	SY	125,000.000 1.050	126,816.566 9,796.337 136,612.903	\$10,286.15	\$143,443.55
Category Amount:						\$20,046.13	\$276,928.31
Category Number: 0300 ROADWAY							
0415	163-0232	TEMPORARY GRASSING	AC	175.000 429.000	185.188 4.905 190.093	\$2,104.25	\$81,549.90
0420	163-0240	MULCH	TN	5,000.000 53.500	491.104 25.802 516.906	\$1,380.41	\$27,654.47

Rpt-ID: RCPESPRJ

Georgia

Date: 11/20/2024

User: C0004164

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0030

Pay Period: 10/01/2024
to 10/31/2024

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number:		0300 ROADWAY					
0650	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	29.000		
				9710.000	1.000		
					30.000	\$9,710.00	\$291,300.00
Category Amount:						\$13,194.66	\$400,504.37
Category Number:		0100 ROADWAY					
0955	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	11,161.000	7,510.740		
				53.250	57.000		
					7,567.740	\$3,035.25	\$402,982.16
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	153,932.270		
				1.000	25,137.090		
					179,069.360	\$25,137.09	\$179,069.36
		(IN#9)					
Category Amount:						\$28,172.34	\$582,051.52
Project Total Amount:						\$1,436,639.83	\$29,045,938.18