

Rpt-ID: RCPESPRJ

Georgia

Date: 01/09/2025

User: C0004164

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0031

Pay Period: 11/01/2024
to 12/31/2024

Contract Location:

US 144/SR 24 BEGINNING AT THE EATONTON BYPASS AND
TO THE MORGAN COUNTY LINE.

Time Allowed: 1246 Days
Elapsed Calender Days: 1003 Days
Percent Time: 80.50

District: 2

Area: 01

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 12/17/2021
Date Awarded: 12/31/2021
Date Contract Executed: 03/29/2022
Date Notice to Proceed: 04/04/2022
Date Work Began: 04/07/2022
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 08/31/2025

SNELLVILLE GA 30078-2233
Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$60,718,687.94
Original Contract Amount \$56,987,956.28
Funds Available \$30,219,064.24
Percent Complete 50.17%

Counties:

Putnam

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013615	\$60,718,687.93	\$56,987,956.27	\$30,219,064.23	50.23%	\$1,418,765.72

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/09/2025

User: C0004164

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0031

Pay Period: 11/01/2024
to 12/31/2024

Project Number: 0013615 US 129/US 441/SR 24 - WIDENING

Federal State Project Number: 0013615

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$30,464,703.90	\$29,045,938.18	\$1,418,765.72
Total Earnings	\$30,464,703.90	\$29,045,938.18	\$1,418,765.72
Stockpiled Materials	\$34,919.80	\$34,919.80	\$0.00
Gross Earnings	\$30,499,623.70	\$29,080,857.98	\$1,418,765.72
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$30,499,623.70	\$29,080,857.98	

Total Payable: **\$1,418,765.72**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/09/2025

User: C0004164

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0031

Pay Period: 11/01/2024
to 12/31/2024

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0005	205-0001	UNCLASS EXCAV	CY	745,922.000 7.400	625,356.753 4,905.000 630,261.753	\$36,297.00	\$4,663,936.97
0030	441-3999	CONCRETE V GUTTER	LF	17,042.000 19.500	8,292.000 984.000 9,276.000	\$19,188.00	\$180,882.00
0065	318-3000	AGGR SURF CRS	TN	4,000.000 39.500	6,730.140 223.690 6,953.830	\$8,835.76	\$274,676.29
0070	225-4340	SOIL-LIME TREATED, ROADBED, CL C, 8 IN	SY	469,388.000 4.450	291,968.216 9,417.333 301,385.549	\$41,907.13	\$1,341,165.69
0075	225-9001	LIME	TN	6,197.000 276.000	3,287.530 107.560 3,395.090	\$29,686.56	\$937,044.84
0100	310-1101	GR AGGR BASE CRS, INCL MATL	TN	299,806.000 35.000	184,276.460 14,544.500 198,820.960	\$509,057.50	\$6,958,733.60
0105	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		109,991.000 84.500	30,492.398 5,708.260 36,200.658	\$482,347.97	\$3,058,955.60
0110	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		42,937.000 92.750	.000 1,123.020 1,123.020	\$104,160.11	\$104,160.11
0115	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		59,095.000 89.250	15,353.140 .000 15,353.140	\$.00	\$1,370,267.75

Rpt-ID: RCPEsprj

Georgia

Date: 01/09/2025

User: C0004164

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0031

Pay Period: 11/01/2024

to 12/31/2024

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0120	413-0750	TACK COAT	GL	98,599.000	9,717.000		
				2.850	384.000		
					10,101.000	\$1,094.40	\$28,787.85
0130	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		7,540.000	3,067.550		
				101.000	.000		
					3,067.550	\$.00	\$309,822.55
0135	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN		1,713.000	.000		
		L BITUM MATL & H LIME		105.000	16.400		
					16.400	\$1,722.00	\$1,722.00
0140	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	29.100	8.010		
				1650.000	.000		
					8.010	\$.00	\$13,216.50
0195	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		130.000	68.000		
				651.000	10.000		
					78.000	\$6,510.00	\$50,778.00
0200	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,807.000	1,556.100		
				46.000	160.600		
					1,716.700	\$7,387.60	\$78,968.20
0240	668-2100	DROP INLET, GP 1	EA	155.000	62.000		
				3760.000	13.000		
					75.000	\$48,880.00	\$282,000.00
0250	441-0740	CONCRETE MEDIAN, 4 IN	SY	6,547.000	942.508		
				38.000	199.880		
					1,142.388	\$7,595.44	\$43,410.74
0270	150-1000	TRAFFIC CONTROL -	LS	1.000	.705		
				500000.000	.048		
					.753	\$24,000.00	\$376,500.00
		0013615					

Rpt-ID: RCPEsprj

Georgia

Date: 01/09/2025

User: C0004164

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0031

Pay Period: 11/01/2024

to 12/31/2024

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0320	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,248.000	174.340		
				76.000	.000		
					174.340	\$.00	\$13,249.84
0355	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	1.000		
				3390.000	.000		
					1.000	\$.00	\$3,390.00
Category Amount:						\$1,328,669.47	\$20,091,668.53
Category Number: 0400 ROADWAY							
0365	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,970.650	379.055		
				47.500	333.111		
					712.166	\$15,822.77	\$33,827.89
0370	603-7000	PLASTIC FILTER FABRIC	SY	2,019.610	399.055		
				4.800	317.334		
					716.389	\$1,523.20	\$3,438.67
0375	700-6910	PERMANENT GRASSING	AC	343.000	66.038		
				1020.000	.701		
					66.739	\$715.02	\$68,073.78
0385	700-8000	FERTILIZER MIXED GRADE	TN	550.000	61.800		
				1070.000	3.975		
					65.775	\$4,253.25	\$70,379.25
0395	716-2000	EROSION CONTROL MATS, SLOPES	SY	125,000.000	136,612.903		
				1.050	3,393.767		
					140,006.670	\$3,563.46	\$147,007.00
Category Amount:						\$25,877.70	\$322,726.59
Category Number: 0300 ROADWAY							
0415	163-0232	TEMPORARY GRASSING	AC	175.000	190.093		
				429.000	14.867		
					204.960	\$6,377.94	\$87,927.84

Rpt-ID: RCPEsprj

Georgia

Date: 01/09/2025

User: C0004164

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0031

Pay Period: 11/01/2024
to 12/31/2024

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0300 ROADWAY					
0420	163-0240	MULCH	TN	5,000.000	516.906		
				53.500	43.659		
					560.565	\$2,335.76	\$29,990.23
0435	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE S LF		8,096.000	3,196.425		
				15.000	238.350		
					3,434.775	\$3,575.25	\$51,521.63
0445	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		21,320.000	3,988.350		
				14.000	1,928.625		
					5,916.975	\$27,000.75	\$82,837.65
0530	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TR EA		150.000	58.500		
				381.000	5.250		
					63.750	\$2,000.25	\$24,288.75
0540	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TR LF		50,000.000	6,692.000		
				0.100	2,946.000		
					9,638.000	\$294.60	\$963.80
0595	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS EA		1.000	1.000		
				2460.000	1.000		
					2.000	\$2,460.00	\$4,920.00
		STA 547+50 RT					
0625	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	75.000	3.000		
				164.000	2.000		
					5.000	\$328.00	\$820.00
0650	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	30.000		
				9710.000	2.000		
					32.000	\$19,420.00	\$310,720.00
Category Amount:						\$63,792.55	\$593,989.90

Rpt-ID: RCPESPRJ

Georgia

Date: 01/09/2025

User: C0004164

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0031

Pay Period: 11/01/2024
to 12/31/2024

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0955	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	11,161.000	7,567.740		
				53.250	8.000		
					7,575.740	\$426.00	\$403,408.16
Category Amount:						\$426.00	\$403,408.16
Project Total Amount:						\$1,418,765.72	\$30,464,703.90