

Rpt-ID: RCPESPRJ

Georgia

Date: 02/05/2025

User: C0004164

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0032

Pay Period: 01/01/2025
to 01/31/2025

Contract Location:

US 144/SR 24 BEGINNING AT THE EATONTON BYPASS AND
TO THE MORGAN COUNTY LINE.

Time Allowed: 1246 Days

Elapsed Calender Days: 1034 Days

Percent Time: 82.99

District: 2

Area: 01

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 12/17/2021

Date Awarded: 12/31/2021

Date Contract Executed: 03/29/2022

Date Notice to Proceed: 04/04/2022

Date Work Began: 04/07/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 08/31/2025

SNELLVILLE GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$60,718,687.94

Original Contract Amount \$56,987,956.28

Funds Available \$29,377,443.27

Percent Complete 51.56%

Counties:

Putnam

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013615	\$60,718,687.93	\$56,987,956.27	\$29,377,443.26	51.62%	\$841,620.97

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/05/2025

User: C0004164

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0032

Pay Period: 01/01/2025
to 01/31/2025

Project Number: 0013615 US 129/US 441/SR 24 - WIDENING

Federal State Project Number: 0013615

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$31,306,324.87	\$30,464,703.90	\$841,620.97
Total Earnings	\$31,306,324.87	\$30,464,703.90	\$841,620.97
Stockpiled Materials	\$34,919.80	\$34,919.80	\$0.00
Gross Earnings	\$31,341,244.67	\$30,499,623.70	\$841,620.97
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$31,341,244.67	\$30,499,623.70	

Total Payable: **\$841,620.97**

Rpt-ID: RCPEsprj

Georgia

Date: 02/05/2025

User: C0004164

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0032

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0005	205-0001	UNCLASS EXCAV	CY	745,922.000	630,261.753		
				7.400	670.000		
					630,931.753	\$4,958.00	\$4,668,894.97
0030	441-3999	CONCRETE V GUTTER	LF	17,042.000	9,276.000		
				19.500	.000		
					9,276.000	\$.00	\$180,882.00
0100	310-1101	GR AGGR BASE CRS, INCL MATL	TN	299,806.000	198,820.960		
				35.000	3,887.490		
					202,708.450	\$136,062.15	\$7,094,795.75
0105	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		109,991.000	36,200.658		
		TL & H LIME		84.500	2,884.200		
					39,084.858	\$243,714.90	\$3,302,670.50
0110	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		42,937.000	1,123.020		
		MATL & H LIME		92.750	.000		
					1,123.020	\$.00	\$104,160.11
0115	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		59,095.000	15,353.140		
		L & H LIME		89.250	4,510.740		
					19,863.880	\$402,583.55	\$1,772,851.29
0120	413-0750	TACK COAT	GL	98,599.000	10,101.000		
				2.850	1,922.000		
					12,023.000	\$5,477.70	\$34,265.55
0130	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		7,540.000	3,067.550		
				101.000	.000		
					3,067.550	\$.00	\$309,822.55
0135	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN		1,713.000	16.400		
		L BITUM MATL & H LIME		105.000	.000		
					16.400	\$.00	\$1,722.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/05/2025

User: C0004164

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0032

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0013615

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0140	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	29.100 1650.000	8.010 .000 8.010	\$0.00	\$13,216.50
0210	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	131.000 911.000	95.000 4.000 99.000	\$3,644.00	\$90,189.00
0240	668-2100	DROP INLET, GP 1	EA	155.000 3760.000	75.000 .000 75.000	\$0.00	\$282,000.00
0320	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,248.000 76.000	174.340 .000 174.340	\$0.00	\$13,249.84
0355	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000 3390.000	1.000 .000 1.000	\$0.00	\$3,390.00
Category Amount:						\$796,440.30	\$17,872,110.06
Category Number: 0400 ROADWAY							
0365	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,970.650 47.500	712.166 101.111 813.277	\$4,802.77	\$38,630.66
0370	603-7000	PLASTIC FILTER FABRIC	SY	2,019.610 4.800	716.389 76.989 793.378	\$369.55	\$3,808.21
0385	700-8000	FERTILIZER MIXED GRADE	TN	550.000 1070.000	65.775 .000 65.775	\$0.00	\$70,379.25
Category Amount:						\$5,172.32	\$112,818.12

Rpt-ID: RCPESPRJ

Georgia

Date: 02/05/2025

User: C0004164

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0032

Pay Period: 01/01/2025

to 01/31/2025

Project Number 0013615

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 ROADWAY							
0415	163-0232	TEMPORARY GRASSING	AC	175.000 429.000	204.960 6.854 211.814	\$2,940.37	\$90,868.21
0420	163-0240	MULCH	TN	5,000.000 53.500	560.565 19.760 580.325	\$1,057.16	\$31,047.39
0445	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		21,320.000 14.000	5,916.975 540.619 6,457.594	\$7,568.67	\$90,406.32
0540	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		50,000.000 0.100	9,638.000 573.000 10,211.000	\$57.30	\$1,021.10
0545	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		12,000.000 0.100	3,842.000 200.000 4,042.000	\$20.00	\$404.20
0650	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 9710.000	32.000 1.000 33.000	\$9,710.00	\$320,430.00
Category Amount:						\$21,353.50	\$534,177.22
Category Number: 0100 ROADWAY							
0955	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	11,161.000 53.250	7,575.740 16.000 7,591.740	\$852.00	\$404,260.16
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	179,069.360 17,802.850 196,872.210	\$17,802.85	\$196,872.21
	(IN#9)						
Category Amount:						\$18,654.85	\$601,132.37
Project Total Amount:						\$841,620.97	\$31,306,324.87

Rpt-ID: RCPESPRJ

Georgia

Date: 02/05/2025

User: C0004164

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0032

Pay Period: 01/01/2025
to 01/31/2025
