

Rpt-ID: RCPESPRJ

Georgia

Date: 03/11/2025

User: C0004164

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0033

Pay Period: 02/01/2025
to 02/28/2025

Contract Location:

US 144/SR 24 BEGINNING AT THE EATONTON BYPASS AND
TO THE MORGAN COUNTY LINE.

Time Allowed: 1246 Days

Elapsed Calender Days: 1062 Days

Percent Time: 85.23

District: 2

Area: 01

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 12/17/2021

Date Awarded: 12/31/2021

Date Contract Executed: 03/29/2022

Date Notice to Proceed: 04/04/2022

Date Work Began: 04/07/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 08/31/2025

SNELLVILLE GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$60,718,687.94

Original Contract Amount \$56,987,956.28

Funds Available \$27,823,111.36

Percent Complete 54.12%

Counties:

Putnam

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013615	\$60,718,687.93	\$56,987,956.27	\$27,823,111.35	54.18%	\$1,554,331.91

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/11/2025

User: C0004164

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0033

Pay Period: 02/01/2025
to 02/28/2025

Project Number: 0013615 US 129/US 441/SR 24 - WIDENING

Federal State Project Number: 0013615

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$32,860,656.78	\$31,306,324.87	\$1,554,331.91
Total Earnings	\$32,860,656.78	\$31,306,324.87	\$1,554,331.91
Stockpiled Materials	\$34,919.80	\$34,919.80	\$0.00
Gross Earnings	\$32,895,576.58	\$31,341,244.67	\$1,554,331.91
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$32,895,576.58	\$31,341,244.67	

Total Payable: **\$1,554,331.91**

Rpt-ID: RCPEsprj

Georgia

Date: 03/11/2025

User: C0004164

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0033

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0005	205-0001	UNCLASS EXCAV	CY	745,922.000	630,931.753		
				7.400	9,102.444		
					640,034.197	\$67,358.09	\$4,736,253.06
0020	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	418.000	.000		
				73.250	242.667		
					242.667	\$17,775.36	\$17,775.36
0030	441-3999	CONCRETE V GUTTER	LF	17,042.000	9,276.000		
				19.500	.000		
					9,276.000	\$0.00	\$180,882.00
0035	641-1200	GUARDRAIL, TP W	LF	10,109.000	4,183.150		
				30.000	1,464.810		
					5,647.960	\$43,944.30	\$169,438.80
0040	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	21.000	7.000		
				1690.000	2.000		
					9.000	\$3,380.00	\$15,210.00
0045	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	19.000	7.000		
				3540.000	2.000		
					9.000	\$7,080.00	\$31,860.00
0065	318-3000	AGGR SURF CRS	TN	4,000.000	6,953.830		
				39.500	36.930		
					6,990.760	\$1,458.74	\$276,135.02
0100	310-1101	GR AGGR BASE CRS, INCL MATL	TN	299,806.000	202,708.450		
				35.000	2,898.140		
					205,606.590	\$101,434.90	\$7,196,230.65
0105	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TL & H LIME	TN	109,991.000	39,084.858		
				84.500	9,737.950		
					48,822.808	\$822,856.78	\$4,125,527.28

Rpt-ID: RCPEsprj

Georgia

Date: 03/11/2025

User: C0004164

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0033

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0110	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		42,937.000	1,123.020		
		MATL & H LIME		92.750	.000		
					1,123.020	\$.00	\$104,160.11
0115	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		59,095.000	19,863.880		
		L & H LIME		89.250	4,384.130		
					24,248.010	\$391,283.60	\$2,164,134.89
0120	413-0750	TACK COAT	GL	98,599.000	12,023.000		
				2.850	926.000		
					12,949.000	\$2,639.10	\$36,904.65
0130	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		7,540.000	3,067.550		
				101.000	.000		
					3,067.550	\$.00	\$309,822.55
0135	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN		1,713.000	16.400		
		L BITUM MATL & H LIME		105.000	.000		
					16.400	\$.00	\$1,722.00
0140	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	29.100	8.010		
				1650.000	.000		
					8.010	\$.00	\$13,216.50
0170	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	1,238.000	972.100		
				105.000	40.800		
					1,012.900	\$4,284.00	\$106,354.50
0175	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	1,080.000	905.700		
				55.250	40.200		
					945.900	\$2,221.05	\$52,260.98
0180	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	1,233.000	1,014.700		
				84.750	24.000		
					1,038.700	\$2,034.00	\$88,029.83

Estimate Summary By Project

Pay Period: 02/01/2025

to 02/28/2025

Project Number 0013615

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0195	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		130.000	78.000		
				651.000	4.000		
					82.000	\$2,604.00	\$53,382.00
0200	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,807.000	1,716.700		
				46.000	90.400		
					1,807.100	\$4,158.40	\$83,126.60
0205	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 S EA		52.000	46.000		
				944.000	2.000		
					48.000	\$1,888.00	\$45,312.00
0210	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	131.000	99.000		
				911.000	1.000		
					100.000	\$911.00	\$91,100.00
0220	550-4236	FLARED END SECTION 36 IN, STORM DRAIN	EA	16.000	10.000		
				1780.000	1.000		
					11.000	\$1,780.00	\$19,580.00
0225	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	21.000	12.000		
				1060.000	4.000		
					16.000	\$4,240.00	\$16,960.00
0240	668-2100	DROP INLET, GP 1	EA	155.000	75.000		
				3760.000	.000		
					75.000	\$.00	\$282,000.00
0250	441-0740	CONCRETE MEDIAN, 4 IN	SY	6,547.000	1,142.388		
				38.000	350.439		
					1,492.827	\$13,316.68	\$56,727.43
0270	150-1000	TRAFFIC CONTROL -	LS	1.000	.753		
				500000.000	.013		
					.766	\$6,500.00	\$383,000.00
		0013615					

Rpt-ID: RCPESPRJ

Georgia

Date: 03/11/2025

User: C0004164

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0033

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0013615

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0320	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,248.000 76.000	174.340 .000 174.340	\$0.00	\$13,249.84
0355	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000 3390.000	1.000 .000 1.000	\$0.00	\$3,390.00
Category Amount:						\$1,503,148.00	\$20,673,746.05
Category Number: 0400 ROADWAY							
0385	700-8000	FERTILIZER MIXED GRADE	TN	550.000 1070.000	65.775 3.650 69.425	\$3,905.50	\$74,284.75
Category Amount:						\$3,905.50	\$74,284.75
Category Number: 0300 ROADWAY							
0415	163-0232	TEMPORARY GRASSING	AC	175.000 429.000	211.814 8.268 220.082	\$3,546.97	\$94,415.18
0420	163-0240	MULCH	TN	5,000.000 53.500	580.325 14.110 594.435	\$754.89	\$31,802.27
0430	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	25.000 838.000	14.250 .750 15.000	\$628.50	\$12,570.00
0435	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		8,096.000 15.000	3,434.775 70.000 3,504.775	\$1,050.00	\$52,571.63
0445	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		21,320.000 14.000	6,457.594 720.375 7,177.969	\$10,085.25	\$100,491.57

Rpt-ID: RCPEsprj

Georgia

Date: 03/11/2025

User: C0004164

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0033

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0013615

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 ROADWAY							
0530	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		150.000 381.000	63.750 .750 64.500	\$285.75	\$24,574.50
0545	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF	LF	12,000.000 0.100	4,042.000 20.000 4,062.000	\$2.00	\$406.20
0625	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA	EA	75.000 164.000	5.000 2.000 7.000	\$328.00	\$1,148.00
0650	167-1500	WATER QUALITY INSPECTIONS MO	MO	36.000 9710.000	33.000 1.000 34.000	\$9,710.00	\$330,140.00
0690	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS EA	EA	1.000 2460.000	.000 1.000 1.000	\$2,460.00	\$2,460.00
		STA 756+00 RT					
0700	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS EA	EA	1.000 2460.000	.000 1.000 1.000	\$2,460.00	\$2,460.00
		STA 135+50 RT (UNION CHAPEL)					
Category Amount:						\$31,311.36	\$653,039.35
Category Number: 0610 ROADWAY							
0830	654-1001	RAISED PVMT MARKERS TP 1 EA	EA	627.000 7.250	.000 954.000 954.000	\$6,916.50	\$6,916.50
Category Amount:						\$6,916.50	\$6,916.50
Category Number: 0100 ROADWAY							
0945	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10 LF	LF	1,841.000 66.750	1,502.900 32.200 1,535.100	\$2,149.35	\$102,467.93

Rpt-ID: RCPEsprj

Georgia

Date: 03/11/2025

User: C0004164

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0033

Pay Period: 02/01/2025
to 02/28/2025

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0955	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	11,161.000	7,591.740		
				53.250	129.600		
					7,721.340	\$6,901.20	\$411,161.36
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	196,872.210		
				1.000	.000		
					196,872.210	\$.00	\$196,872.21
		(IN#9)					
Category Amount:						\$9,050.55	\$710,501.50
Project Total Amount:						\$1,554,331.91	\$32,860,656.78