

Rpt-ID: RCPESPRJ

Georgia

Date: 04/04/2025

User: C0004164

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0034

Pay Period: 03/01/2025
to 03/31/2025

Contract Location:

US 144/SR 24 BEGINNING AT THE EATONTON BYPASS AND
TO THE MORGAN COUNTY LINE.

Time Allowed: 1262 Days

Elapsed Calender Days: 1093 Days

Percent Time: 86.61

District: 2

Area: 01

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 12/17/2021

Date Awarded: 12/31/2021

Date Contract Executed: 03/29/2022

Date Notice to Proceed: 04/04/2022

Date Work Began: 04/07/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/16/2025

SNELLVILLE GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$60,846,552.94

Original Contract Amount \$56,987,956.28

Funds Available \$25,586,388.49

Percent Complete 57.89%

Counties:

Putnam

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013615	\$60,846,552.93	\$56,987,956.27	\$25,586,388.48	57.95%	\$2,364,587.87

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/04/2025

User: C0004164

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0034

Pay Period: 03/01/2025
to 03/31/2025

Project Number: 0013615 US 129/US 441/SR 24 - WIDENING

Federal State Project Number: 0013615

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$35,225,244.65	\$32,860,656.78	\$2,364,587.87
Total Earnings	\$35,225,244.65	\$32,860,656.78	\$2,364,587.87
Stockpiled Materials	\$34,919.80	\$34,919.80	\$0.00
Gross Earnings	\$35,260,164.45	\$32,895,576.58	\$2,364,587.87
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$35,260,164.45	\$32,895,576.58	

Total Payable: **\$2,364,587.87**

Rpt-ID: RCPEsprj

Georgia

Date: 04/04/2025

User: C0004164

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0034

Pay Period: 03/01/2025

to 03/31/2025

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0005	205-0001	UNCLASS EXCAV	CY	745,922.000	640,034.197		
				7.400	31,893.000		
					671,927.197	\$236,008.20	\$4,972,261.26
0015	201-1500	CLEARING & GRUBBING -	LS	1.000	.950		
				6228400.000	.050		
					1.000	\$311,420.00	\$6,228,400.00
		0013615					
0030	441-3999	CONCRETE V GUTTER	LF	17,042.000	9,276.000		
				19.500	.000		
					9,276.000	\$0.00	\$180,882.00
0035	641-1200	GUARDRAIL, TP W	LF	10,109.000	5,647.960		
				30.000	2,477.420		
					8,125.380	\$74,322.60	\$243,761.40
0040	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	21.000	9.000		
				1690.000	4.000		
					13.000	\$6,760.00	\$21,970.00
0045	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	19.000	9.000		
				3540.000	4.000		
					13.000	\$14,160.00	\$46,020.00
0065	318-3000	AGGR SURF CRS	TN	4,000.000	6,990.760		
				39.500	506.870		
					7,497.630	\$20,021.37	\$296,156.39
0100	310-1101	GR AGGR BASE CRS, INCL MATL	TN	299,806.000	205,606.590		
				35.000	1,672.670		
					207,279.260	\$58,543.45	\$7,254,774.10
0105	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF	TN	109,991.000	48,822.808		
		TL & H LIME		84.500	5,455.930		
					54,278.738	\$461,026.09	\$4,586,553.36

Rpt-ID: RCPEsprj

Georgia

Date: 04/04/2025

User: C0004164

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0034

Pay Period: 03/01/2025

to 03/31/2025

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0110	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		42,937.000 92.750	1,123.020 .000 1,123.020	\$.00	\$104,160.11
0115	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		59,095.000 89.250	24,248.010 9,566.930 33,814.940	\$853,848.50	\$3,017,983.40
0120	413-0750	TACK COAT	GL	98,599.000 2.850	12,949.000 4,391.000 17,340.000	\$12,514.35	\$49,419.00
0130	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		7,540.000 101.000	3,067.550 522.930 3,590.480	\$52,815.93	\$362,638.48
0135	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN L BITUM MATL & H LIME		1,713.000 105.000	16.400 .000 16.400	\$.00	\$1,722.00
0140	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	29.100 1650.000	8.010 .000 8.010	\$.00	\$13,216.50
0165	550-1361	STORM DRAIN PIPE, 36 IN, H 10-15	LF	371.000 110.000	307.900 113.900 421.800	\$12,529.00	\$46,398.00
0175	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	1,080.000 55.250	945.900 80.100 1,026.000	\$4,425.53	\$56,686.50
0195	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		130.000 651.000	82.000 8.000 90.000	\$5,208.00	\$58,590.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/04/2025

User: C0004164

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0034

Pay Period: 03/01/2025

to 03/31/2025

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0200	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,807.000	1,807.100		
				46.000	203.600		
					2,010.700	\$9,365.60	\$92,492.20
0205	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 S EA		52.000	48.000		
				944.000	2.000		
					50.000	\$1,888.00	\$47,200.00
0210	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	131.000	100.000		
				911.000	10.000		
					110.000	\$9,110.00	\$100,210.00
0220	550-4236	FLARED END SECTION 36 IN, STORM DRAIN	EA	16.000	11.000		
				1780.000	1.000		
					12.000	\$1,780.00	\$21,360.00
0240	668-2100	DROP INLET, GP 1	EA	155.000	75.000		
				3760.000	5.500		
					80.500	\$20,680.00	\$302,680.00
0250	441-0740	CONCRETE MEDIAN, 4 IN	SY	6,547.000	1,492.827		
				38.000	579.229		
					2,072.056	\$22,010.70	\$78,738.13
0270	150-1000	TRAFFIC CONTROL -	LS	1.000	.766		
				500000.000	.025		
					.791	\$12,500.00	\$395,500.00
		0013615					
0320	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,248.000	174.340		
				76.000	.000		
					174.340	\$.00	\$13,249.84

Rpt-ID: RCPESPRJ

Georgia

Date: 04/04/2025

User: C0004164

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0034

Pay Period: 03/01/2025
to 03/31/2025

Project Number 0013615

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0355	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000 3390.000	1.000 .000 1.000	\$0.00	\$3,390.00
Category Amount:						\$2,200,937.32	\$28,596,412.67
Category Number: 0400 ROADWAY							
0375	700-6910	PERMANENT GRASSING	AC	343.000 1020.000	66.739 .655 67.394	\$668.10	\$68,741.88
0385	700-8000	FERTILIZER MIXED GRADE	TN	550.000 1070.000	69.425 4.600 74.025	\$4,922.00	\$79,206.75
0395	716-2000	EROSION CONTROL MATS, SLOPES	SY	125,000.000 1.050	140,006.670 3,409.132 143,415.802	\$3,579.59	\$150,586.59
Category Amount:						\$9,169.69	\$298,535.22
Category Number: 0300 ROADWAY							
0415	163-0232	TEMPORARY GRASSING	AC	175.000 429.000	220.082 15.068 235.150	\$6,464.17	\$100,879.35
0420	163-0240	MULCH	TN	5,000.000 53.500	594.435 36.630 631.065	\$1,959.71	\$33,761.98
0435	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 9 LF		8,096.000 15.000	3,504.775 76.650 3,581.425	\$1,149.75	\$53,721.38
0445	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		21,320.000 14.000	7,177.969 270.900 7,448.869	\$3,792.60	\$104,284.17

Rpt-ID: RCPESPRJ

Georgia

Date: 04/04/2025

User: C0004164

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0034

Pay Period: 03/01/2025

to 03/31/2025

Project Number 0013615

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 ROADWAY							
0530	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		150.000 381.000	64.500 .750 65.250	\$285.75	\$24,860.25
0540	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		50,000.000 0.100	10,211.000 64.000 10,275.000	\$6.40	\$1,027.50
0545	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		12,000.000 0.100	4,062.000 96.000 4,158.000	\$9.60	\$415.80
0625	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		75.000 164.000	7.000 10.000 17.000	\$1,640.00	\$2,788.00
0650	167-1500	WATER QUALITY INSPECTIONS MO		36.000 9710.000	34.000 1.000 35.000	\$9,710.00	\$339,850.00
Category Amount:						\$25,017.98	\$661,588.43
Category Number: 0610 ROADWAY							
0830	654-1001	RAISED PVMT MARKERS TP 1 EA		627.000 7.250	954.000 954.000 1,908.000	\$6,916.50	\$13,833.00
Category Amount:						\$6,916.50	\$13,833.00
Category Number: 0100 ROADWAY							
0955	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10 LF		11,161.000 53.250	7,721.340 798.900 8,520.240	\$42,541.43	\$453,702.78

Rpt-ID: RCPEsprj

Georgia

Date: 04/04/2025

User: C0004164

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0034

Pay Period: 03/01/2025
to 03/31/2025

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	196,872.210		
				1.000	80,004.950		
					276,877.160	\$80,004.95	\$276,877.16
		(IN#9)					
					Category Amount:	\$122,546.38	\$730,579.94
					Project Total Amount:	\$2,364,587.87	\$35,225,244.65