

Rpt-ID: RCPESPRJ

Georgia

Date: 05/09/2025

User: C0004164

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0035

Pay Period: 04/01/2025
to 04/30/2025

Contract Location:

US 144/SR 24 BEGINNING AT THE EATONTON BYPASS AND
TO THE MORGAN COUNTY LINE.

Time Allowed: 1262 Days

Elapsed Calender Days: 1123 Days

Percent Time: 88.99

District: 2

Area: 01

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 12/17/2021

Date Awarded: 12/31/2021

Date Contract Executed: 03/29/2022

Date Notice to Proceed: 04/04/2022

Date Work Began: 04/07/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/16/2025

SNELLVILLE

GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$60,846,552.94

Original Contract Amount \$56,987,956.28

Funds Available \$22,809,436.95

Percent Complete 62.46%

Counties:

Putnam

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013615	\$60,846,552.93	\$56,987,956.27	\$22,809,436.94	62.51%	\$2,776,951.54

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/09/2025

User: C0004164

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0035

Pay Period: 04/01/2025
to 04/30/2025

Project Number: 0013615 US 129/US 441/SR 24 - WIDENING

Federal State Project Number: 0013615

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$38,002,196.19	\$35,225,244.65	\$2,776,951.54
Total Earnings	\$38,002,196.19	\$35,225,244.65	\$2,776,951.54
Stockpiled Materials	\$34,919.80	\$34,919.80	\$0.00
Gross Earnings	\$38,037,115.99	\$35,260,164.45	\$2,776,951.54
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$38,037,115.99	\$35,260,164.45	

Total Payable: **\$2,776,951.54**

Rpt-ID: RCPEsprj

Georgia

Date: 05/09/2025

User: C0004164

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0035

Pay Period: 04/01/2025

to 04/30/2025

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0005	205-0001	UNCLASS EXCAV	CY	745,922.000	671,927.197		
				7.400	19,403.000		
					691,330.197	\$143,582.20	\$5,115,843.46
0030	441-3999	CONCRETE V GUTTER	LF	17,042.000	9,276.000		
				19.500	1,263.000		
					10,539.000	\$24,628.50	\$205,510.50
0065	318-3000	AGGR SURF CRS	TN	4,000.000	7,497.630		
				39.500	-24.750		
					7,472.880	\$-977.63	\$295,178.76
0070	225-4340	SOIL-LIME TREATED, ROADBED, CL C, 8 IN	SY	469,388.000	301,385.549		
				4.450	41,888.613		
					343,274.162	\$186,404.33	\$1,527,570.02
0075	225-9001	LIME	TN	6,197.000	3,395.090		
				276.000	545.740		
					3,940.830	\$150,624.24	\$1,087,669.08
0080	207-0203	FOUND BKFILL MATL, TP II	CY	200.000	14.519		
				90.000	12.035		
					26.554	\$1,083.15	\$2,389.86
0100	310-1101	GR AGGR BASE CRS, INCL MATL	TN	299,806.000	207,279.260		
				35.000	19,995.810		
					227,275.070	\$699,853.35	\$7,954,627.45
0105	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		109,991.000	54,278.738		
		TL & H LIME		84.500	12,047.760		
					66,326.498	\$1,018,035.72	\$5,604,589.08
0110	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		42,937.000	1,123.020		
		MATL & H LIME		92.750	-1,123.020		
					.000	\$-104,160.11	\$0.00

Rpt-ID: RCPEsprj

Georgia

Date: 05/09/2025

User: C0004164

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0035

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0115	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		59,095.000 89.250	33,814.940 4,902.200 38,717.140	\$437,521.35	\$3,455,504.75
0120	413-0750	TACK COAT	GL	98,599.000 2.850	17,340.000 2,827.000 20,167.000	\$8,056.95	\$57,475.95
0130	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		7,540.000 101.000	3,590.480 636.900 4,227.380	\$64,326.90	\$426,965.38
0135	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN L BITUM MATL & H LIME		1,713.000 105.000	16.400 .000 16.400	\$.00	\$1,722.00
0140	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	29.100 1650.000	8.010 4.630 12.640	\$7,639.50	\$20,856.00
0165	550-1361	STORM DRAIN PIPE, 36 IN, H 10-15	LF	371.000 110.000	421.800 97.000 518.800	\$10,670.00	\$57,068.00
0175	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	1,080.000 55.250	1,026.000 40.000 1,066.000	\$2,210.00	\$58,896.50
0205	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 S EA		52.000 944.000	50.000 2.000 52.000	\$1,888.00	\$49,088.00
0210	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	131.000 911.000	110.000 1.000 111.000	\$911.00	\$101,121.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/09/2025

User: C0004164

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0035

Pay Period: 04/01/2025

to 04/30/2025

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0220	550-4236	FLARED END SECTION 36 IN, STORM DRAIN	EA	16.000	12.000		
				1780.000	2.000		
					14.000	\$3,560.00	\$24,920.00
0225	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	21.000	16.000		
				1060.000	1.000		
					17.000	\$1,060.00	\$18,020.00
0240	668-2100	DROP INLET, GP 1	EA	155.000	80.500		
				3760.000	1.500		
					82.000	\$5,640.00	\$308,320.00
0250	441-0740	CONCRETE MEDIAN, 4 IN	SY	6,547.000	2,072.056		
				38.000	96.333		
					2,168.389	\$3,660.65	\$82,398.78
0270	150-1000	TRAFFIC CONTROL -	LS	1.000	.791		
				500000.000	.039		
					.830	\$19,500.00	\$415,000.00
		0013615					
0320	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,248.000	174.340		
				76.000	.000		
					174.340	\$.00	\$13,249.84
0325	600-0001	FLOWABLE FILL	CY	125.000	102.619		
				406.000	6.000		
					108.619	\$2,436.00	\$44,099.31
0355	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	1.000		
				3390.000	.000		
					1.000	\$.00	\$3,390.00

Category Amount: \$2,688,154.10 \$26,931,473.72

Rpt-ID: RCPESPRJ

Georgia

Date: 05/09/2025

User: C0004164

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0035

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0400		ROADWAY					
0370	603-7000	PLASTIC FILTER FABRIC	SY	2,019.610	793.378		
				4.800	26.667		
					820.045	\$128.00	\$3,936.22
0375	700-6910	PERMANENT GRASSING	AC	343.000	67.394		
				1020.000	9.544		
					76.938	\$9,734.88	\$78,476.76
0385	700-8000	FERTILIZER MIXED GRADE	TN	550.000	74.025		
				1070.000	2.500		
					76.525	\$2,675.00	\$81,881.75
0395	716-2000	EROSION CONTROL MATS, SLOPES	SY	125,000.000	143,415.802		
				1.050	3,042.803		
					146,458.605	\$3,194.94	\$153,781.54
0405	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	49.000	154.000		
				93.750	26.667		
					180.667	\$2,500.03	\$16,937.53
Category Amount:						\$18,232.85	\$335,013.80
Category Number: 0300		ROADWAY					
0420	163-0240	MULCH	TN	5,000.000	631.065		
				53.500	25.450		
					656.515	\$1,361.58	\$35,123.55
0430	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	25.000	15.000		
				838.000	.750		
					15.750	\$628.50	\$13,198.50
0440	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA	EA	75.000	47.250		
		/SAND BAGS		502.000	.750		
					48.000	\$376.50	\$24,096.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/09/2025

User: C0004164

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0035

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0300 ROADWAY					
0445	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		21,320.000	7,448.869		
				14.000	42.525		
					7,491.394	\$595.35	\$104,879.52
0650	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	35.000		
				9710.000	1.000		
					36.000	\$9,710.00	\$349,560.00
Category Amount:						\$12,671.93	\$526,857.57
Category Number:		0100 ROADWAY					
0955	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	11,161.000	8,520.240		
				53.250	259.100		
					8,779.340	\$13,797.08	\$467,499.86
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	276,877.160		
				1.000	44,095.580		
					320,972.740	\$44,095.58	\$320,972.74
		(IN#9)					
Category Amount:						\$57,892.66	\$788,472.60
Project Total Amount:						\$2,776,951.54	\$38,002,196.19