

Rpt-ID: RCPESPRJ

Georgia

Date: 06/09/2025

User: C0004164

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0036

Pay Period: 05/01/2025
to 05/31/2025

Contract Location:

US 144/SR 24 BEGINNING AT THE EATONTON BYPASS AND
TO THE MORGAN COUNTY LINE.

Time Allowed: 1262 Days

Elapsed Calender Days: 1154 Days

Percent Time: 91.44

District: 2

Area: 01

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 12/17/2021

Date Awarded: 12/31/2021

Date Contract Executed: 03/29/2022

Date Notice to Proceed: 04/04/2022

Date Work Began: 04/07/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/16/2025

SNELLVILLE GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$60,846,552.94

Original Contract Amount \$56,987,956.28

Funds Available \$20,672,969.52

Percent Complete 65.97%

Counties:

Putnam

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013615	\$60,846,552.93	\$56,987,956.27	\$20,672,969.51	66.02%	\$2,136,467.43

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/09/2025

User: C0004164

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0036

Pay Period: 05/01/2025
to 05/31/2025

Project Number: 0013615 US 129/US 441/SR 24 - WIDENING

Federal State Project Number: 0013615

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$40,138,663.62	\$38,002,196.19	\$2,136,467.43
Total Earnings	\$40,138,663.62	\$38,002,196.19	\$2,136,467.43
Stockpiled Materials	\$34,919.80	\$34,919.80	\$0.00
Gross Earnings	\$40,173,583.42	\$38,037,115.99	\$2,136,467.43
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$40,173,583.42	\$38,037,115.99	

Total Payable: **\$2,136,467.43**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/09/2025

User: C0004164

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0036

Pay Period: 05/01/2025

to 05/31/2025

Project Number 0013615

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	205-0001	UNCLASS EXCAV	CY	745,922.000 7.400	691,330.197 12,553.000 703,883.197	\$92,892.20	\$5,208,735.66
0030	441-3999	CONCRETE V GUTTER	LF	17,042.000 19.500	10,539.000 1,847.000 12,386.000	\$36,016.50	\$241,527.00
0065	318-3000	AGGR SURF CRS	TN	4,000.000 39.500	7,472.880 208.190 7,681.070	\$8,223.51	\$303,402.27
0100	310-1101	GR AGGR BASE CRS, INCL MATL	TN	299,806.000 35.000	227,275.070 7,661.750 234,936.820	\$268,161.25	\$8,222,788.70
0105	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		109,991.000 84.500	66,326.498 10,034.470 76,360.968	\$847,912.72	\$6,452,501.80
0115	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		59,095.000 89.250	38,717.140 7,573.990 46,291.130	\$675,978.61	\$4,131,483.35
0120	413-0750	TACK COAT	GL	98,599.000 2.850	20,167.000 2,687.000 22,854.000	\$7,657.95	\$65,133.90
0130	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		7,540.000 101.000	4,227.380 371.130 4,598.510	\$37,484.13	\$464,449.51
0135	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN L BITUM MATL & H LIME		1,713.000 105.000	16.400 .000 16.400	\$0.00	\$1,722.00

Rpt-ID: RCPEsprj

Georgia

Date: 06/09/2025

User: C0004164

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0036

Pay Period: 05/01/2025

to 05/31/2025

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0140	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	29.100	12.640		
				1650.000	.000		
					12.640	\$.00	\$20,856.00
0180	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	1,233.000	1,038.700		
				84.750	16.200		
					1,054.900	\$1,372.95	\$89,402.78
0210	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	131.000	111.000		
				911.000	3.000		
					114.000	\$2,733.00	\$103,854.00
0230	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	15.000	12.000		
				1230.000	2.000		
					14.000	\$2,460.00	\$17,220.00
0240	668-2100	DROP INLET, GP 1	EA	155.000	82.000		
				3760.000	.500		
					82.500	\$1,880.00	\$310,200.00
0250	441-0740	CONCRETE MEDIAN, 4 IN	SY	6,547.000	2,168.389		
				38.000	632.154		
					2,800.543	\$24,021.85	\$106,420.63
0270	150-1000	TRAFFIC CONTROL -	LS	1.000	.830		
				500000.000	.045		
					.875	\$22,500.00	\$437,500.00
		0013615					
0320	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,248.000	174.340		
				76.000	.000		
					174.340	\$.00	\$13,249.84

Rpt-ID: RCPESPRJ

Georgia

Date: 06/09/2025

User: C0004164

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0036

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0013615

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0355	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000 3390.000	1.000 .000 1.000	\$0.00	\$3,390.00
Category Amount:						\$2,029,294.67	\$26,193,837.44
Category Number: 0400 ROADWAY							
0365	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,970.650 47.500	813.277 445.667 1,258.944	\$21,169.18	\$59,799.84
0370	603-7000	PLASTIC FILTER FABRIC	SY	2,019.610 4.800	820.045 445.667 1,265.712	\$2,139.20	\$6,075.42
0375	700-6910	PERMANENT GRASSING	AC	343.000 1020.000	76.938 9.647 86.585	\$9,839.94	\$88,316.70
0385	700-8000	FERTILIZER MIXED GRADE	TN	550.000 1070.000	76.525 4.450 80.975	\$4,761.50	\$86,643.25
0395	716-2000	EROSION CONTROL MATS, SLOPES	SY	125,000.000 1.050	146,458.605 7,908.531 154,367.136	\$8,303.96	\$162,085.49
Category Amount:						\$46,213.78	\$402,920.70
Category Number: 0300 ROADWAY							
0415	163-0232	TEMPORARY GRASSING	AC	175.000 429.000	235.150 1.607 236.757	\$689.40	\$101,568.75
0420	163-0240	MULCH	TN	5,000.000 53.500	656.515 32.080 688.595	\$1,716.28	\$36,839.83

Rpt-ID: RCPEsprj

Georgia

Date: 06/09/2025

User: C0004164

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0036

Pay Period: 05/01/2025

to 05/31/2025

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0300 ROADWAY							
0430	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	25.000	15.750		
				838.000	1.500		
					17.250	\$1,257.00	\$14,455.50
0435	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE	LF	8,096.000	3,581.425		
				15.000	51.500		
					3,632.925	\$772.50	\$54,493.88
0440	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA	EA	75.000	48.000		
		/SAND BAGS		502.000	14.250		
					62.250	\$7,153.50	\$31,249.50
0445	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM	LF	21,320.000	7,491.394		
				14.000	702.675		
					8,194.069	\$9,837.45	\$114,716.97
0510	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T	EA	1.000	.750		
				40800.000	.250		
					1.000	\$10,200.00	\$40,800.00
		STA 380+00 RT					
0540	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, T	LF	50,000.000	10,275.000		
				0.100	280.000		
					10,555.000	\$28.00	\$1,055.50
0545	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	12,000.000	4,158.000		
				0.100	270.000		
					4,428.000	\$27.00	\$442.80
0595	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS	EA	1.000	2.000		
				2460.000	1.000		
					3.000	\$2,460.00	\$7,380.00
		STA 547+50 RT					
0625	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	75.000	17.000		
				164.000	1.000		
					18.000	\$164.00	\$2,952.00

Rpt-ID: RCPEsprj

Georgia

Date: 06/09/2025

User: C0004164

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0036

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0300 ROADWAY					
0650	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	36.000		
				9710.000	1.000		
					37.000	\$9,710.00	\$359,270.00
0680	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS EA		1.000	.000		
				2460.000	1.000		
					1.000	\$2,460.00	\$2,460.00
		STA 715+50 RT					
0705	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS EA		1.000	.000		
				2460.000	1.000		
					1.000	\$2,460.00	\$2,460.00
		STA 436+00 RT					
Category Amount:						\$48,935.13	\$770,144.73
Category Number:		0100 ROADWAY					
0955	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	11,161.000	8,779.340		
				53.250	225.800		
					9,005.140	\$12,023.85	\$479,523.71
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	**\$	.000	320,972.740		
				1.000	.000		
					320,972.740	\$.00	\$320,972.74
		(IN#9)					
Category Amount:						\$12,023.85	\$800,496.45
Project Total Amount:						\$2,136,467.43	\$40,138,663.62