

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2025

User: C0004164

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0038

Pay Period: 06/16/2025
to 06/30/2025

Contract Location:

US 144/SR 24 BEGINNING AT THE EATONTON BYPASS AND
TO THE MORGAN COUNTY LINE.

Time Allowed: 1262 Days

Elapsed Calender Days: 1184 Days

Percent Time: 93.82

District: 2

Area: 01

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 12/17/2021

Date Awarded: 12/31/2021

Date Contract Executed: 03/29/2022

Date Notice to Proceed: 04/04/2022

Date Work Began: 04/07/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/16/2025

SNELLVILLE GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$60,846,552.94

Original Contract Amount \$56,987,956.28

Funds Available \$18,625,647.62

Percent Complete 69.33%

Counties:

Putnam

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013615	\$60,846,552.93	\$56,987,956.27	\$18,625,647.61	69.39%	\$923,735.97

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2025

User: C0004164

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0038

Pay Period: 06/16/2025
to 06/30/2025

Project Number: 0013615 US 129/US 441/SR 24 - WIDENING

Federal State Project Number: 0013615

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$42,185,985.52	\$41,262,249.55	\$923,735.97
Total Earnings	\$42,185,985.52	\$41,262,249.55	\$923,735.97
Stockpiled Materials	\$34,919.80	\$34,919.80	\$0.00
Gross Earnings	\$42,220,905.32	\$41,297,169.35	\$923,735.97
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$42,220,905.32	\$41,297,169.35	
Total Payable:			\$923,735.97

Rpt-ID: RCPEsprj

Georgia

Date: 07/07/2025

User: C0004164

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0038

Pay Period: 06/16/2025
to 06/30/2025

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	205-0001	UNCLASS EXCAV	CY	745,922.000	705,938.086		
				7.400	21,605.000		
					727,543.086	\$159,877.00	\$5,383,818.84
0030	441-3999	CONCRETE V GUTTER	LF	17,042.000	12,386.000		
				19.500	714.000		
					13,100.000	\$13,923.00	\$255,450.00
0035	641-1200	GUARDRAIL, TP W	LF	10,109.000	8,125.380		
				30.000	1,103.710		
					9,229.090	\$33,111.30	\$276,872.70
0040	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	21.000	13.000		
				1690.000	4.000		
					17.000	\$6,760.00	\$28,730.00
0045	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	19.000	13.000		
				3540.000	4.000		
					17.000	\$14,160.00	\$60,180.00
0070	225-4340	SOIL-LIME TREATED, ROADBED, CL C, 8 IN	SY	469,388.000	353,444.826		
				4.450	14,701.334		
					368,146.160	\$65,420.94	\$1,638,250.41
0075	225-9001	LIME	TN	6,197.000	4,056.170		
				276.000	211.440		
					4,267.610	\$58,357.44	\$1,177,860.36
0100	310-1101	GR AGGR BASE CRS, INCL MATL	TN	299,806.000	240,519.640		
				35.000	13,712.200		
					254,231.840	\$479,927.00	\$8,898,114.40
0105	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		109,991.000	76,431.868		
		TL & H LIME		84.500	409.910		
					76,841.778	\$34,637.40	\$6,493,130.24

Estimate Summary By Project

Pay Period: 06/16/2025

to 06/30/2025

Project Number 0013615

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0110	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		42,937.000	5,786.050		
		MATL & H LIME		92.750	.000		
					5,786.050	\$.00	\$536,656.14
0115	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		59,095.000	47,282.710		
		L & H LIME		89.250	.000		
					47,282.710	\$.00	\$4,219,981.87
0130	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		7,540.000	4,695.050		
				101.000	.000		
					4,695.050	\$.00	\$474,200.05
0135	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		1,713.000	249.690		
		L BITUM MATL & H LIME		105.000	.000		
					249.690	\$.00	\$26,217.45
0140	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	29.100	12.640		
				1650.000	.000		
					12.640	\$.00	\$20,856.00
0195	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		130.000	94.000		
				651.000	2.000		
					96.000	\$1,302.00	\$62,496.00
0200	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,807.000	2,171.000		
				46.000	40.000		
					2,211.000	\$1,840.00	\$101,706.00
0240	668-2100	DROP INLET, GP 1	EA	155.000	92.000		
				3760.000	8.500		
					100.500	\$31,960.00	\$377,880.00
0270	150-1000	TRAFFIC CONTROL -	LS	1.000	.910		
				500000.000	.000		
					.910	\$.00	\$455,000.00
		0013615					

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2025

User: C0004164

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0038

Pay Period: 06/16/2025
to 06/30/2025

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0320	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,248.000	174.340		
				76.000	.000		
					174.340	\$.00	\$13,249.84
0355	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	1.000		
				3390.000	.000		
					1.000	\$.00	\$3,390.00
Category Amount:						\$901,276.08	\$30,504,040.30
Category Number: 0400		ROADWAY					
0375	700-6910	PERMANENT GRASSING	AC	343.000	86.585		
				1020.000	7.510		
					94.095	\$7,660.20	\$95,976.90
0385	700-8000	FERTILIZER MIXED GRADE	TN	550.000	80.975		
				1070.000	1.775		
					82.750	\$1,899.25	\$88,542.50
0395	716-2000	EROSION CONTROL MATS, SLOPES	SY	125,000.000	154,367.136		
				1.050	3,561.486		
					157,928.622	\$3,739.56	\$165,825.05
Category Amount:						\$13,299.01	\$350,344.45
Category Number: 0300		ROADWAY					
0420	163-0240	MULCH	TN	5,000.000	688.595		
				53.500	29.210		
					717.805	\$1,562.74	\$38,402.57
0425	163-0301	CONSTRUCT AND REMOVE CONSTRUCTION EX EA		25.000	5.500		
				2080.000	.250		
					5.750	\$520.00	\$11,960.00
0430	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT EA		25.000	17.250		
				838.000	.750		
					18.000	\$628.50	\$15,084.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2025

User: C0004164

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0038

Pay Period: 06/16/2025
to 06/30/2025

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0300 ROADWAY					
0530	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		150.000	68.250		
				381.000	1.500		
					69.750	\$571.50	\$26,574.75
0650	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	37.500		
				9710.000	.500		
					38.000	\$4,855.00	\$368,980.00
Category Amount:						\$8,137.74	\$461,001.32
Category Number:		0100 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	343,455.150		
				1.000	1,023.140		
					344,478.290	\$1,023.14	\$344,478.29
		(IN#9)					
Category Amount:						\$1,023.14	\$344,478.29
Project Total Amount:						\$923,735.97	\$42,185,985.52