

Rpt-ID: RCPESPRJ

Georgia

Date: 07/21/2025

User: C0004164

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0039

Pay Period: 07/01/2025
to 07/15/2025

Contract Location:

US 144/SR 24 BEGINNING AT THE EATONTON BYPASS AND
TO THE MORGAN COUNTY LINE.

Time Allowed: 1262 Days

Elapsed Calender Days: 1199 Days

Percent Time: 95.01

District: 2

Area: 01

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 12/17/2021

Date Awarded: 12/31/2021

Date Contract Executed: 03/29/2022

Date Notice to Proceed: 04/04/2022

Date Work Began: 04/07/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/16/2025

SNELLVILLE GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$60,846,552.94

Original Contract Amount \$56,987,956.28

Funds Available \$17,055,314.79

Percent Complete 71.91%

Counties:

Putnam

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013615	\$60,846,552.93	\$56,987,956.27	\$17,055,314.78	71.97%	\$1,570,332.83

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/21/2025

User: C0004164

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0039

Pay Period: 07/01/2025
to 07/15/2025

Project Number: 0013615 US 129/US 441/SR 24 - WIDENING

Federal State Project Number: 0013615

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$43,756,318.35	\$42,185,985.52	\$1,570,332.83
Total Earnings	\$43,756,318.35	\$42,185,985.52	\$1,570,332.83
Stockpiled Materials	\$34,919.80	\$34,919.80	\$0.00
Gross Earnings	\$43,791,238.15	\$42,220,905.32	\$1,570,332.83
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$43,791,238.15	\$42,220,905.32	

Total Payable: **\$1,570,332.83**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/21/2025

User: C0004164

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0039

Pay Period: 07/01/2025
to 07/15/2025

Project Number 0013615

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	205-0001	UNCLASS EXCAV	CY	745,922.000 7.400	727,543.086 720.000 728,263.086	\$5,328.00	\$5,389,146.84
0030	441-3999	CONCRETE V GUTTER	LF	17,042.000 19.500	13,100.000 940.000 14,040.000	\$18,330.00	\$273,780.00
0065	318-3000	AGGR SURF CRS	TN	4,000.000 39.500	7,681.070 368.180 8,049.250	\$14,543.11	\$317,945.38
0070	225-4340	SOIL-LIME TREATED, ROADBED, CL C, 8 IN	SY	469,388.000 4.450	368,146.160 20,319.205 388,465.365	\$90,420.46	\$1,728,670.87
0075	225-9001	LIME	TN	6,197.000 276.000	4,267.610 233.060 4,500.670	\$64,324.56	\$1,242,184.92
0100	310-1101	GR AGGR BASE CRS, INCL MATL	TN	299,806.000 35.000	254,231.840 4,909.380 259,141.220	\$171,828.30	\$9,069,942.70
0105	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		109,991.000 84.500	76,841.778 9,516.200 86,357.978	\$804,118.90	\$7,297,249.14
0110	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		42,937.000 92.750	5,786.050 .000 5,786.050	\$.00	\$536,656.14
0115	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		59,095.000 89.250	47,282.710 2,538.820 49,821.530	\$226,589.69	\$4,446,571.55

Rpt-ID: RCPESPRJ

Georgia

Date: 07/21/2025

User: C0004164

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0039

Pay Period: 07/01/2025
to 07/15/2025

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0120	413-0750	TACK COAT	GL	98,599.000	26,442.000		
				2.850	810.000		
					27,252.000	\$2,308.50	\$77,668.20
0130	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		7,540.000	4,695.050		
				101.000	51.520		
					4,746.570	\$5,203.52	\$479,403.57
0135	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		1,713.000	249.690		
		L BITUM MATL & H LIME		105.000	.000		
					249.690	\$0.00	\$26,217.45
0140	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	29.100	12.640		
				1650.000	2.140		
					14.780	\$3,531.00	\$24,387.00
0240	668-2100	DROP INLET, GP 1	EA	155.000	100.500		
				3760.000	6.000		
					106.500	\$22,560.00	\$400,440.00
0250	441-0740	CONCRETE MEDIAN, 4 IN	SY	6,547.000	2,800.543		
				38.000	489.906		
					3,290.449	\$18,616.43	\$125,037.06
0270	150-1000	TRAFFIC CONTROL -	LS	1.000	.910		
				500000.000	.034		
					.944	\$17,000.00	\$472,000.00
		0013615					
0320	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,248.000	174.340		
				76.000	.000		
					174.340	\$0.00	\$13,249.84

Rpt-ID: RCPESPRJ

Georgia

Date: 07/21/2025

User: C0004164

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0039

Pay Period: 07/01/2025
to 07/15/2025

Project Number 0013615

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0355	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000 3390.000	1.000 .000 1.000	\$0.00	\$3,390.00
Category Amount:						\$1,464,702.47	\$31,923,940.66
Category Number: 0400 ROADWAY							
0375	700-6910	PERMANENT GRASSING	AC	343.000 1020.000	94.095 8.638 102.733	\$8,810.76	\$104,787.66
0385	700-8000	FERTILIZER MIXED GRADE	TN	550.000 1070.000	82.750 2.175 84.925	\$2,327.25	\$90,869.75
0395	716-2000	EROSION CONTROL MATS, SLOPES	SY	125,000.000 1.050	157,928.622 4,346.449 162,275.071	\$4,563.77	\$170,388.82
Category Amount:						\$15,701.78	\$366,046.23
Category Number: 0300 ROADWAY							
0420	163-0240	MULCH	TN	5,000.000 53.500	717.805 28.320 746.125	\$1,515.12	\$39,917.69
0530	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		150.000 381.000	69.750 .750 70.500	\$285.75	\$26,860.50
0540	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		50,000.000 0.100	10,577.000 83.000 10,660.000	\$8.30	\$1,066.00
0545	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		12,000.000 0.100	4,825.000 56.000 4,881.000	\$5.60	\$488.10

Rpt-ID: RCPESPRJ

Georgia

Date: 07/21/2025

User: C0004164

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0039

Pay Period: 07/01/2025
to 07/15/2025

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0300 ROADWAY					
0625	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	75.000	18.000		
				164.000	1.000		
					19.000	\$164.00	\$3,116.00
0650	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	38.000		
				9710.000	.500		
					38.500	\$4,855.00	\$373,835.00
Category Amount:						\$6,833.77	\$445,283.29
	Category Number:	0100 ROADWAY					
0955	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	11,161.000	9,021.340		
				53.250	81.100		
					9,102.440	\$4,318.58	\$484,704.93
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	344,478.290		
				1.000	78,776.230		
					423,254.520	\$78,776.23	\$423,254.52
		(IN#9)					
Category Amount:						\$83,094.81	\$907,959.45
Project Total Amount:						\$1,570,332.83	\$43,756,318.35