

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: C0004164

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0040

Pay Period: 07/16/2025
to 08/31/2025

Contract Location:

US 144/SR 24 BEGINNING AT THE EATONTON BYPASS AND
TO THE MORGAN COUNTY LINE.

Time Allowed: 1262 Days

Elapsed Calender Days: 1246 Days

Percent Time: 98.73

District: 2

Area: 01

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 12/17/2021

Date Awarded: 12/31/2021

Date Contract Executed: 03/29/2022

Date Notice to Proceed: 04/04/2022

Date Work Began: 04/07/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/16/2025

SNELLVILLE GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$60,846,552.94

Original Contract Amount \$56,987,956.28

Funds Available \$15,041,620.73

Percent Complete 75.22%

Counties:

Putnam

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013615	\$60,846,552.93	\$56,987,956.27	\$15,041,620.72	75.28%	\$2,013,694.06

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: C0004164

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0040

Pay Period: 07/16/2025
to 08/31/2025

Project Number: 0013615 US 129/US 441/SR 24 - WIDENING

Federal State Project Number: 0013615

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$45,770,012.41	\$43,756,318.35	\$2,013,694.06
Total Earnings	\$45,770,012.41	\$43,756,318.35	\$2,013,694.06
Stockpiled Materials	\$34,919.80	\$34,919.80	\$0.00
Gross Earnings	\$45,804,932.21	\$43,791,238.15	\$2,013,694.06
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$45,804,932.21	\$43,791,238.15	

Total Payable: **\$2,013,694.06**

Rpt-ID: RCPEsprj

Georgia

Date: 09/05/2025

User: C0004164

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0040

Pay Period: 07/16/2025
to 08/31/2025

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0005	205-0001	UNCLASS EXCAV	CY	745,922.000	728,263.086		
				7.400	26,393.000		
					754,656.086	\$195,308.20	\$5,584,455.04
0020	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	418.000	242.667		
				73.250	223.500		
					466.167	\$16,371.38	\$34,146.73
0030	441-3999	CONCRETE V GUTTER	LF	17,042.000	14,040.000		
				19.500	898.000		
					14,938.000	\$17,511.00	\$291,291.00
0035	641-1200	GUARDRAIL, TP W	LF	10,109.000	9,229.090		
				30.000	609.130		
					9,838.220	\$18,273.90	\$295,146.60
0040	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	21.000	17.000		
				1690.000	1.000		
					18.000	\$1,690.00	\$30,420.00
0045	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	19.000	17.000		
				3540.000	1.000		
					18.000	\$3,540.00	\$63,720.00
0065	318-3000	AGGR SURF CRS	TN	4,000.000	8,049.250		
				39.500	1,135.630		
					9,184.880	\$44,857.39	\$362,802.76
0070	225-4340	SOIL-LIME TREATED, ROADBED, CL C, 8 IN	SY	469,388.000	388,465.365		
				4.450	3,075.555		
					391,540.920	\$13,686.22	\$1,742,357.09
0075	225-9001	LIME	TN	6,197.000	4,500.670		
				276.000	46.230		
					4,546.900	\$12,759.48	\$1,254,944.40

Rpt-ID: RCPEsprj

Georgia

Date: 09/05/2025

User: C0004164

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0040

Pay Period: 07/16/2025

to 08/31/2025

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0100	310-1101	GR AGGR BASE CRS, INCL MATL	TN	299,806.000	259,141.220		
				35.000	11,070.590		
					270,211.810	\$387,470.65	\$9,457,413.35
0105	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		109,991.000	86,357.978		
		TL & H LIME		84.500	4,378.630		
					90,736.608	\$369,994.24	\$7,667,243.38
0110	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		42,937.000	5,786.050		
		MATL & H LIME		92.750	.000		
					5,786.050	\$.00	\$536,656.14
0115	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		59,095.000	49,821.530		
		L & H LIME		89.250	6,012.960		
					55,834.490	\$536,656.68	\$4,983,228.23
0120	413-0750	TACK COAT	GL	98,599.000	27,252.000		
				2.850	3,314.000		
					30,566.000	\$9,444.90	\$87,113.10
0130	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		7,540.000	4,746.570		
				101.000	86.870		
					4,833.440	\$8,773.87	\$488,177.44
0135	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		1,713.000	249.690		
		L BITUM MATL & H LIME		105.000	.000		
					249.690	\$.00	\$26,217.45
0140	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	29.100	14.780		
				1650.000	.000		
					14.780	\$.00	\$24,387.00
0175	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	1,080.000	1,066.000		
				55.250	106.400		
					1,172.400	\$5,878.60	\$64,775.10

Estimate Summary By Project

Pay Period: 07/16/2025

to 08/31/2025

Project Number 0013615

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0195	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		130.000	96.000		
				651.000	10.000		
					106.000	\$6,510.00	\$69,006.00
0200	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,807.000	2,211.000		
				46.000	304.100		
					2,515.100	\$13,988.60	\$115,694.60
0205	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 S EA		52.000	52.000		
				944.000	4.000		
					56.000	\$3,776.00	\$52,864.00
0210	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	131.000	114.000		
				911.000	4.000		
					118.000	\$3,644.00	\$107,498.00
0225	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	21.000	17.000		
				1060.000	4.000		
					21.000	\$4,240.00	\$22,260.00
0240	668-2100	DROP INLET, GP 1	EA	155.000	106.500		
				3760.000	14.500		
					121.000	\$54,520.00	\$454,960.00
0245	668-8011	SAFETY GRATE, TP 1	SF	358.000	42.000		
				57.750	56.040		
					98.040	\$3,236.31	\$5,661.81
0250	441-0740	CONCRETE MEDIAN, 4 IN	SY	6,547.000	3,290.449		
				38.000	1,205.750		
					4,496.199	\$45,818.50	\$170,855.56
0270	150-1000	TRAFFIC CONTROL -	LS	1.000	.944		
				500000.000	.026		
					.970	\$13,000.00	\$485,000.00
		0013615					

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2025

User: C0004164

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0040

Pay Period: 07/16/2025

to 08/31/2025

Project Number 0013615

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0320	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,248.000 76.000	174.340 .000 174.340	\$0.00	\$13,249.84
0355	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000 3390.000	1.000 .000 1.000	\$0.00	\$3,390.00
Category Amount:						\$1,790,949.92	\$34,494,934.62
Category Number: 0400 ROADWAY							
0375	700-6910	PERMANENT GRASSING	AC	343.000 1020.000	102.733 140.824 243.557	\$143,640.48	\$248,428.14
0385	700-8000	FERTILIZER MIXED GRADE	TN	550.000 1070.000	84.925 2.275 87.200	\$2,434.25	\$93,304.00
0395	716-2000	EROSION CONTROL MATS, SLOPES	SY	125,000.000 1.050	162,275.071 1,391.817 163,666.888	\$1,461.41	\$171,850.23
Category Amount:						\$147,536.14	\$513,582.37
Category Number: 0300 ROADWAY							
0420	163-0240	MULCH	TN	5,000.000 53.500	746.125 29.613 775.738	\$1,584.30	\$41,501.98
0435	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 9 LF		8,096.000 15.000	3,632.925 91.575 3,724.500	\$1,373.63	\$55,867.50
0530	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		150.000 381.000	70.500 16.500 87.000	\$6,286.50	\$33,147.00

Rpt-ID: RCPEsprj

Georgia

Date: 09/05/2025

User: C0004164

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0040

Pay Period: 07/16/2025
to 08/31/2025

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0300 ROADWAY							
0650	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	38.500		
				9710.000	1.500		
					40.000	\$14,565.00	\$388,400.00
Category Amount:						\$23,809.43	\$518,916.48
Category Number: 0100 ROADWAY							
0945	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,841.000	1,535.100		
				66.750	145.100		
					1,680.200	\$9,685.43	\$112,153.35
0955	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	11,161.000	9,102.440		
				53.250	211.000		
					9,313.440	\$11,235.75	\$495,940.68
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	423,254.520		
				1.000	30,477.390		
					453,731.910	\$30,477.39	\$453,731.91
		(IN#9)					
Category Amount:						\$51,398.57	\$1,061,825.94
Project Total Amount:						\$2,013,694.06	\$45,770,012.41