

Rpt-ID: RCPESPRJ

Georgia

Date: 10/08/2025

User: C0004164

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0041

Pay Period: 09/01/2025
to 09/30/2025

Contract Location:

US 144/SR 24 BEGINNING AT THE EATONTON BYPASS AND
TO THE MORGAN COUNTY LINE.

Time Allowed: 1262 Days

Elapsed Calender Days: 1276 Days

Percent Time: 101.11

District: 2

Area: 01

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 12/17/2021

Date Awarded: 12/31/2021

Date Contract Executed: 03/29/2022

Date Notice to Proceed: 04/04/2022

Date Work Began: 04/07/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/16/2025

SNELLVILLE GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$60,846,552.94

Original Contract Amount \$56,987,956.28

Funds Available \$13,942,927.84

Percent Complete 77.03%

Counties:

Putnam

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013615	\$60,846,552.93	\$56,987,956.27	\$13,942,927.83	77.09%	\$1,098,692.89

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/08/2025

User: C0004164

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0041

Pay Period: 09/01/2025
to 09/30/2025

Project Number: 0013615 US 129/US 441/SR 24 - WIDENING

Federal State Project Number: 0013615

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$46,868,705.30	\$45,770,012.41	\$1,098,692.89
Total Earnings	\$46,868,705.30	\$45,770,012.41	\$1,098,692.89
Stockpiled Materials	\$34,919.80	\$34,919.80	\$0.00
Gross Earnings	\$46,903,625.10	\$45,804,932.21	\$1,098,692.89
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$118,972.00	\$0.00	\$118,972.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$118,972.00)	\$0.00	(\$118,972.00)
Total:	\$46,903,625.10	\$45,804,932.21	
		Total Payable:	\$1,098,692.89

Rpt-ID: RCPESPRJ

Georgia

Date: 10/08/2025

User: C0004164

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0041

Pay Period: 09/01/2025
to 09/30/2025

Project Number 0013615

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	205-0001	UNCLASS EXCAV	CY	745,922.000 7.400	754,656.086 19,298.000 773,954.086	\$142,805.20	\$5,727,260.24
0030	441-3999	CONCRETE V GUTTER	LF	17,042.000 19.500	14,938.000 .000 14,938.000	\$0.00	\$291,291.00
0065	318-3000	AGGR SURF CRS	TN	4,000.000 39.500	9,184.880 54.810 9,239.690	\$2,165.00	\$364,967.76
0070	225-4340	SOIL-LIME TREATED, ROADBED, CL C, 8 IN	SY	469,388.000 4.450	391,540.920 34,820.224 426,361.144	\$154,950.00	\$1,897,307.09
0075	225-9001	LIME	TN	6,197.000 276.000	4,546.900 446.260 4,993.160	\$123,167.76	\$1,378,112.16
0080	207-0203	FOUND BKFILL MATL, TP II	CY	200.000 90.000	26.554 8.667 35.221	\$780.03	\$3,169.89
0100	310-1101	GR AGGR BASE CRS, INCL MATL	TN	299,806.000 35.000	270,211.810 8,857.920 279,069.730	\$310,027.20	\$9,767,440.55
0105	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		109,991.000 84.500	90,736.608 2,161.740 92,898.348	\$182,667.03	\$7,849,910.41
0110	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		42,937.000 92.750	5,786.050 .000 5,786.050	\$0.00	\$536,656.14

Rpt-ID: RCPEsprj

Georgia

Date: 10/08/2025

User: C0004164

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0041

Pay Period: 09/01/2025
to 09/30/2025

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0115	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		59,095.000 89.250	55,834.490 748.940 56,583.430	\$66,842.90	\$5,050,071.13
0120	413-0750	TACK COAT	GL	98,599.000 2.850	30,566.000 90.000 30,656.000	\$256.50	\$87,369.60
0130	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		7,540.000 101.000	4,833.440 89.880 4,923.320	\$9,077.88	\$497,255.32
0135	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN L BITUM MATL & H LIME		1,713.000 105.000	249.690 .000 249.690	\$.00	\$26,217.45
0140	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	29.100 1650.000	14.780 6.444 21.224	\$10,632.60	\$35,019.60
0170	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	1,238.000 105.000	1,012.900 40.300 1,053.200	\$4,231.50	\$110,586.00
0175	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	1,080.000 55.250	1,172.400 40.000 1,212.400	\$2,210.00	\$66,985.10
0180	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	1,233.000 84.750	1,054.900 73.300 1,128.200	\$6,212.18	\$95,614.95
0195	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		130.000 651.000	106.000 4.000 110.000	\$2,604.00	\$71,610.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/08/2025

User: C0004164

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0041

Pay Period: 09/01/2025
to 09/30/2025

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0200	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,807.000	2,515.100		
				46.000	80.300		
					2,595.400	\$3,693.80	\$119,388.40
0210	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	131.000	118.000		
				911.000	2.000		
					120.000	\$1,822.00	\$109,320.00
0230	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	15.000	14.000		
				1230.000	1.000		
					15.000	\$1,230.00	\$18,450.00
0240	668-2100	DROP INLET, GP 1	EA	155.000	121.000		
				3760.000	1.500		
					122.500	\$5,640.00	\$460,600.00
0245	668-8011	SAFETY GRATE, TP 1	SF	358.000	98.040		
				57.750	56.000		
					154.040	\$3,234.00	\$8,895.81
0270	150-1000	TRAFFIC CONTROL -	LS	1.000	.970		
				500000.000	.030		
					1.000	\$15,000.00	\$500,000.00
		0013615					
0320	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,248.000	174.340		
				76.000	.000		
					174.340	\$.00	\$13,249.84
0355	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	1.000		
				3390.000	.000		
					1.000	\$.00	\$3,390.00

Category Amount: \$1,049,249.58 \$35,090,138.44

Rpt-ID: RCPESPRJ

Georgia

Date: 10/08/2025

User: C0004164

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0041

Pay Period: 09/01/2025
to 09/30/2025

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0400		ROADWAY					
0375	700-6910	PERMANENT GRASSING	AC	343.000	243.557		
				1020.000	8.612		
					252.169	\$8,784.24	\$257,212.38
0385	700-8000	FERTILIZER MIXED GRADE	TN	550.000	87.200		
				1070.000	3.100		
					90.300	\$3,317.00	\$96,621.00
0395	716-2000	EROSION CONTROL MATS, SLOPES	SY	125,000.000	163,666.888		
				1.050	7,672.527		
					171,339.415	\$8,056.15	\$179,906.39
Category Amount:						\$20,157.39	\$533,739.77
Category Number: 0300		ROADWAY					
0420	163-0240	MULCH	TN	5,000.000	775.738		
				53.500	25.532		
					801.270	\$1,365.96	\$42,867.95
0430	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	25.000	18.000		
				838.000	2.250		
					20.250	\$1,885.50	\$16,969.50
0650	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	40.000		
				9710.000	1.000		
					41.000	\$9,710.00	\$398,110.00
Category Amount:						\$12,961.46	\$457,947.45
Category Number: 0100		ROADWAY					
0955	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	11,161.000	9,313.440		
				53.250	153.600		
					9,467.040	\$8,179.20	\$504,119.88

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0041

Pay Period: 09/01/2025
to 09/30/2025

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	453,731.910		
				1.000	8,145.260		
					461,877.170	\$8,145.26	\$461,877.17
		(IN#9)					
					Category Amount:	\$16,324.46	\$965,997.05
					Project Total Amount:	\$1,098,692.89	\$46,868,705.30