

Rpt-ID: RCPESPRJ

Georgia

Date: 11/12/2025

User: C0004164

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0042

Pay Period: 10/01/2025
to 10/31/2025

Contract Location:

US 144/SR 24 BEGINNING AT THE EATONTON BYPASS AND
TO THE MORGAN COUNTY LINE.

Time Allowed: 1438 Days

Elapsed Calender Days: 1307 Days

Percent Time: 90.89

District: 2

Area: 01

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 12/17/2021

Date Awarded: 12/31/2021

Date Contract Executed: 03/29/2022

Date Notice to Proceed: 04/04/2022

Date Work Began: 04/07/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/11/2026

SNELLVILLE GA 30078-2233

Phone: 7709850600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$60,846,552.94

Original Contract Amount \$56,987,956.28

Funds Available \$12,272,236.65

Percent Complete 79.77%

Counties:

Putnam

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013615	\$60,846,552.93	\$56,987,956.27	\$12,272,236.64	79.83%	\$1,670,691.19

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/12/2025

User: C0004164

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0042

Pay Period: 10/01/2025
to 10/31/2025

Project Number: 0013615 US 129/US 441/SR 24 - WIDENING

Federal State Project Number: 0013615

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$48,539,396.49	\$46,868,705.30	\$1,670,691.19
Total Earnings	\$48,539,396.49	\$46,868,705.30	\$1,670,691.19
Stockpiled Materials	\$34,919.80	\$34,919.80	\$0.00
Gross Earnings	\$48,574,316.29	\$46,903,625.10	\$1,670,691.19
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$118,972.00	(\$118,972.00)
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	(\$118,972.00)	\$118,972.00
Total:	\$48,574,316.29	\$46,903,625.10	
		Total Payable:	\$1,670,691.19

Rpt-ID: RCPESPRJ

Georgia

Date: 11/12/2025

User: C0004164

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0042

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0013615

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	205-0001	UNCLASS EXCAV	CY	745,922.000 7.400	773,954.086 10,770.000 784,724.086	\$79,698.00	\$5,806,958.24
0030	441-3999	CONCRETE V GUTTER	LF	17,042.000 19.500	14,938.000 1,761.000 16,699.000	\$34,339.50	\$325,630.50
0065	318-3000	AGGR SURF CRS	TN	4,000.000 39.500	9,239.690 110.610 9,350.300	\$4,369.10	\$369,336.85
0070	225-4340	SOIL-LIME TREATED, ROADBED, CL C, 8 IN	SY	469,388.000 4.450	426,361.144 8,444.445 434,805.589	\$37,577.78	\$1,934,884.87
0075	225-9001	LIME	TN	6,197.000 276.000	4,993.160 93.970 5,087.130	\$25,935.72	\$1,404,047.88
0100	310-1101	GR AGGR BASE CRS, INCL MATL	TN	299,806.000 35.000	279,069.730 15,614.750 294,684.480	\$546,516.25	\$10,313,956.80
0105	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		109,991.000 84.500	92,898.348 7,194.330 100,092.678	\$607,920.89	\$8,457,831.29
0110	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		42,937.000 92.750	5,786.050 .000 5,786.050	\$.00	\$536,656.14
0115	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		59,095.000 89.250	56,583.430 .000 56,583.430	\$.00	\$5,050,071.13

Rpt-ID: RCPEsprj

Georgia

Date: 11/12/2025

User: C0004164

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0042

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0120	413-0750	TACK COAT	GL	98,599.000	30,656.000		
				2.850	271.000		
					30,927.000	\$772.35	\$88,141.95
0130	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		7,540.000	4,923.320		
				101.000	179.800		
					5,103.120	\$18,159.80	\$515,415.12
0135	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		1,713.000	249.690		
		L BITUM MATL & H LIME		105.000	.000		
					249.690	\$.00	\$26,217.45
0140	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	29.100	21.224		
				1650.000	2.140		
					23.364	\$3,531.00	\$38,550.60
0175	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	1,080.000	1,212.400		
				55.250	10.000		
					1,222.400	\$552.50	\$67,537.60
0190	550-2300	SIDE DRAIN PIPE, 30 IN, H 1-10	LF	560.000	484.000		
				86.250	42.000		
					526.000	\$3,622.50	\$45,367.50
0195	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		130.000	110.000		
				651.000	8.000		
					118.000	\$5,208.00	\$76,818.00
0200	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,807.000	2,595.400		
				46.000	160.400		
					2,755.800	\$7,378.40	\$126,766.80
0205	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 S EA		52.000	56.000		
				944.000	3.000		
					59.000	\$2,832.00	\$55,696.00

Rpt-ID: RCPEsprj

Georgia

Date: 11/12/2025

User: C0004164

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0042

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0210	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	131.000	120.000		
				911.000	17.000		
					137.000	\$15,487.00	\$124,807.00
0220	550-4236	FLARED END SECTION 36 IN, STORM DRAIN	EA	16.000	14.000		
				1780.000	1.000		
					15.000	\$1,780.00	\$26,700.00
0225	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	21.000	21.000		
				1060.000	2.000		
					23.000	\$2,120.00	\$24,380.00
0240	668-2100	DROP INLET, GP 1	EA	155.000	122.500		
				3760.000	3.000		
					125.500	\$11,280.00	\$471,880.00
0245	668-8011	SAFETY GRATE, TP 1	SF	358.000	154.040		
				57.750	28.622		
					182.662	\$1,652.92	\$10,548.73
0250	441-0740	CONCRETE MEDIAN, 4 IN	SY	6,547.000	4,496.199		
				38.000	410.263		
					4,906.462	\$15,589.99	\$186,445.56
0265	632-0003	CHANGEABLE MESSAGE SIGN, PORTABLE, TYF EA		8.000	2.000		
				9220.000	6.000		
					8.000	\$55,320.00	\$73,760.00
0320	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,248.000	174.340		
				76.000	.000		
					174.340	\$.00	\$13,249.84

Rpt-ID: RCPESPRJ

Georgia

Date: 11/12/2025

User: C0004164

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0042

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0013615

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0355	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000 3390.000	1.000 1.000 2.000	 \$3,390.00	 \$6,780.00
Category Amount:						\$1,485,033.70	\$36,178,435.85
Category Number: 0400 ROADWAY							
0365	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,970.650 47.500	1,258.944 189.173 1,448.117	 \$8,985.72	 \$68,785.56
0370	603-7000	PLASTIC FILTER FABRIC	SY	2,019.610 4.800	1,265.712 189.173 1,454.885	 \$908.03	 \$6,983.45
0375	700-6910	PERMANENT GRASSING	AC	343.000 1020.000	252.169 2.539 254.708	 \$2,589.78	 \$259,802.16
0385	700-8000	FERTILIZER MIXED GRADE	TN	550.000 1070.000	90.300 1.650 91.950	 \$1,765.50	 \$98,386.50
0395	716-2000	EROSION CONTROL MATS, SLOPES	SY	125,000.000 1.050	171,339.415 7,261.332 178,600.747	 \$7,624.40	 \$187,530.78
0410	169-0015	DRY DETENTION BASIN, NO. -	EA	1.000 36400.000	.000 1.000 1.000	 \$36,400.00	 \$36,400.00
Category Amount:						\$58,273.43	\$657,888.45
Category Number: 0300 ROADWAY							
0420	163-0240	MULCH	TN	5,000.000 53.500	801.270 3.650 804.920	 \$195.28	 \$43,063.22

Rpt-ID: RCPEsprj

Georgia

Date: 11/12/2025

User: C0004164

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0042

Pay Period: 10/01/2025
to 10/31/2025

Project Number 0013615

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
	Category Number:	0300 ROADWAY					
0430	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	25.000	20.250		
				838.000	3.750		
					24.000	\$3,142.50	\$20,112.00
0435	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE	LF	8,096.000	3,724.500		
				15.000	48.000		
					3,772.500	\$720.00	\$56,587.50
0440	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA	EA	75.000	62.250		
		/SAND BAGS		502.000	7.750		
					70.000	\$3,890.50	\$35,140.00
0445	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DA	LF	21,320.000	9,444.069		
				14.000	607.879		
					10,051.948	\$8,510.31	\$140,727.27
0455	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T	EA	1.000	.750		
				52900.000	.250		
					1.000	\$13,225.00	\$52,900.00
		STA 328+00 RT					
0650	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	41.000		
				9710.000	1.000		
					42.000	\$9,710.00	\$407,820.00
0660	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	100,000.000	81,629.350		
				3.650	573.375		
					82,202.725	\$2,092.82	\$300,039.95
0725	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T	EA	1.000	.750		
				47500.000	.250		
					1.000	\$11,875.00	\$47,500.00
		STA 756+00 RT					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/12/2025

User: C0004164

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0042

Pay Period: 10/01/2025

to 10/31/2025

Project Number 0013615

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 ROADWAY							
0730	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000	.750		
				49500.000	.250		
		STA 715+50 RT			1.000	\$12,375.00	\$49,500.00
Category Amount:						\$65,736.41	\$1,153,389.94
Category Number: 0100 ROADWAY							
0945	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,841.000	1,680.200		
				66.750	201.000		
					1,881.200	\$13,416.75	\$125,570.10
0955	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	11,161.000	9,467.040		
				53.250	209.300		
					9,676.340	\$11,145.23	\$515,265.11
0960	550-3630	SAFETY END SECTION 30 IN, SIDE DRAIN, 6:1 S EA		24.000	20.000		
				1770.000	2.000		
					22.000	\$3,540.00	\$38,940.00
0995	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS EA		1.000	1.000		
				2460.000	1.000		
		360+00			2.000	\$2,460.00	\$4,920.00
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	461,877.170		
				1.000	19,707.100		
		(IN#9)			481,584.270	\$19,707.10	\$481,584.27
9025	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	.000	.000		
				37.000	94.556		
					94.556	\$3,498.57	\$3,498.57
9030	610-6015	ITEM ADDED BY SUPPLEMENTAL AGREEMENT REM DROP INLET	EA	.000	.000		
				7880.000	1.000		
					1.000	\$7,880.00	\$7,880.00
ITEM ADDED BY SUPPLEMENTAL AGREEMENT							
Category Amount:						\$61,647.65	\$1,177,658.05
Project Total Amount:						\$1,670,691.19	\$48,539,396.49

Rpt-ID: RCPESPRJ

Georgia

Date: 11/12/2025

User: C0004164

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0042

Pay Period: 10/01/2025
to 10/31/2025
