

Rpt-ID: RCPESPRJ

Georgia

Date: 12/03/2025

User: C0004164

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0043

Pay Period: 11/01/2025
to 11/30/2025

Contract Location:

US 144/SR 24 BEGINNING AT THE EATONTON BYPASS AND
TO THE MORGAN COUNTY LINE.

Time Allowed: 1438 Days

Elapsed Calender Days: 1337 Days

Percent Time: 92.98

District: 2

Area: 01

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 12/17/2021

Date Awarded: 12/31/2021

Date Contract Executed: 03/29/2022

Date Notice to Proceed: 04/04/2022

Date Work Began: 04/07/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/11/2026

SNELLVILLE GA 30078-2233

Phone: 7709850600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$60,846,552.94

Original Contract Amount \$56,987,956.28

Funds Available \$10,760,538.10

Percent Complete 82.26%

Counties:

Putnam

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013615	\$60,846,552.93	\$56,987,956.27	\$10,760,538.09	82.32%	\$1,511,698.55

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/03/2025

User: C0004164

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0043

Pay Period: 11/01/2025
to 11/30/2025

Project Number: 0013615 US 129/US 441/SR 24 - WIDENING

Federal State Project Number: 0013615

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$50,051,095.04	\$48,539,396.49	\$1,511,698.55
Total Earnings	\$50,051,095.04	\$48,539,396.49	\$1,511,698.55
Stockpiled Materials	\$34,919.80	\$34,919.80	\$0.00
Gross Earnings	\$50,086,014.84	\$48,574,316.29	\$1,511,698.55
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$50,086,014.84	\$48,574,316.29	

Total Payable: **\$1,511,698.55**

Rpt-ID: RCPEsprj

Georgia

Date: 12/03/2025

User: C0004164

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0043

Pay Period: 11/01/2025
to 11/30/2025

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0025	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	165.000	.000		
				60.250	62.500		
					62.500	\$3,765.63	\$3,765.63
0030	441-3999	CONCRETE V GUTTER	LF	17,042.000	16,699.000		
				19.500	.000		
					16,699.000	\$.00	\$325,630.50
0065	318-3000	AGGR SURF CRS	TN	4,000.000	9,350.300		
				39.500	46.110		
					9,396.410	\$1,821.35	\$371,158.20
0100	310-1101	GR AGGR BASE CRS, INCL MATL	TN	299,806.000	294,684.480		
				35.000	4,447.870		
					299,132.350	\$155,675.45	\$10,469,632.25
0105	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		109,991.000	100,092.678		
		TL & H LIME		84.500	2,326.950		
					102,419.628	\$196,627.28	\$8,654,458.57
0110	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		42,937.000	5,786.050		
		MATL & H LIME		92.750	2,607.780		
					8,393.830	\$241,871.60	\$778,527.73
0115	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		59,095.000	56,583.430		
		L & H LIME		89.250	5,737.670		
					62,321.100	\$512,087.05	\$5,562,158.18
0120	413-0750	TACK COAT	GL	98,599.000	30,927.000		
				2.850	3,229.000		
					34,156.000	\$9,202.65	\$97,344.60
0130	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		7,540.000	5,103.120		
				101.000	336.770		
					5,439.890	\$34,013.77	\$549,428.89

Rpt-ID: RCPEsprj

Georgia

Date: 12/03/2025

User: C0004164

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0043

Pay Period: 11/01/2025
to 11/30/2025

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0135	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TYPICAL BITUM MATL & H LIME		1,713.000	249.690		
				105.000	.000		
					249.690	\$.00	\$26,217.45
0140	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	29.100	23.360		
				1650.000	.000		
					23.360	\$.00	\$38,544.00
0180	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	1,233.000	1,128.200		
				84.750	8.000		
					1,136.200	\$678.00	\$96,292.95
0230	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	15.000	15.000		
				1230.000	1.000		
					16.000	\$1,230.00	\$19,680.00
0240	668-2100	DROP INLET, GP 1	EA	155.000	125.500		
				3760.000	8.000		
					133.500	\$30,080.00	\$501,960.00
0250	441-0740	CONCRETE MEDIAN, 4 IN	SY	6,547.000	4,906.462		
				38.000	591.281		
					5,497.743	\$22,468.68	\$208,914.23
0320	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,248.000	174.340		
				76.000	.000		
					174.340	\$.00	\$13,249.84
0355	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	2.000		
				3390.000	.000		
					2.000	\$.00	\$6,780.00

Category Amount: \$1,209,521.46 \$27,723,743.02

Rpt-ID: RCPESPRJ

Georgia

Date: 12/03/2025

User: C0004164

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0043

Pay Period: 11/01/2025

to 11/30/2025

Project Number 0013615

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0400 ROADWAY							
0365	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,970.650 47.500	1,448.117 41.457 1,489.574	\$1,969.21	\$70,754.77
0370	603-7000	PLASTIC FILTER FABRIC	SY	2,019.610 4.800	1,454.885 41.457 1,496.342	\$198.99	\$7,182.44
0375	700-6910	PERMANENT GRASSING	AC	343.000 1020.000	254.708 5.508 260.216	\$5,618.16	\$265,420.32
0385	700-8000	FERTILIZER MIXED GRADE	TN	550.000 1070.000	91.950 4.650 96.600	\$4,975.50	\$103,362.00
0395	716-2000	EROSION CONTROL MATS, SLOPES	SY	125,000.000 1.050	178,600.747 26,661.567 205,262.314	\$27,994.65	\$215,525.43
0400	711-0100	TURF REINFORCING MATTING, TP 1	SY	450.000 10.750	.000 3,083.480 3,083.480	\$33,147.41	\$33,147.41
Category Amount:						\$73,903.92	\$695,392.37
Category Number: 0300 ROADWAY							
0415	163-0232	TEMPORARY GRASSING	AC	175.000 429.000	236.757 14.929 251.686	\$6,404.54	\$107,973.29
0420	163-0240	MULCH	TN	5,000.000 53.500	804.920 45.120 850.040	\$2,413.92	\$45,477.14

Rpt-ID: RCPEsprj

Georgia

Date: 12/03/2025

User: C0004164

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0043

Pay Period: 11/01/2025
to 11/30/2025

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0300 ROADWAY							
0435	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		8,096.000	3,772.500		
				15.000	20.000		
					3,792.500	\$300.00	\$56,887.50
0440	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA		75.000	70.000		
		/SAND BAGS		502.000	6.000		
					76.000	\$3,012.00	\$38,152.00
0450	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000	.750		
				43900.000	.250		
		STA 707+00 LT			1.000	\$10,975.00	\$43,900.00
0460	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000	.750		
				49300.000	.250		
		STA 617+00 LT			1.000	\$12,325.00	\$49,300.00
0495	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000	.750		
				56500.000	.250		
		STA 427+00 RT			1.000	\$14,125.00	\$56,500.00
0500	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000	.750		
				39600.000	.250		
		STA 411+00 RT			1.000	\$9,900.00	\$39,600.00
0505	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000	.750		
				43600.000	.250		
		STA 408+00 RT			1.000	\$10,900.00	\$43,600.00
0650	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	42.000		
				9710.000	1.000		
					43.000	\$9,710.00	\$417,530.00
0660	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	100,000.000	82,202.725		
				3.650	625.500		
					82,828.225	\$2,283.08	\$302,323.02

Rpt-ID: RCPESPRJ

Georgia

Date: 12/03/2025

User: C0004164

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0043

Pay Period: 11/01/2025
to 11/30/2025

Project Number 0013615

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 ROADWAY							
0710	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000	.750		
				37100.000	.250		
		STA 135+50 RT (UNION CHAPEL)			1.000	\$9,275.00	\$37,100.00
0715	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000	.750		
				118000.000	.250		
		STA 380+00 LT			1.000	\$29,500.00	\$118,000.00
0720	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000	.750		
				63700.000	.250		
		STA 126+00 LT (HARMONY)			1.000	\$15,925.00	\$63,700.00
0735	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000	.750		
				37100.000	.250		
		STA 691+00 RT			1.000	\$9,275.00	\$37,100.00
0740	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000	.750		
				36900.000	.250		
		STA 671+50 RT			1.000	\$9,225.00	\$36,900.00
Category Amount:						\$155,548.54	\$1,494,042.95
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	481,584.270		
				1.000	28,624.740		
		(IN#9)			510,209.010	\$28,624.74	\$510,209.01
9025	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	.000	94.556		
				37.000	1,191.889		
					1,286.445	\$44,099.89	\$47,598.47
ITEM ADDED BY SUPPLEMENTAL AGREEMENT							
Category Amount:						\$72,724.63	\$557,807.48
Project Total Amount:						\$1,511,698.55	\$50,051,095.04