

Rpt-ID: RCPESPRJ

Georgia

Date: 01/27/2026

User: C0004164

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0044

Pay Period: 12/01/2025
to 12/31/2025

Contract Location:

US 144/SR 24 BEGINNING AT THE EATONTON BYPASS AND
TO THE MORGAN COUNTY LINE.

Time Allowed: 1438 Days

Elapsed Calender Days: 1368 Days

Percent Time: 95.13

District: 2

Area: 01

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 12/17/2021

Date Awarded: 12/31/2021

Date Contract Executed: 03/29/2022

Date Notice to Proceed: 04/04/2022

Date Work Began: 04/07/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/11/2026

SNELLVILLE GA 30078-2233

Phone: 7709850600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$60,846,552.94

Original Contract Amount \$56,987,956.28

Funds Available \$10,266,595.34

Percent Complete 83.07%

Counties:

Putnam

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013615	\$60,846,552.93	\$56,987,956.27	\$10,266,595.33	83.13%	\$493,942.76

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/27/2026

User: C0004164

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0044

Pay Period: 12/01/2025
to 12/31/2025

Project Number: 0013615 US 129/US 441/SR 24 - WIDENING

Federal State Project Number: 0013615

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$50,545,037.80	\$50,051,095.04	\$493,942.76
Total Earnings	\$50,545,037.80	\$50,051,095.04	\$493,942.76
Stockpiled Materials	\$34,919.80	\$34,919.80	\$0.00
Gross Earnings	\$50,579,957.60	\$50,086,014.84	\$493,942.76
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$50,579,957.60	\$50,086,014.84	

Total Payable: **\$493,942.76**

Rpt-ID: RCPEsprj

Georgia

Date: 01/27/2026

User: C0004164

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0044

Pay Period: 12/01/2025
to 12/31/2025

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0025	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	165.000	62.500		
				60.250	.000		
					62.500	\$.00	\$3,765.63
0030	441-3999	CONCRETE V GUTTER	LF	17,042.000	16,699.000		
				19.500	.000		
					16,699.000	\$.00	\$325,630.50
0100	310-1101	GR AGGR BASE CRS, INCL MATL	TN	299,806.000	299,132.350		
				35.000	35.580		
					299,167.930	\$1,245.30	\$10,470,877.55
0105	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		109,991.000	102,419.630		
		TL & H LIME		84.500	.000		
					102,419.630	\$.00	\$8,654,458.74
0110	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		42,937.000	8,393.830		
		MATL & H LIME		92.750	4,560.740		
					12,954.570	\$423,008.64	\$1,201,536.37
0115	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		59,095.000	62,321.100		
		L & H LIME		89.250	.000		
					62,321.100	\$.00	\$5,562,158.18
0120	413-0750	TACK COAT	GL	98,599.000	34,156.000		
				2.850	3,945.000		
					38,101.000	\$11,243.25	\$108,587.85
0130	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		7,540.000	5,439.890		
				101.000	17.960		
					5,457.850	\$1,813.96	\$551,242.85
0135	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		1,713.000	249.690		
		L BITUM MATL & H LIME		105.000	.000		
					249.690	\$.00	\$26,217.45

Rpt-ID: RCPESPRJ

Georgia

Date: 01/27/2026

User: C0004164

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0044

Pay Period: 12/01/2025
to 12/31/2025

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0140	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	29.100	23.360		
				1650.000	.000		
					23.360	\$.00	\$38,544.00
0195	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		130.000	118.000		
				651.000	2.000		
					120.000	\$1,302.00	\$78,120.00
0200	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,807.000	2,755.800		
				46.000	40.100		
					2,795.900	\$1,844.60	\$128,611.40
0240	668-2100	DROP INLET, GP 1	EA	155.000	133.500		
				3760.000	.000		
					133.500	\$.00	\$501,960.00
0320	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,248.000	174.340		
				76.000	.000		
					174.340	\$.00	\$13,249.84
0355	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	2.000		
				3390.000	.000		
					2.000	\$.00	\$6,780.00
Category Amount:						\$440,457.75	\$27,671,740.36
Category Number: 0400		ROADWAY					
0365	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,970.650	1,489.574		
				47.500	34.800		
					1,524.374	\$1,653.00	\$72,407.77
0370	603-7000	PLASTIC FILTER FABRIC	SY	2,019.610	1,496.342		
				4.800	34.800		
					1,531.142	\$167.04	\$7,349.48

Rpt-ID: RCPESPRJ

Georgia

Date: 01/27/2026

User: C0004164

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0044

Pay Period: 12/01/2025
to 12/31/2025

Project Number 0013615

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0400 ROADWAY							
0375	700-6910	PERMANENT GRASSING	AC	343.000 1020.000	260.216 .000 260.216	\$0.00	\$265,420.32
0385	700-8000	FERTILIZER MIXED GRADE	TN	550.000 1070.000	96.600 .000 96.600	\$0.00	\$103,362.00
0395	716-2000	EROSION CONTROL MATS, SLOPES	SY	125,000.000 1.050	205,262.314 4,828.400 210,090.714	\$5,069.82	\$220,595.25
0400	711-0100	TURF REINFORCING MATTING, TP 1	SY	450.000 10.750	3,083.480 2,188.870 5,272.350	\$23,530.35	\$56,677.76
Category Amount:						\$30,420.21	\$725,812.58
Category Number: 0300 ROADWAY							
0415	163-0232	TEMPORARY GRASSING	AC	175.000 429.000	251.686 2.723 254.409	\$1,168.17	\$109,141.46
0420	163-0240	MULCH	TN	5,000.000 53.500	850.040 14.100 864.140	\$754.35	\$46,231.49
0650	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 9710.000	43.000 1.000 44.000	\$9,710.00	\$427,240.00
Category Amount:						\$11,632.52	\$582,612.95

Rpt-ID: RCPEsprj

Georgia

Date: 01/27/2026

User: C0004164

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA2102167-0

Estimate Number: 0044

Pay Period: 12/01/2025
to 12/31/2025

Project Number 0013615

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	510,209.010		
				1.000	11,432.280		
					521,641.290	\$11,432.28	\$521,641.29
		(IN#9)					
					Category Amount:	\$11,432.28	\$521,641.29
					Project Total Amount:	\$493,942.76	\$50,545,037.80