

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2023

User: C0009648

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA2200983-0

Estimate Number: 0015

Pay Period: 07/01/2023
to 07/31/2023

Contract Location:

SR 281 OVER BROAD RIVER.

Time Allowed: 736 Days

Elapsed Calender Days: 440 Days

Percent Time: 59.78

District: 1

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 01/21/2022

Date Awarded: 02/04/2022

Date Contract Executed: 03/15/2022

Date Notice to Proceed: 05/18/2022

SNELLVILLE GA 30078-0306

Date Work Began: 06/06/2022

Phone: (770)985-0600

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/22/2024

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$4,929,399.75

Original Contract Amount \$4,784,619.15

Funds Available \$57,203.73

Percent Complete 98.84%

Counties:

Madison

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013997	\$4,929,399.75	\$4,784,619.15	\$57,203.73	98.84%	\$365.40

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2023

User: C0009648

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA2200983-0

Estimate Number: 0015

Pay Period: 07/01/2023
to 07/31/2023

Project Number: 0013997 SR 281 - CNST OF A BRIDGE

Federal State Project Number: 0013997

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$4,872,196.02	\$4,871,830.62	\$365.40
Total Earnings	\$4,872,196.02	\$4,871,830.62	\$365.40
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,872,196.02	\$4,871,830.62	\$365.40
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$24,000.00	\$24,000.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$24,000.00)	(\$24,000.00)	\$0.00
Total:	\$4,872,196.02	\$4,871,830.62	

Total Payable: **\$365.40**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2023

User: C0009648

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA2200983-0

Estimate Number: 0015

Pay Period: 07/01/2023
to 07/31/2023

Project Number 0013997

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 Pavement							
0065	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN BITUM MATL & H LIME		330.000 116.000	329.560 .000 329.560	\$0.00	\$38,228.96
0070	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		325.000 106.000	285.760 .000 285.760	\$0.00	\$30,290.56
0075	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		380.000 108.000	555.050 .000 555.050	\$0.00	\$59,945.40
0085	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	176.000 80.000	257.280 .000 257.280	\$0.00	\$20,582.40
0090	433-1000	REINF CONC APPROACH SLAB	SY	288.000 251.000	281.330 .000 281.330	\$0.00	\$70,613.83
Category Amount:						\$0.00	\$219,661.15
Category Number: 0200 Drainage							
0105	441-0302	CONC SPILLWAY, TP 2	EA	2.000 2330.000	2.000 .000 2.000	\$0.00	\$4,660.00
Category Amount:						\$0.00	\$4,660.00
Category Number: 0300 Temp EC							
0140	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		1,250.000 0.100	1,523.000 284.000 1,807.000	\$28.40	\$180.70

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2023

User: C0009648

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA2200983-0

Estimate Number: 0015

Pay Period: 07/01/2023
to 07/31/2023

Project Number 0013997

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 Temp EC							
0150	167-1500	WATER QUALITY INSPECTIONS	MO	30.000 337.000	13.000 1.000 14.000	\$337.00	\$4,718.00
Category Amount:						\$365.40	\$4,898.70
Category Number: 0801 BRIDGE NO. 1 - OVER BROAD RIVER							
0265	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 792800.000	1.000 .000 1.000	\$0.00	\$792,800.00
0270	500-2100	CONCRETE BARRIER	LF	848.000 102.000	848.000 .000 848.000	\$0.00	\$86,496.00
0275	500-3002	CLASS AA CONCRETE	CY	240.000 873.000	240.300 .000 240.300	\$0.00	\$209,781.90
0280	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - 1	LF	2,133.000 497.000	2,133.350 .000 2,133.350	\$0.00	\$1,060,274.95
Category Amount:						\$0.00	\$2,149,352.85
Project Total Amount:						\$365.40	\$4,872,196.02