

Rpt-ID: RCPESPRJ

Georgia

Date: 04/14/2025

User: 01041894

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA2200984-0

Estimate Number: 0011

Pay Period: 01/01/2024
to 04/12/2025

Contract Location:

SR 128 OVER HORSE CREEK.

Time Allowed: 482 Days

Elapsed Calender Days: 482 Days

Percent Time: 100.00

District: 3

Area: 03

Contractor:

JUNIPER HOLDINGS, INC
P. O. BOX 12266

Date Let: 01/21/2022

Date Awarded: 02/04/2022

Date Contract Executed: 03/15/2022

Date Notice to Proceed: 08/12/2022

COLUMBUS GA 31917-2266

Date Work Began: 09/19/2022

Phone: (706)563-7959

Date Time Stopped: 12/06/2023

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 12/06/2023

Surety Co: WESTFIELD INSURANCE COMPANY OF OHIO

Current Contract Amount \$3,505,177.99

Original Contract Amount \$3,464,815.68

Funds Available \$124,599.35

Percent Complete 96.45%

Counties:

Macon

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014169	\$3,505,177.99	\$3,464,815.68	\$124,599.35	96.45%	\$58,599.01

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/14/2025

User: 01041894

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA2200984-0

Estimate Number: 0011

Pay Period: 01/01/2024
to 04/12/2025

Project Number: 0014169 SR 128 - CNST OF A BRIDGE

Federal State Project Number: 0014169

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$3,380,578.64	\$3,321,979.63	\$58,599.01
Total Earnings	\$3,380,578.64	\$3,321,979.63	\$58,599.01
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,380,578.64	\$3,321,979.63	\$58,599.01
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,380,578.64	\$3,321,979.63	
		Total Payable:	\$58,599.01

Rpt-ID: RCPEsprj

Georgia

Date: 04/14/2025

User: 01041894

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA2200984-0

Estimate Number: 0011

Pay Period: 01/01/2024
to 04/12/2025

Project Number 0014169

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0015	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000	.650		
				85000.000	.350		
					1.000	\$29,750.00	\$85,000.00
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		395.000	238.430		
				115.000	.000		
					238.430	\$.00	\$27,419.45
0040	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		558.000	566.960		
		BITUM MATL & H LIME		87.230	.000		
					566.960	\$.00	\$49,455.92
0045	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		917.000	1,074.110		
		TL & H LIME		82.860	.000		
					1,074.110	\$.00	\$89,000.75
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		611.000	636.080		
		L & H LIME		68.910	.000		
					636.080	\$.00	\$43,832.27
0065	433-1000	REINF CONC APPROACH SLAB	SY	254.000	246.670		
				190.000	.000		
					246.670	\$.00	\$46,867.30
0070	441-0050	CONC SLOPE DRAIN	SY	8.000	8.000		
				500.000	.000		
					8.000	\$.00	\$4,000.00
0075	441-0303	CONC SPILLWAY, TP 3	EA	1.000	1.000		
				2750.000	.000		
					1.000	\$.00	\$2,750.00
0085	456-2015	INDENTATION RUMBLE STRIPS - GROUND-IN-PL GLM		1.000	.000		
				7.500	1.000		
					1.000	\$7.50	\$7.50

Rpt-ID: RCPEsprj

Georgia

Date: 04/14/2025

User: 01041894

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA2200984-0

Estimate Number: 0011

Pay Period: 01/01/2024
to 04/12/2025

Project Number 0014169

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0090	456-2025	INDENTATION CENTERLINE RUMBLE STRIPS-GF GLM		1.000	.000		
		UOUS)		750.000	1.000		
					1.000	\$750.00	\$750.00
Category Amount:						\$30,507.50	\$349,083.19
Category Number: 0400 Erosion Control Items							
0160	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA		38.000	25.000		
		/SAND BAGS		450.000	7.000		
					32.000	\$3,150.00	\$14,400.00
0165	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		3,000.000	1,112.750		
				7.000	234.250		
					1,347.000	\$1,639.75	\$9,429.00
0170	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		11.000	6.000		
				550.000	2.000		
					8.000	\$1,100.00	\$4,400.00
0175	163-0543	CONSTRUCT AND REMOVE STONE FILTER BER LF		100.000	50.750		
				76.030	.250		
					51.000	\$19.01	\$3,877.53
0220	167-1500	WATER QUALITY INSPECTIONS	MO	18.000	16.000		
				850.000	2.000		
					18.000	\$1,700.00	\$15,300.00
0230	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	8,500.000	4,077.000		
				3.750	1,359.000		
					5,436.000	\$5,096.25	\$20,385.00
0250	700-6910	PERMANENT GRASSING	AC	6.000	.000		
				2000.000	4.251		
					4.251	\$8,502.00	\$8,502.00
Category Amount:						\$21,207.01	\$76,293.53

Rpt-ID: RCPESPRJ

Georgia

Date: 04/14/2025

User: 01041894

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3CBA2200984-0

Estimate Number: 0011

Pay Period: 01/01/2024
to 04/12/2025

Project Number 0014169

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0600		Signing and Marking Items					
0285	636-2070	GALV STEEL POSTS, TP 7	LF	54.000	53.500		
				9.000	.500		
					54.000	\$4.50	\$486.00
0315	657-1085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF E), TP PB		360.000	.000		
				10.000	344.000		
					344.000	\$3,440.00	\$3,440.00
0320	657-6085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF OW), TP PB		360.000	.000		
				10.000	344.000		
					344.000	\$3,440.00	\$3,440.00
Category Amount:						\$6,884.50	\$7,366.00
Category Number: 0801		BRIDGE NO. 1 - OVER HORSE CREEK					
0340	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				650000.000	.000		
					1.000	\$.00	\$650,000.00
	1						
0345	500-2100	CONCRETE BARRIER	LF	346.000	346.000		
				75.000	.000		
					346.000	\$.00	\$25,950.00
0350	500-3002	CLASS AA CONCRETE	CY	162.000	162.300		
				2200.000	.000		
					162.300	\$.00	\$357,060.00
0355	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	382.000	381.660		
				140.000	.000		
					381.660	\$.00	\$53,432.40
	1						
0360	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	492.000	491.930		
				300.000	.000		
					491.930	\$.00	\$147,579.00
	1						

Rpt-ID: RCPESPRJ

Georgia

Date: 04/14/2025

User: 01041894

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA2200984-0

Estimate Number: 0011

Pay Period: 01/01/2024
to 04/12/2025

Project Number 0014169

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
Category Number:		0801	BRIDGE NO. 1 - OVER HORSE CREEK				
0375 520-2214	PILING, PSC, 14 IN SQ	LF	1,090.000	1,180.570	\$.00	\$118,057.00	
			100.000	.000			
				1,180.570			
9005 520-2214	PILING, PSC, 14 IN SQ	LF	.000	446.930	\$.00	\$33,519.75	
			75.000	.000			
				446.930			
	PILING, PSC, 14 IN SQ - 75% CUTOFF ALLOWANCE						
	Category Amount:					\$0.00	\$1,385,598.15
Project Total Amount:					\$58,599.01	\$3,380,578.64	