

Rpt-ID: RCPESPRJ

Georgia

Date: 09/11/2023

User: arichard

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3CBA2200993-0

Estimate Number: 0015

Pay Period: 07/06/2023

to 09/11/2023

Contract Location:

SR 22 AT SR 85.

Time Allowed: 392 **Days**

Elapsed Calender Days: 375 **Days**

Percent Time: 95.66

District: 3

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 01/21/2022

Date Awarded: 02/04/2022

Date Contract Executed: 03/16/2022

Date Notice to Proceed: 03/22/2022

MARIETTA GA 30061-0970

Date Work Began: 05/18/2022

Phone: (770)422-7520

Date Time Stopped: 03/31/2023

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 04/17/2023

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$1,284,608.94

Original Contract Amount \$1,234,643.51

Funds Available \$74,184.58

Percent Complete 94.23%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0016440	\$1,284,608.94	\$1,234,643.51	\$74,184.58	94.23%	\$24,020.76

Chief Engineer

Estimate Summary By Project

Contract ID: B3CBA2200993-0

Estimate Number: 0015

Pay Period: 07/06/2023

to 09/11/2023

Project Number: 0016440 SR 22 - BRGE REHAB

Federal State Project Number: 0016440

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$1,210,424.36	\$1,186,403.60	\$24,020.76
Total Earnings	\$1,210,424.36	\$1,186,403.60	\$24,020.76
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,210,424.36	\$1,186,403.60	\$24,020.76
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,210,424.36	\$1,186,403.60	

Total Payable:	\$24,020.76
-----------------------	--------------------

Estimate Summary By Project

Contract ID: B3CBA2200993-0

Estimate Number: 0015

Pay Period: 07/06/2023

to 09/11/2023

Project Number 0016440

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0025	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		329.000 100.770	394.830 .000 394.830	\$0.00	\$39,787.02
0030	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		1,092.000 97.850	1,061.850 .000 1,061.850	\$0.00	\$103,902.02
0050	441-0104	CONC SIDEWALK, 4 IN	SY	4.000 66.000	8.000 .000 8.000	\$0.00	\$528.00
0055	441-0748	CONCRETE MEDIAN, 6 IN	SY	226.000 83.000	184.240 .000 184.240	\$0.00	\$15,291.92
0060	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	857.000 32.000	940.000 .000 940.000	\$0.00	\$30,080.00

Category Amount: \$0.00 \$189,588.96

Category Number: 0610 ROADWAY							
0180	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	73.000 7.500	85.419 22.832 108.251	\$171.24	\$811.88
0230	657-4999	PREFORMED PLASTIC PAVEMENT MARKING, C(SY TP PB		87.000 45.000	92.000 5.000 97.000	\$225.00	\$4,365.00

Category Amount: \$396.24 \$5,176.88

Estimate Summary By Project

Contract ID: B3CBA2200993-0

Estimate Number: 0015

Pay Period: 07/06/2023

to 09/11/2023

Project Number 0016440

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0235	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		118.000 127.450	188.430 .000 188.430	\$0.00	\$24,015.40
Category Amount:						\$0.00	\$24,015.40
Category Number: 0200 ROADWAY							
0250	668-2100	DROP INLET, GP 1	EA	1.000 3500.000	1.000 .000 1.000	\$0.00	\$3,500.00
Category Amount:						\$0.00	\$3,500.00
Category Number: 0110 ROADWAY							
0275	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	23.000 336.540	11.880 .000 11.880	\$0.00	\$3,998.10
Category Amount:						\$0.00	\$3,998.10
Category Number: 0610 ROADWAY							
0285	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	769.000 7.500	693.522 103.328 796.850	\$774.96	\$5,976.38
Category Amount:						\$774.96	\$5,976.38
Category Number: 0200 ROADWAY							
0315	441-0050	CONC SLOPE DRAIN	SY	48.000 110.000	17.380 .000 17.380	\$0.00	\$1,911.80
0320	441-0303	CONC SPILLWAY, TP 3	EA	3.000 2300.000	3.000 .000 3.000	\$0.00	\$6,900.00
Category Amount:						\$0.00	\$8,811.80

Estimate Summary By Project

Contract ID: B3CBA2200993-0

Estimate Number: 0015

Pay Period: 07/06/2023
to 09/11/2023

Project Number 0016440

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
9005	004-0012	EXTRA WORK - 6 x 40 loop detector left off the plans	EA	.000 3602.330	.000 2.000 2.000	\$7,204.66	\$7,204.66
9040	004-0012	EXTRA WORK - JUNCTION BOX A-1	EA	.000 3196.670	.000 1.000 1.000	\$3,196.67	\$3,196.67
9045	004-0012	EXTRA WORK - ADA RAMP ADDITION	EA	.000 2073.980	.000 5.000 5.000	\$10,369.90	\$10,369.90
9050	004-0012	EXTRA WORK - RECONSTRUCT DROP INLET	EA	.000 2078.330	.000 1.000 1.000	\$2,078.33	\$2,078.33
Category Amount:						\$22,849.56	\$22,849.56
Project Total Amount:						\$24,020.76	\$1,210,424.36