

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2026

User: 01082928

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA2201364-0

Estimate Number: 0023

Pay Period: 09/01/2025
to 01/05/2026

Contract Location:

US 221/US 319/SR 78/SR 171 OVER WILLIAMSON SWAMP C

Time Allowed:

489 Days

Elapsed Calender Days:

1062 Days

Percent Time:

217.18

District: 2

Area: 03

Contractor:

CLEARWATER CONSTRUCTION, INC.
1040 PERRY HIGHWAY

Date Let:

03/18/2022

Date Awarded:

04/01/2022

Date Contract Executed:

07/02/2022

Date Notice to Proceed:

07/07/2022

Date Work Began:

09/06/2022

Date Time Stopped:

06/02/2025

Date Accepted:

00/00/0000

Adjusted Completion Date:

11/07/2023

MERCER

PA 16137

Phone:

Escrow Agent:

Surety Co: QBE Insurance Corporation

Current Contract Amount \$6,948,847.93

Original Contract Amount \$6,894,908.45

Funds Available \$418,516.84

Percent Complete 96.40%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015554	\$6,948,847.93	\$6,894,908.45	\$418,516.85	93.98%	\$-17,813.90

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2026

User: 01082928

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA2201364-0

Estimate Number: 0023

Pay Period: 09/01/2025
to 01/05/2026

Project Number: 0015554 US 221/US 319/ SR 78/SR 171 - BRDG REPLT

Federal State Project Number: 0015554

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$6,698,667.08	\$6,716,480.98	(\$17,813.90)
Total Earnings	\$6,698,667.08	\$6,716,480.98	(\$17,813.90)
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$6,698,667.08	\$6,716,480.98	(\$17,813.90)
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$501,501.00	\$509,684.00	(\$8,183.00)
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$669,837.00)	(\$678,020.00)	\$8,183.00
Total:	\$6,530,331.08	\$6,548,144.98	
		Total Payable:	(\$17,813.90)

Rpt-ID: RCPEsprj

Georgia

Date: 01/05/2026

User: 01082928

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA2201364-0

Estimate Number: 0023

Pay Period: 09/01/2025
to 01/05/2026

Project Number 0015554

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		437.000	18.800		
				160.000	.000		
					18.800	\$.00	\$3,008.00
0040	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		333.000	474.550		
		MATL & H LIME		175.000	.000		
					474.550	\$.00	\$83,046.25
0042	002-0012	REDUCTION OF PAY FOR -	EA	.000	.000		
				-17813.900	1.000		
					1.000	\$-17,813.90	(\$17,813.90)
		SA FOR REDUCTION IN PAY DUE TO FAILING BRIDGE RIDE QUALITY					
0045	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		596.000	327.940		
		TL & H LIME		160.000	.000		
					327.940	\$.00	\$52,470.40
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		174.000	449.140		
		L & H LIME		185.000	.000		
					449.140	\$.00	\$83,090.90
0065	433-1000	REINF CONC APPROACH SLAB	SY	283.340	280.000		
				220.000	.000		
					280.000	\$.00	\$61,600.00
0070	441-0301	CONC SPILLWAY, TP 1	EA	2.000	2.000		
				2500.000	.000		
					2.000	\$.00	\$5,000.00
0090	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	1.160	1.160		
				2000.000	.000		
					1.160	\$.00	\$2,320.00

Category Amount:

\$-17,813.90

\$272,721.65

Rpt-ID: RCPEsprj

Georgia

Date: 01/05/2026

User: 01082928

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA2201364-0

Estimate Number: 0023

Pay Period: 09/01/2025

to 01/05/2026

Project Number 0015554

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGE NO 1 - OVER WILLIAMSON SWAMP CREEK							
0450	547-2014	PILE ENCASEMENT, 14 IN PILE	LF	553.000	563.840		
				200.000	.000		
					563.840	\$0.00	\$112,768.00
0495	500-3002	CLASS AA CONCRETE	CY	258.000	257.900		
				1200.000	.000		
					257.900	\$0.00	\$309,480.00
0500	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				850000.000	.000		
					1.000	\$0.00	\$850,000.00
		1					
0505	500-2100	CONCRETE BARRIER	LF	1,128.000	1,128.000		
				75.000	.000		
					1,128.000	\$0.00	\$84,600.00
0510	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	400.000	401.340		
				235.000	.000		
					401.340	\$0.00	\$94,314.90
		1					
0515	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	3,029.000	3,033.350		
				225.000	.000		
					3,033.350	\$0.00	\$682,503.75
		1					
0520	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	485.000	484.170		
				285.000	.000		
					484.170	\$0.00	\$137,988.45
		1					
Category Amount:						\$0.00	\$2,271,655.10
Project Total Amount:						(\$17,813.90)	\$6,698,667.08