

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: C0004270

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA2201380-0

Estimate Number: 0022

Pay Period: 07/01/2024
to 07/31/2024

Contract Location:

EAST OF CHAMBERS BROOKS ROAD AND EXTENDING
WEST OF HELTON LANE.

Time Allowed: 853 Days
Elapsed Calender Days: 798 Days
Percent Time: 93.55

District: 2

Area: 01

Contractor:

PITTMAN CONSTRUCTION COMPANY
P. O. BOX 155

Date Let: 03/18/2022
Date Awarded: 04/06/2022
Date Contract Executed: 06/01/2022
Date Notice to Proceed: 05/26/2022
Date Work Began: 09/19/2022
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 09/24/2024

CONYERS GA 30012-0155
Phone: (770)922-8660

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$12,206,030.66

Original Contract Amount \$10,994,395.14

Funds Available \$3,633,282.19

Percent Complete 70.23%

Counties:

Washington

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015878	\$12,206,030.66	\$10,994,395.14	\$3,633,282.19	70.23%	\$546,208.37

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: C0004270

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA2201380-0

Estimate Number: 0022

Pay Period: 07/01/2024
to 07/31/2024

Project Number: 0015878 SR 24 - MAJOR WIDENING

Federal State Project Number: 0015878

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$8,572,748.47	\$8,026,540.10	\$546,208.37
Total Earnings	\$8,572,748.47	\$8,026,540.10	\$546,208.37
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$8,572,748.47	\$8,026,540.10	\$546,208.37
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$8,572,748.47	\$8,026,540.10	

Total Payable: **\$546,208.37**

Rpt-ID: RCPEsprj

Georgia

Date: 08/07/2024

User: C0004270

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA2201380-0

Estimate Number: 0022

Pay Period: 07/01/2024

to 07/31/2024

Project Number 0015878

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0100 ROADWAY							
0015	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		8,662.000	3,909.070		
		L & H LIME		100.100	1,213.160		
					5,122.230	\$121,437.32	\$512,735.22
0020	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		7,747.000	3,527.490		
		TL & H LIME		96.500	1,620.990		
					5,148.480	\$156,425.54	\$496,828.32
0025	413-0750	TACK COAT	GL	8,408.000	10,703.000		
				4.000	790.000		
					11,493.000	\$3,160.00	\$45,972.00
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	27,293.000	18,164.100		
				33.400	3,331.020		
					21,495.120	\$111,256.07	\$717,937.01
0040	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		24,345.000	26,029.570		
				103.950	.000		
					26,029.570	\$0.00	\$2,705,773.80
0050	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		23,146.000	1,498.000		
				1.000	664.000		
					2,162.000	\$664.00	\$2,162.00
0075	150-1000	TRAFFIC CONTROL -	LS	1.000	.895		
				188378.000	.013		
					.908	\$2,448.91	\$171,047.22
		0015878					
0095	210-0100	GRADING COMPLETE -	LS	1.000	.940		
				2694571.000	.020		
					.960	\$53,891.42	\$2,586,788.16
		0015878					
Category Amount:						\$449,283.26	\$7,239,243.73

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: C0004270

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA2201380-0

Estimate Number: 0022

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0015878

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0098	004-0022	EXTRA WORK -	LS	.000 30000.000	.000 1.000 1.000	 \$30,000.00	 \$30,000.00
Grading for Slope Stabilization Sta. 47+00 to 49+00 Lt. Item added by SA							
Category Amount:						\$30,000.00	\$30,000.00
Category Number: 0300 ROADWAY							
0135	167-1500	WATER QUALITY INSPECTIONS	MO	24.000 985.000	21.000 1.000 22.000	 \$985.00	 \$21,670.00
Category Amount:						\$985.00	\$21,670.00
Category Number: 0100 ROADWAY							
0142	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		.000 28.200	.000 180.000 180.000	 \$5,076.00	 \$5,076.00
ITEM ADDED BY SA							
Category Amount:						\$5,076.00	\$5,076.00
Category Number: 0300 ROADWAY							
0230	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		12.000 1220.000	13.000 .750 13.750	 \$915.00	 \$16,775.00
Category Amount:						\$915.00	\$16,775.00
Category Number: 0200 ROADWAY							
0255	500-3101	CLASS A CONCRETE	CY	226.000 1050.000	67.630 .000 67.630	 \$0.00	 \$71,011.50
0265	603-7000	PLASTIC FILTER FABRIC	SY	270.000 5.000	4.667 28.000 32.667	 \$140.00	 \$163.34
Category Amount:						\$140.00	\$71,174.84

Rpt-ID: RCPEsprj

Georgia

Date: 08/07/2024

User: C0004270

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3CBA2201380-0

Estimate Number: 0022

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0015878

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0268	600-0001	FLOWABLE FILL	CY	.000 538.000	.000 27.203 27.203	\$14,635.21	\$14,635.21
		Item added by SA					
Category Amount:						\$14,635.21	\$14,635.21
Category Number: 0200 ROADWAY							
0275	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	176.000 67.000	3.333 23.111 26.444	\$1,548.44	\$1,771.75
0305	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	30.000 315.400	20.000 3.000 23.000	\$946.20	\$7,254.20
0375	668-5000	JUNCTION BOX	EA	1.000 3875.000	1.250 .000 1.250	\$0.00	\$4,843.75
0380	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	720.000 45.360	450.300 56.000 506.300	\$2,540.16	\$22,965.77
0390	668-2100	DROP INLET, GP 1	EA	1.000 3875.000	3.000 .000 3.000	\$0.00	\$11,625.00
0395	668-6000	SPRING BOX	EA	1.000 3875.000	1.000 .000 1.000	\$0.00	\$3,875.00
Category Amount:						\$5,034.80	\$52,335.47
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	61,139.850 2,803.690 63,943.540	\$2,803.69	\$63,943.54
		(IN#9)					

Project Number 0015878

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9106	210-0250	UNDERCUT EXCAVATION	CY	.000	.000		
				24.700	1,511.555		
					1,511.555	\$37,335.41	\$37,335.41
		Item Added by SA					
Category Amount:						\$40,139.10	\$101,278.95
Project Total Amount:						\$546,208.37	\$8,572,748.47