

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: C0004270

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA2201380-0

Estimate Number: 0023

Pay Period: 08/01/2024
to 08/31/2024

Contract Location:

EAST OF CHAMBERS BROOKS ROAD AND EXTENDING
WEST OF HELTON LANE.

Time Allowed: 853 Days
Elapsed Calender Days: 829 Days
Percent Time: 97.19

District: 2

Area: 01

Contractor:

PITTMAN CONSTRUCTION COMPANY
P. O. BOX 155

Date Let: 03/18/2022
Date Awarded: 04/06/2022
Date Contract Executed: 06/01/2022
Date Notice to Proceed: 05/26/2022
Date Work Began: 09/19/2022
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 09/24/2024

CONYERS GA 30012-0155
Phone: (770)922-8660

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$12,206,030.66

Original Contract Amount \$10,994,395.14

Funds Available \$2,905,208.89

Percent Complete 76.20%

Counties:

Washington

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015878	\$12,206,030.66	\$10,994,395.14	\$2,905,208.89	76.20%	\$728,073.30

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: C0004270

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA2201380-0

Estimate Number: 0023

Pay Period: 08/01/2024
to 08/31/2024

Project Number: 0015878 SR 24 - MAJOR WIDENING

Federal State Project Number: 0015878

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$9,300,821.77	\$8,572,748.47	\$728,073.30
Total Earnings	\$9,300,821.77	\$8,572,748.47	\$728,073.30
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$9,300,821.77	\$8,572,748.47	\$728,073.30
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$9,300,821.77	\$8,572,748.47	
Total Payable:			\$728,073.30

Rpt-ID: RCPEsprj

Georgia

Date: 09/04/2024

User: C0004270

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA2201380-0

Estimate Number: 0023

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0015878

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0100 ROADWAY							
0015	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		8,662.000	5,122.230		
		L & H LIME		100.100	1,747.780		
					6,870.010	\$174,952.78	\$687,688.00
0020	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		7,747.000	5,148.480		
		TL & H LIME		96.500	1,647.300		
					6,795.780	\$158,964.45	\$655,792.77
0025	413-0750	TACK COAT	GL	8,408.000	11,493.000		
				4.000	909.000		
					12,402.000	\$3,636.00	\$49,608.00
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	27,293.000	21,495.120		
				33.400	3,208.290		
					24,703.410	\$107,156.89	\$825,093.89
0035	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	30,465.000	.000		
				3.150	704.000		
					704.000	\$2,217.60	\$2,217.60
0040	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		24,345.000	26,029.570		
				103.950	482.660		
					26,512.230	\$50,172.51	\$2,755,946.31
0050	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		23,146.000	2,162.000		
				1.000	2,950.000		
					5,112.000	\$2,950.00	\$5,112.00
0070	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	791.000	.000		
				98.000	673.372		
					673.372	\$65,990.46	\$65,990.46
0075	150-1000	TRAFFIC CONTROL -	LS	1.000	.908		
				188378.000	.044		
					.952	\$8,288.63	\$179,335.86
		0015878					

Rpt-ID: RCPEsprj

Georgia

Date: 09/04/2024

User: C0004270

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA2201380-0

Estimate Number: 0023

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0015878

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0095	210-0100	GRADING COMPLETE -	LS	1.000	.960		
				2694571.000	.010		
					.970	\$26,945.71	\$2,613,733.87
		0015878					
0120	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	10,000.000	1,796.500		
				34.250	603.500		
					2,400.000	\$20,669.88	\$82,200.00
Category Amount:						\$621,944.91	\$7,922,718.76
Category Number: 0300		ROADWAY					
0135	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	22.000		
				985.000	1.000		
					23.000	\$985.00	\$22,655.00
0160	163-0240	MULCH	TN	290.000	166.087		
				30.000	7.087		
					173.174	\$212.61	\$5,195.22
0190	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		3,950.000	1,860.225		
				9.500	104.250		
					1,964.475	\$990.38	\$18,662.51
0195	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	1,975.000	2,196.200		
				1.000	194.500		
					2,390.700	\$194.50	\$2,390.70
0200	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	16,636.000	13,123.875		
				4.100	129.000		
					13,252.875	\$528.90	\$54,336.79
0235	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	12.000	17.000		
				170.000	3.000		
					20.000	\$510.00	\$3,400.00
Category Amount:						\$3,421.39	\$106,640.22

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: C0004270

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3CBA2201380-0

Estimate Number: 0023

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0015878

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0200		ROADWAY					
0255	500-3101	CLASS A CONCRETE	CY	226.000	67.630		
				1050.000	.000		
					67.630	\$0.00	\$71,011.50
Category Amount:						\$0.00	\$71,011.50
Category Number: 0100		ROADWAY					
0268	600-0001	FLOWABLE FILL	CY	.000	27.203		
				538.000	16.000		
					43.203	\$8,608.00	\$23,243.21
		Item added by SA					
Category Amount:						\$8,608.00	\$23,243.21
Category Number: 0200		ROADWAY					
0305	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	30.000	23.000		
				315.400	1.000		
					24.000	\$315.40	\$7,569.60
0375	668-5000	JUNCTION BOX	EA	1.000	1.250		
				3875.000	.000		
					1.250	\$0.00	\$4,843.75
0380	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	720.000	506.300		
				45.360	66.000		
					572.300	\$2,993.76	\$25,959.53
0390	668-2100	DROP INLET, GP 1	EA	1.000	3.000		
				3875.000	.000		
					3.000	\$0.00	\$11,625.00
0395	668-6000	SPRING BOX	EA	1.000	1.000		
				3875.000	.000		
					1.000	\$0.00	\$3,875.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2024

User: C0004270

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA2201380-0

Estimate Number: 0023

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0015878

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0200 ROADWAY							
0400	573-2006	UNDDR PIPE INCL DRAINAGE AGGR, 6 IN	LF	2,200.000	1,315.000		
				54.650	60.000		
					1,375.000	\$3,279.00	\$75,143.75
Category Amount:						\$6,588.16	\$129,016.63
Category Number: 0100 ROADWAY							
0430	212-1000	GRANULAR EMBANKMENT, INCL MATL & HAUL	CY	4,500.000	3,538.719		
				62.000	1,290.674		
					4,829.393	\$80,021.79	\$299,422.37
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	63,943.540		
				1.000	3,022.030		
					66,965.570	\$3,022.03	\$66,965.57
		(IN#9)					
9106	210-0250	UNDERCUT EXCAVATION	CY	.000	1,511.555		
				24.700	180.851		
					1,692.406	\$4,467.02	\$41,802.43
		Item Added by SA					
Category Amount:						\$87,510.84	\$408,190.37
Project Total Amount:						\$728,073.30	\$9,300,821.77