

Rpt-ID: RCPESPRJ

Georgia

Date: 03/03/2023

User: C0005539

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA2201792-0

Estimate Number: 0002

Pay Period: 02/01/2023
to 02/28/2023

Contract Location:

BELL TELEPHONE RD (CR 293) OVER WHITEHEAD CREEK.

Time Allowed:

323 Days

Elapsed Calender Days:

170 Days

Percent Time:

52.63

District: 5

Area: 01

Contractor:

SOUTHERN CONCRETE CONSTRUCTION CO., INC.
P. O. BOX 50157

Date Let:

05/20/2022

Date Awarded:

06/03/2022

Date Contract Executed:

07/02/2022

Date Notice to Proceed:

09/12/2022

Date Work Began:

01/30/2023

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

07/31/2023

ALBANY

GA 31703-0157

Phone: (229)435-0786

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$1,759,935.88

Original Contract Amount \$1,745,132.82

Funds Available \$1,450,424.86

Percent Complete 17.59%

Counties:

Jeff Davis

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0017314	\$1,759,935.88	\$1,745,132.82	\$1,450,424.86	17.59%	\$249,183.60

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/03/2023

User: C0005539

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA2201792-0

Estimate Number: 0002

Pay Period: 02/01/2023
to 02/28/2023

Project Number: 0017314 BELL TELEPHONE RD (CR 293) - CNST OF A BRIDG

Federal State Project Number: 0017314

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$309,511.02	\$60,327.42	\$249,183.60
Total Earnings	\$309,511.02	\$60,327.42	\$249,183.60
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$309,511.02	\$60,327.42	\$249,183.60
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$309,511.02	\$60,327.42	

Total Payable: **\$249,183.60**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/03/2023

User: C0005539

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA2201792-0

Estimate Number: 0002

Pay Period: 02/01/2023
to 02/28/2023

Project Number 0017314

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	210-0100	GRADING COMPLETE -	LS	1.000	.250		
				150000.000	.150		
					.400	\$22,500.00	\$60,000.00
		0017314					
0010	150-1000	TRAFFIC CONTROL -	LS	1.000	.250		
				50000.000	.034		
					.284	\$1,700.00	\$14,200.00
		0017314					
Category Amount:						\$24,200.00	\$74,200.00
Category Number: 0300 Temporary Erosion Control							
0080	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	3,250.000	1,464.000		
				3.780	180.000		
					1,644.000	\$680.40	\$6,214.32
Category Amount:						\$680.40	\$6,214.32
Category Number: 0400 Permanent Erosion Control							
0130	163-0240	MULCH	TN	50.000	.000		
				25.000	.419		
					.419	\$10.48	\$10.48
Category Amount:						\$10.48	\$10.48
Category Number: 0801 BRIDGE NO. 1 - OVER WHITEHEAD CREEK							
0185	540-1101	REMOVAL OF EXISTING BR, STA NO -	LS	1.000	.000		
				260000.000	.500		
					.500	\$130,000.00	\$130,000.00
		13+00					
0225	520-2218	PILING, PSC, 18 IN SQ	LF	680.000	.000		
				110.000	130.417		
					130.417	\$14,345.87	\$14,345.87
0226	520-2218	PILING, PSC, 18 IN SQ	LF	.000	.000		
				82.500	32.083		
					32.083	\$2,646.85	\$2,646.85
		18 IN PSC PILE CUT OFF					

Rpt-ID: RCPESPRJ

Georgia

Date: 03/03/2023

User: C0005539

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA2201792-0

Estimate Number: 0002

Pay Period: 02/01/2023

to 02/28/2023

Project Number 0017314

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGE NO. 1 - OVER WHITEHEAD CREEK							
0230	520-3218	TEST PILE, PSC, 18 IN SQ	EA	2.000	.000		
				10000.000	2.000		
					2.000	\$20,000.00	\$20,000.00
0240	520-5000	PILOT HOLES	LF	254.000	.000		
				200.000	129.000		
					129.000	\$25,800.00	\$25,800.00
0245	523-1100	DYNAMIC PILE TEST	EA	2.000	.000		
				15000.000	2.000		
					2.000	\$30,000.00	\$30,000.00
Category Amount:						\$222,792.72	\$222,792.72
Category Number: 0300 Temporary Erosion Control							
0260	167-1500	WATER QUALITY INSPECTIONS	MO	12.000	1.000		
				1500.000	1.000		
					2.000	\$1,500.00	\$3,000.00
Category Amount:						\$1,500.00	\$3,000.00
Project Total Amount:						\$249,183.60	\$309,511.02