

Rpt-ID: RCPESPRJ

Georgia

Date: 04/08/2019

User: rodixon

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0016

Pay Period: 03/01/2019
to 03/31/2019

Contract Location:

US 23/SR 87 AT LOG CABIN RD (CR 8) TO S OF SR 257

Time Allowed:

1565 Days

Elapsed Calender Days:

530 Days

Percent Time:

33.87

District: 2

Area: 02

Contractor:

EVERETT DYKES GRASSING CO., INC.
1339 GA. HWY. 112

Date Let:

08/18/2017

Date Awarded:

08/18/2017

Date Contract Executed:

10/13/2017

Date Notice to Proceed:

10/18/2017

Date Work Began:

12/15/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

01/29/2022

COCHRAN

GA 31014-1252

Phone: (478)934-2707

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$45,170,912.14

Original Contract Amount \$42,281,536.11

Funds Available \$35,551,072.86

Percent Complete 21.30%

Counties:

Bleckley

Dodge

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222410-	\$45,189,409.07	\$42,300,033.04	\$35,569,569.79	21.29%	\$621,506.05

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/08/2019

User: rodixon

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0016

Pay Period: 03/01/2019
to 03/31/2019

Project Number: 222410- SR 87 - WIDENING & RECON

Federal State Project Number: MLP00-0087-00(045)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$9,619,839.28	\$8,998,333.23	\$621,506.05
Total Earnings	\$9,619,839.28	\$8,998,333.23	\$621,506.05
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$9,619,839.28	\$8,998,333.23	\$621,506.05
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$9,619,839.28	\$8,998,333.23	
		Total Payable:	\$621,506.05

Rpt-ID: RCPEsprj

Georgia

Date: 04/08/2019

User: rodixon

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0016

Pay Period: 03/01/2019
to 03/31/2019

Project Number 222410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.436		
				2717378.880	.013		
		MLP00-0087-00(045)			.449	\$35,325.93	\$1,220,103.12
0011	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		217.000	79.500		
				505.000	2.250		
					81.750	\$1,136.25	\$41,283.75
0015	201-1500	CLEARING & GRUBBING -	LS	1.000	.470		
				6882422.060	.031		
		MLP00-0087-00(045)			.501	\$213,355.08	\$3,448,093.45
0029	205-0001	UNCLASS EXCAV	CY	399,437.000	133,174.542		
				7.250	2,834.165		
					136,008.707	\$20,547.70	\$986,063.13
0033	207-0203	FOUND BKFill MATL, TP II	CY	731.000	399.418		
				59.880	.370		
					399.788	\$22.16	\$23,939.31
0045	318-3000	AGGR SURF CRS	TN	2,000.000	1,844.650		
				39.750	34.390		
					1,879.040	\$1,367.00	\$74,691.84
0134	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	18,491.000	7,064.380		
				37.000	2,177.300		
					9,241.680	\$80,560.10	\$341,942.16
0139	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	5,053.000	2,222.753		
				48.000	180.300		
					2,403.053	\$8,654.40	\$115,346.54
0184	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	30.000	12.000		
				730.000	2.000		
					14.000	\$1,460.00	\$10,220.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/08/2019

User: rodixon

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0016

Pay Period: 03/01/2019
to 03/31/2019

Project Number 222410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0189	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	17.000 840.000	6.000 1.000 7.000	\$840.00	\$5,880.00
0209	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	2,132.000 62.000	1,266.621 44.667 1,311.288	\$2,769.35	\$81,299.86
0214	603-7000	PLASTIC FILTER FABRIC	SY	2,668.000 7.000	1,470.423 50.778 1,521.201	\$355.45	\$10,648.41
0244	668-1100	CATCH BASIN, GP 1	EA	86.000 3500.000	18.500 15.750 34.250	\$55,125.00	\$119,875.00
Category Amount:						\$421,518.42	\$6,479,386.57
Category Number: 0020 TEMPORARY EROSION CONTROL							
0259	163-0232	TEMPORARY GRASSING	AC	86.000 1000.000	24.693 1.880 26.573	\$1,880.00	\$26,573.00
0264	163-0300	CONSTRUCTION EXIT	EA	45.000 1950.000	12.250 .750 13.000	\$1,462.50	\$25,350.00
0334	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		157.000 175.000	42.000 8.250 50.250	\$1,443.75	\$8,793.75
0429	167-1500	WATER QUALITY INSPECTIONS	MO	48.000 1100.000	15.000 1.000 16.000	\$1,100.00	\$17,600.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/08/2019

User: rodixon

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0016

Pay Period: 03/01/2019
to 03/31/2019

Project Number 222410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 TEMPORARY EROSION CONTROL							
0439	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	66,850.000 3.850	58,086.525 1,440.000 59,526.525	\$5,544.00	\$229,177.12
0444	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	4,500.000 2.160	2,274.000 448.000 2,722.000	\$967.68	\$5,879.52
Category Amount:						\$12,397.93	\$313,373.39
Category Number: 0030 PERMANENT EROSION CONTROL							
0449	163-0240	MULCH	TN	3,284.000 200.000	386.352 6.262 392.614	\$1,252.40	\$78,522.80
0464	700-8000	FERTILIZER MIXED GRADE	TN	55.000 425.000	17.288 .376 17.664	\$159.80	\$7,507.20
Category Amount:						\$1,412.20	\$86,030.00
Category Number: 0010 ROADWAY							
0769	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000 1250000.000	.355 .015 .370	\$18,750.00	\$462,500.00
0835	668-5000	JUNCTION BOX	EA	.000 2800.000	2.250 .250 2.500	\$700.00	\$7,000.00
0984	163-0520	JUNCTION BOX ITEM ADDED BY SUPPLEMENTAL AGREEMENT CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		3,000.000 15.500	1,697.250 15.000 1,712.250	\$232.50	\$26,539.88

Rpt-ID: RCPEsprj

Georgia

Date: 04/08/2019

User: rodixon

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0016

Pay Period: 03/01/2019
to 03/31/2019

Project Number 222410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
	Category Number:	0010 ROADWAY					
705	206-0002	BORROW EXCAV, INCL MATL	CY	.000	48,832.500		
				16.750	9,940.000		
					58,772.500	\$166,495.00	\$984,439.38
		ADDITIONAL QUANTITY ADDED AT ADJUSTED PRICE					
		ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$186,177.50	\$1,480,479.26
Project Total Amount:						\$621,506.05	\$9,619,839.28