

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2020

User: rodixon

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0026

Pay Period: 01/01/2020
to 01/31/2020

Contract Location:

US 23/SR 87 AT LOG CABIN RD (CR 8) TO S OF SR 257

Time Allowed:

1565 Days

Elapsed Calender Days:

836 Days

Percent Time:

53.42

District: 2

Area: 02

Contractor:

EVERETT DYKES GRASSING CO., INC.
1339 GA. HWY. 112

Date Let:

08/18/2017

Date Awarded:

08/18/2017

Date Contract Executed:

10/13/2017

Date Notice to Proceed:

10/18/2017

Date Work Began:

12/15/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

01/29/2022

COCHRAN

GA 31014-1252

Phone: (478)934-2707

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$45,185,317.34

Original Contract Amount \$42,281,536.11

Funds Available \$29,647,215.24

Percent Complete 34.39%

Counties:

Bleckley

Dodge

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222410-	\$45,203,814.27	\$42,300,033.04	\$29,665,712.17	34.37%	\$298,506.93

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2020

User: rodixon

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0026

Pay Period: 01/01/2020
to 01/31/2020

Project Number: 222410- SR 87 - WIDENING & RECON

Federal State Project Number: MLP00-0087-00(045)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$15,538,102.10	\$15,239,595.17	\$298,506.93
Total Earnings	\$15,538,102.10	\$15,239,595.17	\$298,506.93
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$15,538,102.10	\$15,239,595.17	\$298,506.93
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$15,538,102.10	\$15,239,595.17	
Total Payable:			\$298,506.93

Rpt-ID: RCPEsprj

Georgia

Date: 02/07/2020

User: rodixon

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0026

Pay Period: 01/01/2020
to 01/31/2020

Project Number 222410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.581		
				2717378.880	.006		
					.587	\$16,304.27	\$1,595,101.40
		MLP00-0087-00(045)					
0011	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA		217.000	106.500		
		/SAND BAGS		505.000	6.000		
					112.500	\$3,030.00	\$56,812.50
0015	201-1500	CLEARING & GRUBBING -	LS	1.000	.661		
				6882422.060	.011		
					.672	\$75,706.64	\$4,624,987.62
		MLP00-0087-00(045)					
0029	205-0001	UNCLASS EXCAV	CY	399,437.000	174,976.086		
				7.250	4,910.244		
					179,886.330	\$35,599.27	\$1,304,175.89
0033	207-0203	FOUND BKFill MATL, TP II	CY	731.000	543.892		
				59.880	10.000		
					553.892	\$598.80	\$33,167.05
0045	318-3000	AGGR SURF CRS	TN	2,000.000	3,567.920		
				39.750	265.790		
					3,833.710	\$10,565.15	\$152,389.97
0049	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		62,519.000	8,370.680		
		TL & H LIME		68.500	966.640		
					9,337.320	\$66,214.84	\$639,606.42
0064	413-0750	TACK COAT	GL	43,975.000	1,776.000		
				2.000	63.000		
					1,839.000	\$126.00	\$3,678.00
0084	441-0104	CONC SIDEWALK, 4 IN	SY	9,233.000	1,328.167		
				38.000	187.889		
					1,516.056	\$7,139.78	\$57,610.13

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2020

User: rodixon

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0026

Pay Period: 01/01/2020
to 01/31/2020

Project Number 222410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0094	441-4020	CONC VALLEY GUTTER, 6 IN	SY	954.000 47.000	329.475 29.322 358.797	\$1,378.13	\$16,863.46
0159	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	5,366.000 33.000	3,383.300 92.000 3,475.300	\$3,036.00	\$114,684.90
0209	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	2,132.000 62.000	1,557.399 5.444 1,562.843	\$337.53	\$96,896.27
0214	603-7000	PLASTIC FILTER FABRIC	SY	2,668.000 7.000	1,770.278 6.250 1,776.528	\$43.75	\$12,435.70
Category Amount:						\$220,080.16	\$8,708,409.31
Category Number: 0020 TEMPORARY EROSION CONTROL							
0259	163-0232	TEMPORARY GRASSING	AC	86.000 1000.000	36.988 .980 37.968	\$980.00	\$37,968.00
0264	163-0300	CONSTRUCTION EXIT	EA	45.000 1950.000	13.750 .750 14.500	\$1,462.50	\$28,275.00
0334	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		157.000 175.000	90.000 .750 90.750	\$131.25	\$15,881.25
0344	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		33,425.000 0.100	7,307.000 909.000 8,216.000	\$90.90	\$821.60

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2020

User: rodixon

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0026

Pay Period: 01/01/2020
to 01/31/2020

Project Number 222410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 TEMPORARY EROSION CONTROL							
0349	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	19,900.000 0.100	6,000.000 399.000 6,399.000	\$39.90	\$639.90
0419	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	157.000 55.000	16.000 3.000 19.000	\$165.00	\$1,045.00
0429	167-1500	WATER QUALITY INSPECTIONS	MO	48.000 1100.000	25.000 1.000 26.000	\$1,100.00	\$28,600.00
0439	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	66,850.000 3.850	63,120.300 27.975 63,148.275	\$107.70	\$243,120.86
Category Amount:						\$4,077.25	\$356,351.61
Category Number: 0030 PERMANENT EROSION CONTROL							
0449	163-0240	MULCH	TN	3,284.000 200.000	580.566 8.950 589.516	\$1,790.00	\$117,903.20
0464	700-8000	FERTILIZER MIXED GRADE	TN	55.000 425.000	29.583 .196 29.779	\$83.30	\$12,656.08
Category Amount:						\$1,873.30	\$130,559.28
Category Number: 0020 TEMPORARY EROSION CONTROL							
0684	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		500.000 5.200	1,643.250 4.500 1,647.750	\$23.40	\$8,568.30

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2020

User: rodixon

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0026

Pay Period: 01/01/2020
to 01/31/2020

Project Number 222410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 TEMPORARY EROSION CONTROL							
0689	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		34,560.000	7,958.625		
				9.000	79.350		
					8,037.975	\$714.15	\$72,341.78
Category Amount:						\$737.55	\$80,910.08
Category Number: 0010 ROADWAY							
0764	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		431.000	57.000		
				670.000	44.000		
					101.000	\$29,480.00	\$67,670.00
0766	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		.000	.000		
				681.800	5.000		
					5.000	\$3,409.00	\$3,409.00
		Item Added By SA					
0767	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		.000	15.000		
				1038.800	10.000		
					25.000	\$10,388.00	\$25,970.00
		Item Added by SA					
0769	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.525		
				1250000.000	.015		
					.540	\$18,750.00	\$675,000.00
0774	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		214.000	140.000		
				600.000	4.000		
					144.000	\$2,400.00	\$86,400.00
0984	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		3,000.000	2,537.400		
				15.500	77.250		
					2,614.650	\$1,197.38	\$40,527.08
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	70,865.040		
				1.000	6,114.290		
					76,979.330	\$6,114.29	\$76,979.33
		ASPHALT CEMENT PRICE ADJUSTMENT					
Category Amount:						\$71,738.67	\$975,955.41
Project Total Amount:						\$298,506.93	\$15,538,102.10

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2020

User: rodixon

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0026

Pay Period: 01/01/2020
to 01/31/2020
