

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2020

User: rodixon

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0031

Pay Period: 06/01/2020
to 06/30/2020

Contract Location:

US 23/SR 87 AT LOG CABIN RD (CR 8) TO S OF SR 257

Time Allowed:

1565 Days

Elapsed Calender Days:

987 Days

Percent Time:

63.07

District: 2

Area: 02

Contractor:

EVERETT DYKES GRASSING CO., INC.
1339 GA. HWY. 112

Date Let:

08/18/2017

Date Awarded:

08/18/2017

Date Contract Executed:

10/13/2017

Date Notice to Proceed:

10/18/2017

Date Work Began:

12/15/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

01/29/2022

COCHRAN

GA 31014-1252

Phone: (478)934-2707

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$45,403,528.59

Original Contract Amount \$42,281,536.11

Funds Available \$27,967,597.73

Percent Complete 38.40%

Counties:

Bleckley

Dodge

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222410-	\$45,422,025.52	\$42,300,033.04	\$27,986,094.66	38.39%	\$599,832.30

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2020

User: rodixon

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0031

Pay Period: 06/01/2020
to 06/30/2020

Project Number: 222410- SR 87 - WIDENING & RECON

Federal State Project Number: MLP00-0087-00(045)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$17,435,930.86	\$16,836,098.56	\$599,832.30
Total Earnings	\$17,435,930.86	\$16,836,098.56	\$599,832.30
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$17,435,930.86	\$16,836,098.56	\$599,832.30
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$17,435,930.86	\$16,836,098.56	
		Total Payable:	\$599,832.30

Rpt-ID: RCPEsprj

Georgia

Date: 07/08/2020

User: rodixon

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0031

Pay Period: 06/01/2020
to 06/30/2020

Project Number 222410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.613		
				2717378.880	.008		
		MLP00-0087-00(045)			.621	\$21,739.03	\$1,687,492.28
0011	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		217.000 505.000	132.000 3.750		
					135.750	\$1,893.75	\$68,553.75
0015	201-1500	CLEARING & GRUBBING -	LS	1.000	.726		
				6882422.060	.009		
		MLP00-0087-00(045)			.735	\$61,941.80	\$5,058,580.21
0029	205-0001	UNCLASS EXCAV	CY	399,437.000	198,319.854		
				7.250	5,648.437		
					203,968.291	\$40,951.17	\$1,478,770.11
0033	207-0203	FOUND BKFill MATL, TP II	CY	731.000	629.966		
				59.880	57.537		
					687.503	\$3,445.32	\$41,167.68
0045	318-3000	AGGR SURF CRS	TN	2,000.000	4,348.790		
				39.750	35.840		
					4,384.630	\$1,424.64	\$174,289.04
0084	441-0104	CONC SIDEWALK, 4 IN	SY	9,233.000	1,568.167		
				38.000	231.167		
					1,799.334	\$8,784.35	\$68,374.69
0099	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	16,852.000	4,473.900		
				20.000	59.600		
					4,533.500	\$1,192.00	\$90,670.00
0109	500-3101	CLASS A CONCRETE	CY	961.000	374.859		
				390.000	124.341		
					499.200	\$48,492.99	\$194,688.00

Rpt-ID: RCPEsprj

Georgia

Date: 07/08/2020

User: rodixon

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0031

Pay Period: 06/01/2020
to 06/30/2020

Project Number 222410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0124	511-1000	BAR REINF STEEL	LB	97,836.000 0.420	39,128.981 11,881.956 51,010.937	\$4,990.42	\$21,424.59
0134	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	18,491.000 37.000	14,016.380 223.300 14,239.680	\$8,262.10	\$526,868.16
0159	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	5,366.000 33.000	3,729.500 519.200 4,248.700	\$17,133.60	\$140,207.10
0174	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	64.000 392.000	32.000 16.000 48.000	\$6,272.00	\$18,816.00
0184	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	30.000 730.000	18.000 2.000 20.000	\$1,460.00	\$14,600.00
0209	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	2,132.000 62.000	1,857.917 30.956 1,888.873	\$1,919.27	\$117,110.13
0213	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	537.000 95.000	92.243 36.556 128.799	\$3,472.82	\$12,235.91
0214	603-7000	PLASTIC FILTER FABRIC	SY	2,668.000 7.000	2,106.417 279.722 2,386.139	\$1,958.05	\$16,702.97

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2020

User: rodixon

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0031

Pay Period: 06/01/2020
to 06/30/2020

Project Number 222410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0244	668-1100	CATCH BASIN, GP 1	EA	86.000 3500.000	61.500 .750 62.250	\$2,625.00	\$217,875.00
Category Amount:						\$237,958.31	\$9,948,425.62
Category Number: 0020 TEMPORARY EROSION CONTROL							
0259	163-0232	TEMPORARY GRASSING	AC	86.000 1000.000	41.517 1.994 43.511	\$1,994.00	\$43,511.00
0264	163-0300	CONSTRUCTION EXIT	EA	45.000 1950.000	17.500 .750 18.250	\$1,462.50	\$35,587.50
0334	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		157.000 175.000	91.500 .750 92.250	\$131.25	\$16,143.75
0344	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		33,425.000 0.100	9,598.000 125.000 9,723.000	\$12.50	\$972.30
0349	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		19,900.000 0.100	7,950.000 38.000 7,988.000	\$3.80	\$798.80
0429	167-1500	WATER QUALITY INSPECTIONS	MO	48.000 1100.000	30.000 1.000 31.000	\$1,100.00	\$34,100.00
0439	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	66,850.000 3.850	63,593.775 1,027.875 64,621.650	\$3,957.32	\$248,793.35
Category Amount:						\$8,661.37	\$379,906.70

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2020

User: rodixon

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0031

Pay Period: 06/01/2020
to 06/30/2020

Project Number 222410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 PERMANENT EROSION CONTROL							
0449	163-0240	MULCH	TN	3,284.000 200.000	614.129 23.270 637.399	\$4,654.00	\$127,479.80
0454	700-6910	PERMANENT GRASSING	AC	172.000 1000.000	35.444 2.591 38.035	\$2,591.00	\$38,035.00
0464	700-8000	FERTILIZER MIXED GRADE	TN	55.000 425.000	31.583 2.083 33.666	\$885.28	\$14,308.05
0474	716-2000	EROSION CONTROL MATS, SLOPES	SY	28,989.000 2.000	43,097.537 7,196.988 50,294.525	\$14,393.98	\$100,589.05
Category Amount:						\$22,524.26	\$280,411.90
Category Number: 0010 ROADWAY							
0524	643-0010	FIELD FENCE WOVEN WIRE	LF	11,087.000 5.000	5,160.700 972.600 6,133.300	\$4,863.00	\$30,666.50
Category Amount:						\$4,863.00	\$30,666.50
Category Number: 0030 PERMANENT EROSION CONTROL							
0543	711-0100	TURF REINFORCING MATTING, TP 1	SY	53,162.000 4.000	18,199.024 1,972.667 20,171.691	\$7,890.67	\$80,686.76
Category Amount:						\$7,890.67	\$80,686.76
Category Number: 0010 ROADWAY							
0644	212-1000	GRANULAR EMBANKMENT, INCL MATL & HAUL	CY	1,356.000 11.030	6,000.000 1,100.000 7,100.000	\$12,133.00	\$78,313.00
Category Amount:						\$12,133.00	\$78,313.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2020

User: rodixon

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0031

Pay Period: 06/01/2020
to 06/30/2020

Project Number 222410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 TEMPORARY EROSION CONTROL							
0654	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		30.000 350.000	1.500 1.500 3.000	\$525.00	\$1,050.00
0684	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		500.000 5.200	1,647.750 78.375 1,726.125	\$407.55	\$8,975.85
0689	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		34,560.000 9.000	8,149.725 348.000 8,497.725	\$3,132.00	\$76,479.53
Category Amount:						\$4,064.55	\$86,505.38
Category Number: 0010 ROADWAY							
0714	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	42,605.000 16.420	7,242.790 11,372.444 18,615.234	\$186,735.53	\$305,662.14
0769	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000 1250000.000	.600 .015 .615	\$18,750.00	\$768,750.00
0774	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		214.000 600.000	144.000 10.000 154.000	\$6,000.00	\$92,400.00
0829	668-3300	SAN SEWER MANHOLE, TP 1	EA	4.000 3500.000	1.500 2.000 3.500	\$7,000.00	\$12,250.00
0835	668-5000	JUNCTION BOX	EA	.000 2800.000	4.000 -1.500 2.500	\$-4,200.00	\$7,000.00
		JUNCTION BOX ITEM ADDED BY SUPPLEMENTAL AGREEMENT					

Rpt-ID: RCPEsprj

Georgia

Date: 07/08/2020

User: rodixon

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0031

Pay Period: 06/01/2020
to 06/30/2020

Project Number 222410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0949	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	174.000	111.750		
				1500.000	20.200		
					131.950	\$30,300.00	\$197,925.00
0984	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		3,000.000	2,856.600		
				15.500	37.500		
					2,894.100	\$581.25	\$44,858.55
1076	208-0500	ROCK EMBANKMENT	TN	.000	848.490		
				59.750	97.370		
					945.860	\$5,817.86	\$56,515.14
		Item Added by SA					
705	206-0002	BORROW EXCAV, INCL MATL	CY	.000	113,342.500		
				16.750	3,030.000		
					116,372.500	\$50,752.50	\$1,949,239.38
		ADDITIONAL QUANTITY ADDED AT ADJUSTED PRICE					
		ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$301,737.14	\$3,434,600.21
Project Total Amount:						\$599,832.30	\$17,435,930.86