

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2020

User: rodixon

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0036

Pay Period: 11/07/2020
to 11/30/2020

Contract Location:

US 23/SR 87 AT LOG CABIN RD (CR 8) TO S OF SR 257

Time Allowed:

1565 Days

Elapsed Calender Days:

1140 Days

Percent Time:

72.84

District: 2

Area: 02

Contractor:

EVERETT DYKES GRASSING CO., INC.
1339 GA. HWY. 112

Date Let:

08/18/2017

Date Awarded:

08/18/2017

Date Contract Executed:

10/13/2017

Date Notice to Proceed:

10/18/2017

Date Work Began:

12/15/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

01/29/2022

COCHRAN

GA 31014-1252

Phone: (478)934-2707

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$45,403,510.59

Original Contract Amount \$42,281,536.11

Funds Available \$23,719,929.50

Percent Complete 47.76%

Counties:

Bleckley

Dodge

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222410-	\$45,422,007.52	\$42,300,033.04	\$23,738,426.43	47.74%	\$1,164,509.36

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2020

User: rodixon

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0036

Pay Period: 11/07/2020
to 11/30/2020

Project Number: 222410- SR 87 - WIDENING & RECON

Federal State Project Number: MLP00-0087-00(045)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$21,683,581.09	\$20,519,071.73	\$1,164,509.36
Total Earnings	\$21,683,581.09	\$20,519,071.73	\$1,164,509.36
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$21,683,581.09	\$20,519,071.73	\$1,164,509.36
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$21,683,581.09	\$20,519,071.73	
		Total Payable:	\$1,164,509.36

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2020

User: rodixon

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0036

Pay Period: 11/07/2020
to 11/30/2020

Project Number 222410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.669		
				2717378.880	.033		
					.702	\$89,673.50	\$1,907,599.97
		MLP00-0087-00(045)					
0006	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA		.000	4.000		
				8500.000	2.000		
					6.000	\$17,000.00	\$51,000.00
		Item Added by supplemental Agreement					
0015	201-1500	CLEARING & GRUBBING -	LS	1.000	.771		
				6882422.060	.006		
					.777	\$41,294.53	\$5,347,641.94
		MLP00-0087-00(045)					
0029	205-0001	UNCLASS EXCAV	CY	399,437.000	218,747.546		
				7.250	2,840.710		
					221,588.256	\$20,595.15	\$1,606,514.86
0045	318-3000	AGGR SURF CRS	TN	2,000.000	5,147.570		
				39.750	18.030		
					5,165.600	\$716.69	\$205,332.60
0049	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		62,519.000	14,492.610		
				68.500	903.430		
					15,396.040	\$61,884.96	\$1,054,628.74
0059	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		59,832.000	8,073.570		
				70.000	3,606.590		
					11,680.160	\$252,461.30	\$817,611.20
0062	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	5,032.840		
				69.250	.000		
					5,032.840	\$.00	\$348,524.17
		Price Adj. Temporary Paving wo Lime					
0064	413-0750	TACK COAT	GL	43,975.000	9,272.000		
				2.000	1,825.000		
					11,097.000	\$3,650.00	\$22,194.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2020

User: rodixon

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0036

Pay Period: 11/07/2020
to 11/30/2020

Project Number 222410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0084	441-0104	CONC SIDEWALK, 4 IN	SY	9,233.000 38.000	1,799.334 188.833 1,988.167	\$7,175.65	\$75,550.35
0099	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	16,852.000 20.000	6,270.000 148.500 6,418.500	\$2,970.00	\$128,370.00
0119	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	6,730.000 36.000	828.000 720.000 1,548.000	\$25,920.00	\$55,728.00
Category Amount:						\$523,341.78	\$11,620,695.83
Category Number: 0020 TEMPORARY EROSION CONTROL							
0259	163-0232	TEMPORARY GRASSING	AC	86.000 1000.000	58.354 7.728 66.082	\$7,728.00	\$66,082.00
0429	167-1500	WATER QUALITY INSPECTIONS	MO	48.000 1100.000	35.000 1.000 36.000	\$1,100.00	\$39,600.00
0439	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	66,850.000 3.850	64,969.275 149.000 65,118.275	\$573.65	\$250,705.36
Category Amount:						\$9,401.65	\$356,387.36
Category Number: 0030 PERMANENT EROSION CONTROL							
0449	163-0240	MULCH	TN	3,284.000 200.000	668.724 23.359 692.083	\$4,671.80	\$138,416.60

Estimate Summary By Project

Pay Period: 11/07/2020
to 11/30/2020

Project Number 222410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 PERMANENT EROSION CONTROL							
0464	700-8000	FERTILIZER MIXED GRADE	TN	55.000 425.000	43.632 1.546 45.178	\$657.05	\$19,200.65
Category Amount:						\$5,328.85	\$157,617.25
Category Number: 0010 ROADWAY							
0769	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000 1250000.000	.675 .015 .690	\$18,750.00	\$862,500.00
Category Amount:						\$18,750.00	\$862,500.00
Category Number: 0070 ALT 2 - SOIL-CEMENT							
0794	301-5000	PORTLAND CEMENT	TN	12,277.000 125.000	2,100.520 295.490 2,396.010	\$36,936.25	\$299,501.25
0874	413-0750	TACK COAT	GL	4,980.000 2.000	272.000 337.000 609.000	\$674.00	\$1,218.00
1044	301-4161	PRE-MIXED SOIL-CEM STAB BASE CRS, 8 IN, INI SY		378,903.000 10.500	73,606.589 40,942.498 114,549.087	\$429,896.23	\$1,202,765.41
1049	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		16,434.000 68.500	2,070.970 1,583.020 3,653.990	\$108,436.87	\$250,298.32
Category Amount:						\$575,943.35	\$1,753,782.98
Category Number: 0010 ROADWAY							
705	206-0002	BORROW EXCAV, INCL MATL	CY	.000 16.750	118,572.500 840.000 119,412.500	\$14,070.00	\$2,000,159.38
ADDITIONAL QUANTITY ADDED AT ADJUSTED PRICE ITEM ADDED BY SUPPLEMENTAL AGREEMENT							

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2020

User: rodixon

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0036

Pay Period: 11/07/2020
to 11/30/2020

Project Number 222410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
	Category Number:	0010 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	152,310.020		
				1.000	17,673.730		
					169,983.750	\$17,673.73	\$169,983.75
		ASPHALT CEMENT PRICE ADJUSTMENT					
Category Amount:						\$31,743.73	\$2,170,143.13
Project Total Amount:						\$1,164,509.36	\$21,683,581.09