

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2023

User: rodixon

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0069

Pay Period: 08/01/2023
to 08/31/2023

Contract Location:

US 23/SR 87 AT LOG CABIN RD (CR 8) TO S OF SR 257

Time Allowed:

1998 Days

Elapsed Calender Days:

2144 Days

Percent Time:

107.31

District: 2

Area: 02

Contractor:

THE SCRUGGS COMPANY
4679 OLD U.S. 41 NORTH

Date Let:

08/18/2017

Date Awarded:

08/18/2017

Date Contract Executed:

10/13/2017

Date Notice to Proceed:

10/18/2017

Date Work Began:

12/15/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

04/07/2023

HAHIRA

GA 31632-4101

Phone: (229)242-2388

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$45,422,007.36

Original Contract Amount \$42,300,033.04

Funds Available \$8,827,592.63

Percent Complete 81.85%

Counties:

Bleckley

Dodge

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222410-	\$45,422,007.36	\$42,300,033.04	\$8,827,592.63	80.57%	\$340,904.61

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2023

User: rodixon

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0069

Pay Period: 08/01/2023
to 08/31/2023

Project Number: 222410- SR 87 - WIDENING & RECON

Federal State Project Number: MLP00-0087-00(045)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$37,179,649.73	\$36,680,986.12	\$498,663.61
Total Earnings	\$37,179,649.73	\$36,680,986.12	\$498,663.61
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$37,179,649.73	\$36,680,986.12	\$498,663.61
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$157,759.00	\$157,759.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$742,994.00)	(\$585,235.00)	(\$157,759.00)
Total:	\$36,594,414.73	\$36,253,510.12	
		Total Payable:	\$340,904.61

Rpt-ID: RCPEsprj

Georgia

Date: 09/08/2023

User: rodixon

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0069

Pay Period: 08/01/2023
to 08/31/2023

Project Number 222410-

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0048	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	117.890		
		TL & H LIME		61.650	.000		
					117.890	\$.00	\$7,267.92
		90% PAY PENALTY APPLIED TO ASPHALT LOT					
0049	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		62,519.000	48,854.510		
		TL & H LIME		68.500	3,281.820		
					52,136.330	\$224,804.67	\$3,571,338.61
0051	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	1,549.560		
		TL & H LIME		65.075	.000		
					1,549.560	\$.00	\$100,837.62
		.95 PAY FACTOR APPLIED TO 25MM ASPHALT LOT					
0059	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		59,832.000	36,254.810		
		L & H LIME		70.000	800.590		
					37,055.400	\$56,041.30	\$2,593,878.00
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	465.440		
		L & H LIME		52.500	.000		
					465.440	\$.00	\$24,435.60
		ADDED PAY ITEM 75% PAY PENALTY					
0062	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	6,661.130		
		L & H LIME		69.250	.000		
					6,661.130	\$.00	\$461,283.25
		Price Adj. Temporary Paving wo Lime					
0063	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	910.130		
		L & H LIME		66.500	.000		
					910.130	\$.00	\$60,523.65
		19MM 95% Pay Penalty					
0064	413-0750	TACK COAT	GL	43,975.000	28,301.000		
				2.000	520.000		
					28,821.000	\$1,040.00	\$57,642.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2023

User: rodixon

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0069

Pay Period: 08/01/2023
to 08/31/2023

Project Number 222410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0084	441-0104	CONC SIDEWALK, 4 IN	SY	9,233.000 38.000	6,643.464 678.885 7,322.349	\$25,797.63	\$278,249.26
Category Amount:						\$307,683.60	\$7,155,455.91
Category Number: 0020 TEMPORARY EROSION CONTROL							
0349	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	19,900.000 0.100	11,120.240 56.980 11,177.220	\$5.70	\$1,117.72
0429	167-1500	WATER QUALITY INSPECTIONS	MO	48.000 1100.000	68.000 1.000 69.000	\$1,100.00	\$75,900.00
0439	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	66,850.000 3.850	84,437.725 303.500 84,741.225	\$1,168.48	\$326,253.72
Category Amount:						\$2,274.18	\$403,271.44
Category Number: 0030 PERMANENT EROSION CONTROL							
0454	700-6910	PERMANENT GRASSING	AC	172.000 1000.000	79.625 .067 79.692	\$67.00	\$79,692.00
0464	700-8000	FERTILIZER MIXED GRADE	TN	55.000 425.000	71.496 .043 71.539	\$18.28	\$30,404.08
Category Amount:						\$85.28	\$110,096.08
Category Number: 0020 TEMPORARY EROSION CONTROL							
0689	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM	LF	34,560.000 9.000	13,465.950 898.675 14,364.625	\$8,088.08	\$129,281.63
Category Amount:						\$8,088.08	\$129,281.63

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2023

User: rodixon

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0069

Pay Period: 08/01/2023
to 08/31/2023

Project Number 222410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0714	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	42,605.000 16.420	47,290.487 844.000 48,134.487	\$13,858.48	\$790,368.28
0766	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		.000 681.800	243.000 11.000 254.000	\$7,499.80	\$173,177.20
		Item Added By SA					
0767	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		.000 1038.800	25.000 10.000 35.000	\$10,388.00	\$36,358.00
		Item Added by SA					
Category Amount:						\$31,746.28	\$999,903.48
Category Number: 0070 ALT 2 - SOIL-CEMENT							
0794	301-5000	PORTLAND CEMENT	TN	12,277.000 125.000	6,390.330 110.270 6,500.600	\$13,783.75	\$812,575.00
Category Amount:						\$13,783.75	\$812,575.00
Category Number: 0010 ROADWAY							
0835	668-5000	JUNCTION BOX	EA	.000 2800.000	2.750 3.000 5.750	\$8,400.00	\$16,100.00
		JUNCTION BOX					
		ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
0899	668-2100	DROP INLET, GP 1	EA	71.000 3000.000	72.250 .250 72.500	\$750.00	\$217,500.00
0984	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 9 LF		3,000.000 15.500	4,795.643 16.625 4,812.268	\$257.69	\$74,590.15
Category Amount:						\$9,407.69	\$308,190.15

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2023

User: rodixon

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0069

Pay Period: 08/01/2023
to 08/31/2023

Project Number 222410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
	Category Number:	0070	ALT 2 - SOIL-CEMENT				
1044	301-4161	PRE-MIXED SOIL-CEM STAB BASE CRS, 8 IN, INI	SY	378,903.000	304,582.941		
				10.500	8,185.462		
					312,768.403	\$85,947.35	\$3,284,068.23
Category Amount:						\$85,947.35	\$3,284,068.23
	Category Number:	0010	ROADWAY				
9015	301-2160	SOIL-CEM STAB BASE CRS, 8 IN	SY	.000	20,263.805		
				8.970	4,420.000		
					24,683.805	\$39,647.40	\$221,413.73
		INCLUDING CEMENT					
		Item Added by SA					
Category Amount:						\$39,647.40	\$221,413.73
Project Total Amount:						\$498,663.61	\$37,179,649.73