

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2023

User: rodixon

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0072

Pay Period: 11/01/2023
to 11/30/2023

Contract Location:

US 23/SR 87 AT LOG CABIN RD (CR 8) TO S OF SR 257

Time Allowed:

1998 Days

Elapsed Calender Days:

2235 Days

Percent Time:

111.86

District: 2

Area: 02

Contractor:

THE SCRUGGS COMPANY
4679 OLD U.S. 41 NORTH

Date Let:

08/18/2017

Date Awarded:

08/18/2017

Date Contract Executed:

10/13/2017

Date Notice to Proceed:

10/18/2017

Date Work Began:

12/15/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

04/07/2023

HAHIRA

GA 31632-4101

Phone: (229)242-2388

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$45,422,007.36

Original Contract Amount \$42,300,033.04

Funds Available \$7,277,715.53

Percent Complete 86.29%

Counties:

Bleckley

Dodge

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222410-	\$45,422,007.36	\$42,300,033.04	\$7,277,715.53	83.98%	\$705,856.43

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2023

User: rodixon

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0072

Pay Period: 11/01/2023
to 11/30/2023

Project Number: 222410- SR 87 - WIDENING & RECON

Federal State Project Number: MLP00-0087-00(045)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$39,192,625.83	\$38,334,099.40	\$858,526.43
Total Earnings	\$39,192,625.83	\$38,334,099.40	\$858,526.43
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$39,192,625.83	\$38,334,099.40	\$858,526.43
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$157,759.00	\$157,759.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,206,093.00)	(\$1,053,423.00)	(\$152,670.00)
Total:	\$38,144,291.83	\$37,438,435.40	
		Total Payable:	\$705,856.43

Rpt-ID: RCPEsprj

Georgia

Date: 12/06/2023

User: rodixon

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0072

Pay Period: 11/01/2023
to 11/30/2023

Project Number 222410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0029	205-0001	UNCLASS EXCAV	CY	399,437.000 7.250	377,985.429 13,709.532 391,694.961	\$99,394.11	\$2,839,788.47
0048	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME 90% PAY PENALTY APPLIED TO ASPHALT LOT		.000 61.650	117.890 .000 117.890	\$0.00	\$7,267.92
0049	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		62,519.000 68.500	53,246.290 678.480 53,924.770	\$46,475.88	\$3,693,846.75
0051	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME .95 PAY FACTOR APPLIED TO 25MM ASPHALT LOT		.000 65.075	1,549.560 .000 1,549.560	\$0.00	\$100,837.62
0054	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN L BITUM MATL & H LIME		33,130.000 76.500	.000 5,145.820 5,145.820	\$393,655.23	\$393,655.23
0059	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		59,832.000 70.000	44,677.810 464.690 45,142.500	\$32,528.30	\$3,159,975.00
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME ADDED PAY ITEM 75% PAY PENALTY		.000 52.500	465.440 .000 465.440	\$0.00	\$24,435.60
0062	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME Price Adj. Temporary Paving wo Lime		.000 69.250	6,661.130 .000 6,661.130	\$0.00	\$461,283.25
0063	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME 19MM 95% Pay Penalty		.000 66.500	910.130 .000 910.130	\$0.00	\$60,523.65

Rpt-ID: RCPEsprj

Georgia

Date: 12/06/2023

User: rodixon

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0072

Pay Period: 11/01/2023
to 11/30/2023

Project Number 222410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0064	413-0750	TACK COAT	GL	43,975.000	33,015.000		
				2.000	4,273.000		
					37,288.000	\$8,546.00	\$74,576.00
0079	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	2,672.000	1,607.569		
				50.000	505.321		
					2,112.890	\$25,266.05	\$105,644.50
0084	441-0104	CONC SIDEWALK, 4 IN	SY	9,233.000	7,624.642		
				38.000	552.961		
					8,177.603	\$21,012.52	\$310,748.91
0094	441-4020	CONC VALLEY GUTTER, 6 IN	SY	954.000	1,172.632		
				47.000	82.886		
					1,255.518	\$3,895.64	\$59,009.35
0159	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	5,366.000	6,245.800		
				33.000	36.000		
					6,281.800	\$1,188.00	\$207,299.40
0209	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	2,132.000	2,736.293		
				62.000	877.453		
					3,613.746	\$54,402.09	\$224,052.25
0214	603-7000	PLASTIC FILTER FABRIC	SY	2,668.000	3,432.867		
				7.000	979.333		
					4,412.200	\$6,855.33	\$30,885.40
0224	634-1200	RIGHT OF WAY MARKERS	EA	480.000	.000		
				110.000	450.000		
					450.000	\$49,500.00	\$49,500.00
0229	641-1200	GUARDRAIL, TP W	LF	6,094.000	5,160.475		
				20.000	150.000		
					5,310.475	\$3,000.00	\$106,209.50

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2023

User: rodixon

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0072

Pay Period: 11/01/2023
to 11/30/2023

Project Number 222410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0234	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	22.000	15.000		
				1000.000	1.000		
					16.000	\$1,000.00	\$16,000.00
0239	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	22.000	15.000		
				2900.000	1.000		
					16.000	\$2,900.00	\$46,400.00
Category Amount:						\$749,619.15	\$11,971,938.80
Category Number: 0020 TEMPORARY EROSION CONTROL							
0259	163-0232	TEMPORARY GRASSING	AC	86.000	94.578		
				1000.000	5.981		
					100.559	\$5,981.00	\$100,559.00
0309	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T	EA	1.000	.750		
				17500.000	.250		
					1.000	\$4,375.00	\$17,500.00
		478+00 RT					
0324	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T	EA	1.000	.750		
				14425.000	.250		
					1.000	\$3,606.25	\$14,425.00
		513+00 RT					
0429	167-1500	WATER QUALITY INSPECTIONS	MO	48.000	71.000		
				1100.000	1.000		
					72.000	\$1,100.00	\$79,200.00
Category Amount:						\$15,062.25	\$211,684.00
Category Number: 0030 PERMANENT EROSION CONTROL							
0449	163-0240	MULCH	TN	3,284.000	971.236		
				200.000	5.541		
					976.777	\$1,108.20	\$195,355.40

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2023

User: rodixon

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0072

Pay Period: 11/01/2023
to 11/30/2023

Project Number 222410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 PERMANENT EROSION CONTROL							
0464	700-8000	FERTILIZER MIXED GRADE	TN	55.000	75.249		
				425.000	1.196		
					76.445	\$508.30	\$32,489.13
Category Amount:						\$1,616.50	\$227,844.53
Category Number: 0020 TEMPORARY EROSION CONTROL							
0689	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		34,560.000	15,020.750		
				9.000	161.625		
					15,182.375	\$1,454.63	\$136,641.38
Category Amount:						\$1,454.63	\$136,641.38
Category Number: 0010 ROADWAY							
0774	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		214.000	210.000		
				600.000	2.000		
					212.000	\$1,200.00	\$127,200.00
Category Amount:						\$1,200.00	\$127,200.00
Category Number: 0070 ALT 2 - SOIL-CEMENT							
0794	301-5000	PORTLAND CEMENT	TN	12,277.000	6,621.190		
				125.000	74.540		
					6,695.730	\$9,317.50	\$836,966.25
Category Amount:						\$9,317.50	\$836,966.25
Category Number: 0010 ROADWAY							
0899	668-2100	DROP INLET, GP 1	EA	71.000	72.500		
				3000.000	.750		
					73.250	\$2,250.00	\$219,750.00
0934	668-8011	SAFETY GRATE, TP 1	SF	1,152.000	1,403.409		
				48.000	157.611		
					1,561.020	\$7,565.33	\$74,928.96

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2023

User: rodixon

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0072

Pay Period: 11/01/2023
to 11/30/2023

Project Number 222410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0939	668-8012	SAFETY GRATE, TP 2	SF	866.000 50.500	654.733 60.000 714.733	\$3,030.00	\$36,094.02
0944	668-8013	SAFETY GRATE, TP 3	SF	245.000 53.000	292.491 120.833 413.324	\$6,404.15	\$21,906.17
0949	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	174.000 1500.000	203.720 3.300 207.020	\$4,950.00	\$310,530.00
Category Amount:						\$24,199.48	\$663,209.15
Category Number: 0070 ALT 2 - SOIL-CEMENT							
1044	301-4161	PRE-MIXED SOIL-CEM STAB BASE CRS, 8 IN, IN(SY		378,903.000 10.500	316,688.181 3,327.333 320,015.514	\$34,937.00	\$3,360,162.90
1049	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		16,434.000 68.500	6,561.750 308.320 6,870.070	\$21,119.92	\$470,599.80
Category Amount:						\$56,056.92	\$3,830,762.70
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	592,999.170 .000 592,999.170	\$0.00	\$592,999.17
		ASPHALT CEMENT PRICE ADJUSTMENT					
Category Amount:						\$0.00	\$592,999.17
Project Total Amount:						\$858,526.43	\$39,192,625.83