

Contract ID: B3TIA1701729-0

Estimate Number: 0080

Pay Period: 07/01/2024
to 07/31/2024

Contract Location:

US 23/SR 87 AT LOG CABIN RD (CR 8) TO S OF SR 257

Time Allowed:

2274 Days

Elapsed Calender Days:

2479 Days

Percent Time:

109.01

District: 2

Area: 02

Contractor:

THE SCRUGGS COMPANY
4679 OLD U.S. 41 NORTH

Date Let:

08/18/2017

Date Awarded:

08/18/2017

Date Contract Executed:

10/13/2017

Date Notice to Proceed:

10/18/2017

Date Work Began:

12/15/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

01/08/2024

HAHIRA

GA 31632-4101

Phone: (229)242-2388

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount

\$46,708,568.66

Original Contract Amount

\$42,300,033.04

Funds Available

\$4,545,573.64

Percent Complete

92.16%

Counties:

Bleckley Dodge

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222410-	\$46,708,568.66	\$42,300,033.04	\$4,545,573.64	90.27%	\$529,331.86

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: rodixon

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0080

Pay Period: 07/01/2024
to 07/31/2024

Project Number: 222410- SR 87 - WIDENING & RECON

Federal State Project Number: MLP00-0087-00(045)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$43,048,481.02	\$42,361,390.16	\$687,090.86
Total Earnings	\$43,048,481.02	\$42,361,390.16	\$687,090.86
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$43,048,481.02	\$42,361,390.16	\$687,090.86
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$157,759.00	\$157,759.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,043,245.00)	(\$885,486.00)	(\$157,759.00)
Total:	\$42,162,995.02	\$41,633,663.16	
		Total Payable:	\$529,331.86

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: rodixon

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0080

Pay Period: 07/01/2024
to 07/31/2024

Project Number 222410-

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2	Units	Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1		Unit Price	Qty To Date	This	
		Supplemental Description 2				Period	
Category Number:		0010 ROADWAY					
0048	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	117.890		
		TL & H LIME		61.650	.000		
					117.890	\$.00	\$7,267.92
		90% PAY PENALTY APPLIED TO ASPHALT LOT					
0051	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	1,549.560		
		TL & H LIME		65.075	.000		
					1,549.560	\$.00	\$100,837.62
		.95 PAY FACTOR APPLIED TO 25MM ASPHALT LOT					
0054	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		33,130.000	24,934.350		
		L BITUM MATL & H LIME		76.500	5,041.700		
					29,976.050	\$385,690.05	\$2,293,167.83
0056	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		.000	546.510		
		L BITUM MATL & H LIME		57.375	.000		
					546.510	\$.00	\$31,356.01
		RECYCL 9.5 MM SP TYPE II 75% PAY PENALTY					
0059	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		59,832.000	48,248.660		
		L & H LIME		70.000	381.700		
					48,630.360	\$26,719.00	\$3,404,125.20
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	465.440		
		L & H LIME		52.500	.000		
					465.440	\$.00	\$24,435.60
		ADDED PAY ITEM 75% PAY PENALTY					
0062	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	6,661.130		
		L & H LIME		69.250	.000		
					6,661.130	\$.00	\$461,283.25
		Price Adj. Temporary Paving wo Lime					
0063	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	910.130		
		L & H LIME		66.500	.000		
					910.130	\$.00	\$60,523.65
		19MM 95% Pay Penalty					
0064	413-0750	TACK COAT	GL	43,975.000	55,875.000		
				2.000	4,489.000		
					60,364.000	\$8,978.00	\$120,728.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: rodixon

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0080

Pay Period: 07/01/2024
to 07/31/2024

Project Number 222410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0079	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	2,672.000	3,240.041		
				50.000	128.500		
					3,368.541	\$6,425.00	\$168,427.05
0104	456-2015	INDENTATION RUMBLE STRIPS - GROUND-IN-PL GLM		16.000	.000		
				475.000	9.657		
					9.657	\$4,587.08	\$4,587.08
0229	641-1200	GUARDRAIL, TP W	LF	6,094.000	5,470.475		
				20.000	254.750		
					5,725.225	\$5,095.00	\$114,504.50
0234	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	22.000	17.000		
				1000.000	2.000		
					19.000	\$2,000.00	\$19,000.00
0239	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	22.000	17.000		
				2900.000	3.000		
					20.000	\$8,700.00	\$58,000.00
Category Amount:						\$448,194.13	\$6,868,243.71
Category Number: 0020		TEMPORARY EROSION CONTROL					
0284	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T	EA	1.000	.750		
				22000.000	.250		
		160+00 RT			1.000	\$5,500.00	\$22,000.00
0329	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T	EA	1.000	.750		
				11860.000	.250		
		163+00 RT			1.000	\$2,965.00	\$11,860.00
0334	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT	TF EA	157.000	181.500		
				175.000	5.000		
					186.500	\$875.00	\$32,637.50

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: rodixon

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0080

Pay Period: 07/01/2024
to 07/31/2024

Project Number 222410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0020 TEMPORARY EROSION CONTROL							
0439	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	66,850.000	90,002.225		
				3.850	704.500		
					90,706.725	\$2,712.33	\$349,220.89
Category Amount:						\$12,052.33	\$415,718.39
Category Number: 0030 PERMANENT EROSION CONTROL							
0449	163-0240	MULCH	TN	3,284.000	984.333		
				200.000	42.490		
					1,026.823	\$8,498.00	\$205,364.60
0454	700-6910	PERMANENT GRASSING	AC	172.000	84.880		
				1000.000	26.651		
					111.531	\$26,651.00	\$111,531.00
0464	700-8000	FERTILIZER MIXED GRADE	TN	55.000	76.743		
				425.000	17.323		
					94.066	\$7,362.28	\$39,978.05
0469	700-8100	FERTILIZER NITROGEN CONTENT	LB	8,600.000	.000		
				2.250	.400		
					.400	\$.90	\$0.90
Category Amount:						\$42,512.18	\$356,874.55
Category Number: 0040 SIGNING & MARKING							
0484	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		664.000	349.520		
				17.850	225.500		
					575.020	\$4,025.18	\$10,264.11
0489	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		237.000	48.000		
				20.000	67.500		
					115.500	\$1,350.00	\$2,310.00
0494	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		1,860.000	700.400		
				19.000	762.800		
					1,463.200	\$14,493.20	\$27,800.80

Rpt-ID: RCPEsprj

Georgia

Date: 08/07/2024

User: rodixon

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0080

Pay Period: 07/01/2024
to 07/31/2024

Project Number 222410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0040 SIGNING & MARKING							
0499	636-1045	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		184.000	128.350		
				21.000	39.000		
					167.350	\$819.00	\$3,514.35
0504	636-2070	GALV STEEL POSTS, TP 7	LF	4,782.000	1,626.000		
				7.850	2,036.000		
					3,662.000	\$15,982.60	\$28,746.70
0509	636-2080	GALV STEEL POSTS, TP 8	LF	1,095.000	542.000		
				11.000	330.000		
					872.000	\$3,630.00	\$9,592.00
0519	636-3010	GROUND-MOUNTED BREAKAWAY SIGN SUPPORT EA		63.000	24.000		
				555.000	10.000		
					34.000	\$5,550.00	\$18,870.00
0539	653-0100	THERMOPLASTIC PVMT MARKING, RR/HWY CR EA		9.000	10.000		
				825.000	3.000		
					13.000	\$2,475.00	\$10,725.00
0564	653-2501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH LM		23.000	.000		
				2900.000	11.874		
					11.874	\$34,434.60	\$34,434.60
0569	653-2502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YE LM		22.000	.000		
				2900.000	10.608		
					10.608	\$30,763.20	\$30,763.20
0574	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		673.000	174.000		
				8.000	160.500		
					334.500	\$1,284.00	\$2,676.00
0579	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, WH LF		1,630.000	601.000		
				2.750	657.800		
					1,258.800	\$1,808.95	\$3,461.70

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: rodixon

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0080

Pay Period: 07/01/2024
to 07/31/2024

Project Number 222410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 SIGNING & MARKING							
0589	653-4502	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, YELI GLM		9.000 1450.000	.000 3.221 3.221	\$4,670.45	\$4,670.45
0594	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	10,502.000 4.500	2,553.436 4,354.494 6,907.930	\$19,595.22	\$31,085.69
0599	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	3,977.000 4.500	.000 393.337 393.337	\$1,770.02	\$1,770.02
Category Amount:						\$142,651.42	\$220,684.62
Category Number: 0070 ALT 2 - SOIL-CEMENT							
0794	301-5000	PORTLAND CEMENT	TN	12,277.000 125.000	7,044.700 14.620 7,059.320	\$1,827.50	\$882,415.00
1049	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		16,434.000 68.500	7,086.470 581.800 7,668.270	\$39,853.30	\$525,276.50
Category Amount:						\$41,680.80	\$1,407,691.50
Category Number: 0010 ROADWAY							
1051	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 54.800	284.480 .000 284.480	\$0.00	\$15,589.50
ALTERNATE 25 MM ASPHALT 80% PAY PENALTY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	1,033,668.240 .000 1,033,668.240	\$0.00	\$1,033,668.24
ASPHALT CEMENT PRICE ADJUSTMENT							
Category Amount:						\$0.00	\$1,049,257.74
Project Total Amount:						\$687,090.86	\$43,048,481.02