

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: rodixon

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0081

Pay Period: 08/01/2024
to 08/31/2024

Contract Location:

US 23/SR 87 AT LOG CABIN RD (CR 8) TO S OF SR 257

Time Allowed: 2274 Days

Elapsed Calender Days: 2510 Days

Percent Time: 110.38

District: 2

Area: 02

Contractor:

THE SCRUGGS COMPANY
4679 OLD U.S. 41 NORTH

Date Let: 08/18/2017

Date Awarded: 08/18/2017

Date Contract Executed: 10/13/2017

Date Notice to Proceed: 10/18/2017

HAHIRA GA 31632-4101

Date Work Began: 12/15/2017

Phone: (229)242-2388

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 01/08/2024

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$46,708,568.66

Original Contract Amount \$42,300,033.04

Funds Available \$4,299,175.58

Percent Complete 93.03%

Counties:

Bleckley Dodge

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222410-	\$46,708,568.66	\$42,300,033.04	\$4,299,175.58	90.80%	\$246,398.06

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: rodixon

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0081

Pay Period: 08/01/2024
to 08/31/2024

Project Number: 222410- SR 87 - WIDENING & RECON

Federal State Project Number: MLP00-0087-00(045)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$43,452,638.08	\$43,048,481.02	\$404,157.06
Total Earnings	\$43,452,638.08	\$43,048,481.02	\$404,157.06
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$43,452,638.08	\$43,048,481.02	\$404,157.06
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$157,759.00	\$157,759.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,201,004.00)	(\$1,043,245.00)	(\$157,759.00)
Total:	\$42,409,393.08	\$42,162,995.02	
		Total Payable:	\$246,398.06

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: rodixon

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0081

Pay Period: 08/01/2024
to 08/31/2024

Project Number 222410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0048	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	117.890		
		TL & H LIME		61.650	.000		
					117.890	\$.00	\$7,267.92
		90% PAY PENALTY APPLIED TO ASPHALT LOT					
0051	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	1,549.560		
		TL & H LIME		65.075	.000		
					1,549.560	\$.00	\$100,837.62
		.95 PAY FACTOR APPLIED TO 25MM ASPHALT LOT					
0054	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		33,130.000	29,976.050		
		L BITUM MATL & H LIME		76.500	3,859.340		
					33,835.390	\$295,239.51	\$2,588,407.34
0056	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		.000	546.510		
		L BITUM MATL & H LIME		57.375	.000		
					546.510	\$.00	\$31,356.01
		RECYCL 9.5 MM SP TYPE II 75% PAY PENALTY					
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	465.440		
		L & H LIME		52.500	.000		
					465.440	\$.00	\$24,435.60
		ADDED PAY ITEM 75% PAY PENALTY					
0062	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	6,661.130		
		L & H LIME		69.250	.000		
					6,661.130	\$.00	\$461,283.25
		Price Adj. Temporary Paving wo Lime					
0063	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	910.130		
		L & H LIME		66.500	.000		
					910.130	\$.00	\$60,523.65
		19MM 95% Pay Penalty					
0064	413-0750	TACK COAT	GL	43,975.000	60,364.000		
				2.000	3,055.000		
					63,419.000	\$6,110.00	\$126,838.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: rodixon

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0081

Pay Period: 08/01/2024
to 08/31/2024

Project Number 222410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0104	456-2015	INDENTATION RUMBLE STRIPS - GROUND-IN-PL GLM		16.000	9.657		
				475.000	6.532		
					16.189	\$3,102.70	\$7,689.78
Category Amount:						\$304,452.21	\$3,408,639.17
Category Number:		0020 TEMPORARY EROSION CONTROL					
0439	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	66,850.000	90,706.725		
				3.850	2,686.500		
					93,393.225	\$10,343.03	\$359,563.92
Category Amount:						\$10,343.03	\$359,563.92
Category Number:		0040 SIGNING & MARKING					
0484	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1SF		664.000	575.020		
				17.850	127.630		
					702.650	\$2,278.20	\$12,542.30
0489	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1SF		237.000	115.500		
				20.000	31.500		
					147.000	\$630.00	\$2,940.00
0494	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1SF		1,860.000	1,463.200		
				19.000	326.300		
					1,789.500	\$6,199.70	\$34,000.50
0499	636-1045	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1SF		184.000	167.350		
				21.000	22.000		
					189.350	\$462.00	\$3,976.35
0504	636-2070	GALV STEEL POSTS, TP 7	LF	4,782.000	3,662.000		
				7.850	552.000		
					4,214.000	\$4,333.20	\$33,079.90
0509	636-2080	GALV STEEL POSTS, TP 8	LF	1,095.000	872.000		
				11.000	280.000		
					1,152.000	\$3,080.00	\$12,672.00

Rpt-ID: RCPEsprj

Georgia

Date: 09/09/2024

User: rodixon

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0081

Pay Period: 08/01/2024
to 08/31/2024

Project Number 222410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0040 SIGNING & MARKING							
0514	636-2090	GALV STEEL POSTS, TP 9	LF	600.000	271.000		
				9.000	145.000		
					416.000	\$1,305.00	\$3,744.00
0519	636-3010	GROUND-MOUNTED BREAKAWAY SIGN SUPPO	EA	63.000	34.000		
				555.000	16.000		
					50.000	\$8,880.00	\$27,750.00
0549	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP	EA	175.000	117.000		
				122.000	42.000		
					159.000	\$5,124.00	\$19,398.00
0554	653-0170	THERMOPLASTIC PVMT MARKING, ARROW, TP	EA	21.000	4.000		
				165.000	17.000		
					21.000	\$2,805.00	\$3,465.00
0559	653-0210	THERMOPLASTIC PVMT MARKING, WORD, TP 1	EA	23.000	.000		
				165.000	2.000		
					2.000	\$330.00	\$330.00
0564	653-2501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, W	LM	23.000	11.874		
				2900.000	6.566		
					18.440	\$19,041.40	\$53,476.00
0569	653-2502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, Y	LM	22.000	10.608		
				2900.000	3.088		
					13.696	\$8,955.20	\$39,718.40
0574	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W	LF	673.000	334.500		
				8.000	108.100		
					442.600	\$864.80	\$3,540.80

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: rodixon

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0081

Pay Period: 08/01/2024
to 08/31/2024

Project Number 222410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0040	SIGNING & MARKING				
0584	653-4501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI	GLM	20.000	12.330		
				1450.000	5.968		
					18.298	\$8,653.60	\$26,532.10
Category Amount:						\$72,942.10	\$277,165.35
Category Number:		0020	TEMPORARY EROSION CONTROL				
0689	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		34,560.000	15,368.000		
				9.000	430.500		
					15,798.500	\$3,874.50	\$142,186.50
Category Amount:						\$3,874.50	\$142,186.50
Category Number:		0010	ROADWAY				
0899	668-2100	DROP INLET, GP 1	EA	71.000	73.250		
				3000.000	.750		
					74.000	\$2,250.00	\$222,000.00
0934	668-8011	SAFETY GRATE, TP 1	SF	1,152.000	1,561.020		
				48.000	58.000		
					1,619.020	\$2,784.00	\$77,712.96
0939	668-8012	SAFETY GRATE, TP 2	SF	866.000	714.733		
				50.500	67.500		
					782.233	\$3,408.75	\$39,502.77
Category Amount:						\$8,442.75	\$339,215.73
Category Number:		0070	ALT 2 - SOIL-CEMENT				
1049	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		16,434.000	7,668.270		
		TL & H LIME		68.500	59.890		
					7,728.160	\$4,102.47	\$529,378.96
Category Amount:						\$4,102.47	\$529,378.96

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: rodixon

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0081

Pay Period: 08/01/2024
to 08/31/2024

Project Number 222410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
	Category Number:	0010 ROADWAY					
1051	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	284.480		
		TL & H LIME		54.800	.000		
					284.480	\$.00	\$15,589.50
		ALTERNATE 25 MM ASPHALT 80% PAY PENALTY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	1,033,668.240		
				1.000	.000		
					1,033,668.240	\$.00	\$1,033,668.24
		ASPHALT CEMENT PRICE ADJUSTMENT					
Category Amount:						\$0.00	\$1,049,257.74
Project Total Amount:						\$404,157.06	\$43,452,638.08