

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2025

User: rodixon

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0082

Pay Period: 09/01/2024
to 09/30/2025

Contract Location:

US 23/SR 87 AT LOG CABIN RD (CR 8) TO S OF SR 257

Time Allowed:

2320 Days

Elapsed Calender Days:

2814 Days

Percent Time:

121.29

District: 2

Area: 02

Contractor:

THE SCRUGGS COMPANY
4679 OLD U.S. 41 NORTH

Date Let:

08/18/2017

Date Awarded:

08/18/2017

Date Contract Executed:

10/13/2017

Date Notice to Proceed:

10/18/2017

HAHIRA

GA 31632-4101

Date Work Began:

12/15/2017

Phone: (229)242-2388

Date Time Stopped:

07/01/2025

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

02/23/2024

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$46,881,848.39

Original Contract Amount \$42,300,033.04

Funds Available \$2,811,987.75

Percent Complete 94.83%

Counties:

Bleckley

Dodge

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222410-	\$46,881,848.39	\$42,300,033.04	\$2,811,987.75	94.00%	\$1,660,467.56

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2025

User: rodixon

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0082

Pay Period: 09/01/2024
to 09/30/2025

Project Number: 222410- SR 87 - WIDENING & RECON

Federal State Project Number: MLP00-0087-00(045)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$44,456,624.64	\$43,452,638.08	\$1,003,986.56
Total Earnings	\$44,456,624.64	\$43,452,638.08	\$1,003,986.56
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$44,456,624.64	\$43,452,638.08	\$1,003,986.56
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$2,361,296.00	\$157,759.00	\$2,203,537.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$2,748,060.00)	(\$1,201,004.00)	(\$1,547,056.00)
Total:	\$44,069,860.64	\$42,409,393.08	
		Total Payable:	\$1,660,467.56

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2025

User: rodixon

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0082

Pay Period: 09/01/2024

to 09/30/2025

Project Number 222410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.986		
				2717378.880	.014		
					1.000	\$38,043.30	\$2,717,378.88
		MLP00-0087-00(045)					
0015	201-1500	CLEARING & GRUBBING -	LS	1.000	.982		
				6882422.060	.018		
					1.000	\$123,883.60	\$6,882,422.06
		MLP00-0087-00(045)					
0029	205-0001	UNCLASS EXCAV	CY	399,437.000	399,403.463		
				7.250	43,586.972		
					442,990.435	\$316,005.55	\$3,211,680.65
0048	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	117.890		
				61.650	.000		
					117.890	\$0.00	\$7,267.92
		90% PAY PENALTY APPLIED TO ASPHALT LOT					
0051	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	1,549.560		
				65.075	.000		
					1,549.560	\$0.00	\$100,837.62
		.95 PAY FACTOR APPLIED TO 25MM ASPHALT LOT					
0054	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN L BITUM MATL & H LIME		33,130.000	33,835.390		
				76.500	18.080		
					33,853.470	\$1,383.12	\$2,589,790.46
0055	002-0012	REDUCTION OF PAY FOR -	EA	.000	.000		
				-22399.090	1.000		
					1.000	\$-22,399.09	(\$22,399.09)
		SA for Failing Ride Quality					
0056	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN L BITUM MATL & H LIME		.000	546.510		
				57.375	.000		
					546.510	\$0.00	\$31,356.01
		RECYCL 9.5 MM SP TYPE II 75% PAY PENALTY					
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	465.440		
				52.500	.000		
					465.440	\$0.00	\$24,435.60
		ADDED PAY ITEM 75% PAY PENALTY					

Rpt-ID: RCPEsprj

Georgia

Date: 10/01/2025

User: rodixon

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0082

Pay Period: 09/01/2024
to 09/30/2025

Project Number 222410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0062	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	6,661.130		
		L & H LIME		69.250	.000		
					6,661.130	\$.00	\$461,283.25
		Price Adj. Temporary Paving wo Lime					
0063	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	910.130		
		L & H LIME		66.500	.000		
					910.130	\$.00	\$60,523.65
		19MM 95% Pay Penalty					
0064	413-0750	TACK COAT	GL	43,975.000	63,419.000		
				2.000	15.000		
					63,434.000	\$30.00	\$126,868.00
0079	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	2,672.000	3,368.541		
				50.000	46.667		
					3,415.208	\$2,333.35	\$170,760.40
0209	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	2,132.000	3,637.857		
				62.000	1,792.556		
					5,430.413	\$111,138.47	\$336,685.61
0214	603-7000	PLASTIC FILTER FABRIC	SY	2,668.000	4,457.422		
				7.000	199.173		
					4,656.595	\$1,394.21	\$32,596.17
0224	634-1200	RIGHT OF WAY MARKERS	EA	480.000	450.000		
				110.000	1.000		
					451.000	\$110.00	\$49,610.00
Category Amount:						\$571,922.51	\$16,781,097.19
Category Number: 0020 TEMPORARY EROSION CONTROL							
0424	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	6.000	3.000		
				450.000	6.000		
					9.000	\$2,700.00	\$4,050.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2025

User: rodixon

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0082

Pay Period: 09/01/2024
to 09/30/2025

Project Number 222410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 TEMPORARY EROSION CONTROL							
0439	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	66,850.000 3.850	93,393.225 5,838.575 99,231.800	\$22,478.51	\$382,042.43
Category Amount:						\$25,178.51	\$386,092.43
Category Number: 0030 PERMANENT EROSION CONTROL							
0449	163-0240	MULCH	TN	3,284.000 200.000	1,026.823 30.785 1,057.608	\$6,157.00	\$211,521.60
0454	700-6910	PERMANENT GRASSING	AC	172.000 1000.000	111.531 20.829 132.360	\$20,829.00	\$132,360.00
0464	700-8000	FERTILIZER MIXED GRADE	TN	55.000 425.000	94.066 13.539 107.605	\$5,754.08	\$45,732.13
Category Amount:						\$32,740.08	\$389,613.73
Category Number: 0040 SIGNING & MARKING							
0484	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		664.000 17.850	702.650 54.750 757.400	\$977.29	\$13,519.59
0489	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		237.000 20.000	147.000 57.000 204.000	\$1,140.00	\$4,080.00
0494	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		1,860.000 19.000	1,789.500 65.500 1,855.000	\$1,244.50	\$35,245.00
0504	636-2070	GALV STEEL POSTS, TP 7	LF	4,782.000 7.850	4,214.000 189.000 4,403.000	\$1,483.65	\$34,563.55

Rpt-ID: RCPEsprj

Georgia

Date: 10/01/2025

User: rodixon

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0082

Pay Period: 09/01/2024
to 09/30/2025

Project Number 222410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0040	SIGNING & MARKING				
0509	636-2080	GALV STEEL POSTS, TP 8	LF	1,095.000	1,152.000		
				11.000	81.000		
					1,233.000	\$891.00	\$13,563.00
0564	653-2501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WF LM		23.000	18.440		
				2900.000	3.100		
					21.540	\$8,990.00	\$62,466.00
0569	653-2502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YE LM		22.000	13.696		
				2900.000	7.920		
					21.616	\$22,968.00	\$62,686.40
0584	653-4501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLM		20.000	18.298		
				1450.000	5.968		
					24.266	\$8,653.60	\$35,185.70
0594	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	10,502.000	6,907.930		
				4.500	12,781.167		
					19,689.097	\$57,515.25	\$88,600.94
0609	654-1003	RAISED PVMT MARKERS TP 3	EA	2,407.000	1,243.000		
				5.000	1,364.000		
					2,607.000	\$6,820.00	\$13,035.00
0629	654-1010	RAISED PVMT MARKERS TP 10	EA	60.000	.000		
				55.000	79.000		
					79.000	\$4,345.00	\$4,345.00
Category Amount:						\$115,028.29	\$367,290.18
Category Number:		0010	ROADWAY				
0649	441-0748	CONCRETE MEDIAN, 6 IN	SY	327.000	.000		
				54.000	201.216		
					201.216	\$10,865.66	\$10,865.66
Category Amount:						\$10,865.66	\$10,865.66

Rpt-ID: RCPESPRJ

Georgia

Date: 10/01/2025

User: rodixon

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0082

Pay Period: 09/01/2024
to 09/30/2025

Project Number 222410-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0020 TEMPORARY EROSION CONTROL							
0689	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		34,560.000	15,798.500		
				9.000	1,404.400		
					17,202.900	\$12,639.60	\$154,826.10
Category Amount:						\$12,639.60	\$154,826.10
Category Number: 0010 ROADWAY							
0749	432-0205	MILL ASPH CONC PVMT, 1 1/4 IN DEPTH	SY	2,449.000	.000		
				5.000	736.618		
					736.618	\$3,683.09	\$3,683.09
0769	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.971		
				1250000.000	.029		
					1.000	\$36,250.00	\$1,250,000.00
1051	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	284.480		
		TL & H LIME		54.800	.000		
					284.480	\$0.00	\$15,589.50
		ALTERNATE 25 MM ASPHALT 80% PAY PENALTY					
9020	004-0022	EXTRA WORK -	LS	.000	.000		
				195678.820	1.000		
					1.000	\$195,678.82	\$195,678.82
		Supplemental Agreement to Add Pay Item					
Category Amount:						\$235,611.91	\$1,464,951.41
Project Total Amount:						\$1,003,986.56	\$44,456,624.64